

MMGSY NDB BRRP-2 MBNO-3588

Schedule XLV-Form No. 134

*To Harpur Ibrahimpur to
Harpur Road No-1* **DIVISION**

cont- Taxujoy Kumar **SUB-DIVISION**

9/02/193

MEASUREMENT BOOK

1st A/c BILL

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	Const. of road				
Under mmsy	NDB-DRR P2-169-				
Chapra-2					
(1) To B Harpur	Ibrahimpur to				
Harpur ward no - 01					
Block :-	Baniyapur				
Agency :-	Sri Tarunjay Kri Singh				
Agreement no:-	12 SBL/23-24				
Date of Start:-	16.12.23				
Date of Completion:-	15.12.24				

Date of measurement:-	17.06.24
① Providing and fixing of working benchmark-	
= 2 nos.	
(2) Clearing and grubbing road land (By manual means)	
1 x 24 2.0m x 3.50m = 847.00m ²	
= 0.085 Ha	

③ Excavation for roadway in soil by manual	
2 x 4 x 2 0.0m x 0.625m x 0.10m = 15.00m ³	
1 x 2 x 3 0.0m x 0.625m x 0.10m = 3.75m ³	
1 x 2 x 19.0m x 0.625m x 0.10m = 2.40m ³	
c/o 21.15m ³	

Continuation

ABSTRACT OF COST

5

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① P/f of working benchmark pillars					
Qty. vide TMBP ①					
1. no :- ① = 2 nos.					
@ Rs 2944 = 88/m.					Rs 5890 = 00
② Clearing and grubbing road land					
Qty. vide TMBP ②					
1. no :- ② = 0.085 Ha					
@ Rs 75573 = 24/Ha					Rs 6424 = 00
③ Excavation for roadway in soil by manual					
Qty. vide TMBP ③					
1. no :- ③ = 30.25 m ²					
@ Rs 186 = 86/m ²					Rs 5652 = 00
④ Const. of embankment with approved material					
Qty. vide TMBP ④					
1. no :- ④ = 72.638 m ²					
@ Rs 260 = 88/m ²					Rs 18950 = 00
⑤ Const. of embankment with approved material					
100.0 m lead					
Qty. vide TMBP ⑤					
1. no :- ⑤ = 285.60 m ²					
@ Rs 188 = 10/m ²					Rs 53721 = 00
					C/o Rs 90637 = 00

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑦/④ Const. of embankment with — roadway cutting					
Qty. vide TMBP ④					
1. no. ③ = 18.15 m ²					
@ Rs 62 = 79/m ²					Rs 1140 = 00
⑧ Const. of granular sub base —					
Qty. vide TMBP ③					
1. no. ① = 36.60 m ²					
@ Rs 322 = 43/m ²					Rs 117941 = 00
⑨ P/L, Spreading and Compacting —					
WBM grs					

Qty. vide TMBP ③					
1. no. ① = 68.74 m ²					
@ Rs 5063 = 06/m ²					Rs 348025 = 00
⑩/⑨ P/F of typical masonry infill masonry					
Qty. vide TMBP ④					
1. no. ② = 2 no.					
@ Rs 15371 = 70/no.					Rs 30743 = 00
					Rs 588496 = 00
					Rs 294 = 00
Less 0.05% below					Rs 588202 = 00
Add 18% GST (+)					Rs 105876 = 00
Add 1% C. Cells (+)					Rs 5882 = 00
Add S. Fee					Rs 14201 = 00
					Rs 714161 = 00

Continuation

Sagub
25.07.24
T.E

25/07/24
AE

CAP
25/07/24
EE