

1st on A/c Bill

Name to work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road and C.D works from Harihar Singh Ka Tola Bishunpura to 702 Naga Tola Bishunpur under MHAS & Co					
Length of Road: - 0.835 Km					
Name of Agency: - M/s Bhole Shankar Construction at sareja ward No. 01 Dist: - Gopalganj					

Agreement No. 74 ... / B.D. (MHAS & Co)
2020 - 21

Date of Commencement of work: - 17/09/2020

Date of Completion of work: - 16/06/2021

Date of Entry.

Chas Naser
18.06.21

18.06.21

Record Entry:

1/22 Paving and Fixing of typical MHAS & Co
Sign board with logos

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd year Maintenance				
Name of work:	Harikar Singh Katoke				
	Bishunpur to T-2 Nagar				
	Tola Bishunpur				
Agency:	M/S Bhole Shankar Const.				
Agg No	- 74 SBD / 2020 - 21				
Date of Commencement	- 17-9-2020				
Actual date of Completion	- 29-03-2022				
① Restoration of drain					
	Cuts - - 1 feet 1/2				
	4	9.0	0.80	0.30	8.64m ³
	3	7.0	0.80	0.30	5.04m ³
	6	8.5	0.90	0.30	13.77m ³
	4	11.0	0.80	0.30	10.56m ³
	1	4.0	0.80	0.30	0.96m ³
					38.93m ³
② Making up Berms /					
	Shoulder Strepping				
	excav soil from shoulder				
	- - 1 feet 1/2				
	5	10.0	0.80		40.0m ³
	4	14.0	0.80		44.80m ³
	8	9.5	0.90		68.40m ³
	7	9.0	0.90		56.70m ³
	4	12.0	0.80		38.40m ³
	5	8.0	0.80		32.0m ³
Continuation					280.30m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① Restoration of main curb - - -					feet. 14
38.93 m ² vide TMB Page (79)					
					@ R 386 = 14/m ² - R 15032 =
② Making up Beams/Shoulder - - -					as per
feet. 14					
280.3 m ² vide TMB Page (79)					
					@ R 57 = 56/m ² - R 16134 =
③ Primix carpet with Seal Coat Type 'B' - -					feet. 14
27875 m ² vide TMB Page (80)					
					@ R 307 = 27/m ² - R 91802 =
④ Maintenance of H.P. Culvert - -					feet. 14
7.0 Nos vide TMB Page (80)					
					@ R 1130 = 67/each - R 1131200 =
⑤ Maintenance of road sign - -					feet. 14
0.49 km vide TMB Page (80)					
					@ R 1077 = 81/km - R 45320 =
⑥ Maintenance of 200 m KM Stone - -					as per
Per feet. 14					
0.84 km vide TMB Page (80)					
					@ R 702 = 29/km - R 59020 =

Continuation

R 42520 =

Sch. XLV—Form No.	Details of actual measurement				Contents of area
Particulars	No.	L.	B.	D.	
(7) Trimming of grass and weeds --- as per plan sp. 7130 m ² vide Tmb Page (8)				Rf R	42590=rs
@ Rs 2-24/m -R					15972=rs
(8) Maintenance of Tree by the road side --- per tree sp. 64 Nos vide Tmb Page (8)					
@ Rs 670 = 94 / each -R					42990=rs
(9) White washing of Parapet wall --- as Per tree sp. 20.64 m ² vide Tmb Page (8)					
@ Rs 16 = 80 /m -R					3472=rs
				Pt	87404=rs
less 0.05% below as Per Agreement ---				H/R	442=rs
				Pt	87360200
Add G.S.T. 12% ---				TOR	10483=rs
Add Labour Cost ---				FWR	874=rs
Add Seigniorage fee ---				O/H	224=rs
				Pt	98941=rs
Sumar 10/10/24 J.B					
<u>DAO</u> esp (Kush) 24/7/24					