

MR
5054

MB No - 3931

Schedule XLV-Form No. 134

Purnea

DIVISION

Jalalgarh

SUB-DIVISION

Sunil Kumar Yadav

MEASUREMENT BOOK

Jalalgarh NH-57 to Pura via Ekamita

M/R 3054

Est on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Jalalgarh NH57					
to Paura (Pora) via Ekamba					
Road under M/R 3054					
PK No:- M/R-N/22-23,					
Purnea/18					
Name of Agency:- Suresh Kumar Yadav,					
Mirchaibari, Katihar					
Ag. No:- 23/MBD/2023-24					

Date of start:- 03.10.2023

Date of comp:- 02.07.2024

Contract Rate:- 10% (below)

Date of Measurement:- 10/6/24 to

(1) clearing & grubbing

Road land do.. do.. & 11

Comp. Job

2 x 12 x 30m x 1.0m =

792.0m²

2 x 16 x 30m x 1.0m =

960.0m²

2 x 9 x 30m x 1.0m =

540.0m²

2 x 4 x 30m x 1.0m (avg)

264.0m²

2 x 21 x 30m x 1.0m =

1260.0m²

1860m

Continuation



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R_1	R_2	82,	44,246=00
(18) Provision 100 A					
26 B/W (1:3) in Sub					
Structure comp. Job					
Qty TMB P-15		4.45m ³			
Exp 6749=		05m ³ R ₀		30,033=00	
(19) Construction of RCC					
27 Railing of Mrs					
Comp. Job					
Qty TMB P-17		7.0m			
Exp 8224=73/m R ₀				57,573=00	
			R ₀	833,852=00	
Add 18% GST		R (+)		1499,733=00	
Add 1% L.C		R (+)		833,19=00	
Add S. Fee				84,764=00	
				99,99,668=00	
Less 10% As per Agr				9,99,967=00	
V. of this Bill R ₀				89,99,701=00	

Continuation

for
27/2/24
JC