

Roaf from THAKURGANJ ISLAM PUR ROAD SE PHULBHASHA
ADIVASI TOLA (Length. 0.60 km)
Schedule XLV-Form No. 134

Ag No- 11/MR-3054/MBD/2023-24

R.W.D. Kishanganj-2 **DIVISION**

Pothia. **SUB-DIVISION**

M/S Attalika. Interposes,

MBN^o 1707

MEASUREMENT BOOK

1
Name to work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Thakurgani Ishampur					
Road se Phulbhaga via					
Adiwasi tola under Pottua					
Block.					
Agency - ms Atalica					
Enterprise					
Agreement No - 11/3054-MR/MRD/					
2023-24					
Date of start - 14.08.2023					

Date of comp - 13.05.2024					
Times -					
1) Clearing and grubbing Road					
Land - do - E/T					
$2 \times 4 \times 30 \times 0.5 = 120 \text{ m}^2$					
$2 \times 6 \times 30 \times 0.5 = 180 \text{ m}^2$					
$2 \times 5 \times 30 \times 0.5 = 150 \text{ m}^2$					
$2 \times 3 \times 30 \times 0.5 = 90 \text{ m}^2$					
$2 \times 2 \times 30 \times 0.5 = 60 \text{ m}^2$					
Total = 600 m ²					
= 0.06 Hecter.					
2) Construction of G.S.B					
of granular - do - E/T					
$2 \times 6 \times 1.70 \times 0.200 = 4.08 \text{ m}^3$					
$5 \times 7 \times 1.50 \times 0.200 = 10.5 \text{ m}^3$					

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
TmrB - p.no (07) 3.60 m				26,91,268
@ 6992.76/m ³				25174
22/23) plastering with cement mortar — do — RI				
TmrB - p.no (08) 24.960 m ²				
@ 233.40/m ²				5826
23/24) painting two coats — do — RI				
TmrB - p.no (08) 24.960 m ²				
@ 107.01/m ²				2671
24/2) construction of subgrade — do — E/R				
TmrB - p.no (07) 337.50 m ²				
@ 205.20/m ²				69255
Total P3 = 21,94,194				
Add 1% L. cess (+) P3 = 21,942				
Add 1.8% G.S.T (+) P3 = 3,94,955				
Add S. Fee — (4) P3 = 22,999				
Total P3 = 26,34,090				
Less 10% below as per Ag-1 = 2,63,409				
TO be pay P3 = 23,70,681				
Limit as per Ag-1 P3 = 23,69,182				
Work is compld				
21/12/24				
30.12.24				
AE				

Continuation