

3054-MR
Schedule XLV-Form No. 134

Pratisy Gandhi Chowk To Kamlabari taluk

Dabhangra **DIVISION-2**

Pratisy

SUB-DIVISION


MEASUREMENT BOOK

-1299

Pratisy construction

प्रमाणित किया जाता है कि इस मापीयुक्त में
गुणान से दंकित कुल-100 (एक सौ) पृष्ठ हैं
जो श्री पवन कुमार
सुदामा अश्वि के नाम से ग्रा.प.क.व.व. अवर प्रमंडल,
कै.व.टी. के लिए निर्गत किया जाता है।


3/10/23

Executive Engineer
R.W.D.(W) Division
Darbhanga-2


Sch. XLV-Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head —	MR-3054				
Name of work —	PMHSY Gandhi chowk To Karmalabari Tak.				
Aggr. No	— MR-N/2022-23	Dardhangar			
	12MBP/20-2/03				
Agency —	Pritosh construction				
D.O.S —	08/08/2023				
D.O.C —	07/05/2024				

1. Clearing and grubbing					
Road land					
2	x 2	x 30	x 1.00	=	120
3	x 2	x 30	x 1.00	=	180
1	x 2	x 30	x 1.00	=	60
2	x 2	x 30	x 1.00	=	120
3	x 2	x 30	x 1.00	=	180
1	x 2	x 30	x 1.00	=	60
3	x 2	x 30	x 1.00	=	180
2	x 2	x 30	x 1.00	=	120
3	x 2	x 30	x 1.00	=	180
1	x 2	x 30	x 1.00	=	60
				Argo	1260 m ²
1260/10000				=	0.126 her.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2 Providing and fixing of typical MR interlocking band & maintenance bar					Qty = 3 MD
3 P.C.S.B with well spread material for Pot Patch U.S.B					
2 x 5 x 2.1 x 0.100					2.1 m ³
2 x 10 x 2.5 x 0.120					6.0
1 x 8 x 1.40 x 0.100					1.12
2 x 6 x 2.0 x 0.100					2.4
2 x 10 x 1.30 x 0.100					2.6
2 x 16 x 1.90 x 0.100					5.7

1 x 30 x 1.10 x 0.100	3.3
1 x 20 x 1.20 x 0.100	2.4
1 x 9 x 2.1 x 0.100	1.89
1 x 20 x 1.3 x 0.120	3.12
2 x 8 x 1.60 x 0.100	2.56
2 x 15 x 1.70 x 0.100	5.1
1 x 10 x 1.80 x 0.120	1.8
1 x 15 x 1.85 x 0.100	2.775
2 x 6 x 1.8 x 0.100	2.16
1 x 7 x 1.5 x 0.100	1.05
1 x 10 x 1.6 x 0.100	1.6
2 x 8 x 1.50 x 0.100	1.22
1 x 9 x 1.30 x 0.120	1.404
2 x 7 x 1.0 x 0.120	3.192

Continuation
1 x 3 x 0.75 x 0.100 = 0.225

Qty = 54.416 m³

Revise
18/10/2023
JF

Point
18/10/23
A.T

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Record Measurement				
1	Providing latting sheds				
	& compacting w.B.M				
	by III for Pot-Pata				
	in B.T Position				
	2	5	2.1	0.075	1.575
	2	10	2.5	0.075	3.75
	1	8	1.4	0.075	0.84
	1	6	2.0	0.075	2.4
	2	10	1.3	0.075	1.95
	2	16	1.9	0.075	4.56
	1	30	1.1	0.075	2.475
	1	9			2.25
	1	20	1.2	0.075	2.25
	2	8	1.6	0.075	1.92
	1	9	2.1	0.075	1.42
	1	20	1.3	0.075	1.95
	2	15	1.7	0.075	3.825
	1	10	1.8	0.075	1.35
	1	15	1.7	0.075	1.91
	2	6	1.8	0.075	1.62
	1	7	1.5	0.075	0.787
	1	10	1.6	0.075	1.2
	2	8	1.2	0.075	1.44
	1	9	1.3	0.075	0.877
	2	7	1.9	0.075	1.99

Continuation

$$1 \times 3 \times 0.75 \times 0.075 = 0.16875$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2	X 10	X 1.8	X 0.075	=	2.7
1	X 8	X 2.1	X 0.075	=	1.26
2	X 12	X 1.8	X 0.075	=	3.24
1	X 15	X 1.5	X 0.075	=	1.6875
2	X 3	X 1.8	X 0.075	=	0.81
2	X 3	X 2.4	X 0.075	=	1.08
1	X 15	X 1.8	X 0.075	=	2.025
2	X 8	X 2.1	X 0.075	=	2.52
2	X 7	X 1.4	X 0.075	=	1.47
1	X 14	X 1.9	X 0.075	=	2.1975
1	X 16	X 2.1	X 0.075	=	2.52
2	X 8	X 1.7	X 0.075	=	2.04

$1 \times 10 \times 1.9 \times 0.75 = 14.25$
 Total Qty = 65.029 m³
 Randh
 31/10/2023
 J.E.
 Randh
 31/10/23
 AE

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	<u>Record measurement</u>				
1	<u>Providing and laying</u>				
	<u>Prime Tack coat (R/S-1)</u>				
	<u>Bitumen emulsion</u>				
	<u>Pot Patch</u>				
	2	5	2.1	=	21
	2	10	2.5	=	50
	1	8	1.4	=	11.2
	2	6	2.0	=	24
	2	10	1.3	=	26
	2	16	1.90	=	60.8
	1	30	1.10	=	33
	1	20	1.20	=	24
	1	9	2.1	=	18.9
	1	20	1.3	=	26
	2	8	1.6	=	25.6
	2	15	1.70	=	51
	1	10	1.80	=	18
	1	15	1.70	=	22.5
	2	6	1.80	=	21.6
	1	7	1.5	=	10.5
	1	10	1.6	=	16
	2	8	1.20	=	19.2
	1	9	1.30	=	11.7
	2	7	1.90	=	26.6
	2	10	1.80	=	36
	1	8	2.1	=	43.168
Continuation					
	2	12	1.8	=	43.2

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1	X 15	X 1.5		=	22.5
2	X 3	X 1.8		=	10.8
2	X 3	X 1.4		=	14.4
1	X 15	X 1.8		=	27
2	X 8	X 2.1		=	33.6
2	X 7	X 1.4		=	23.8
1	X 14	X 1.9		=	26.6
1	X 16	X 2.1		=	33.6
2	X 8	X 1.70		=	27.2
1	X 10	X 1.9		=	19
					Qty = 852.1 m ²
2 Providing and laying					
Tack coat (RS-1)					

bituminous emulsion					
2	X 5	X 2.1		=	21
as same measurement					
above item no-1					
					Qty = 2
2	X 5	X 2.1		=	21
2	X 10	X 2.5		=	50
1	X 8	X 1.4		=	11.2
2	X 6	X 2.0		=	24
2	X 10	X 1.3		=	26
2	X 16	X 1.90		=	60.8
1	X 30	X 1.10		=	33
1	X 20	X 1.20		=	24
1	X 9	X 2.1		=	18.9

Continuation

$$1 \times 20 \times 1.3 = 26$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2	X 8	X 1.6	=		25.6
2	X 15	X 1.70	=		51
1	X 10	X 1.80	=		18
1	X 15	X 1.70	=		22.5
2	X 6	X 1.80	=		21.6
1	X 7	X 1.50	=		10.5
1	X 10	X 1.60	=		16
2	X 8	X 1.80	=		19.2
1	X 9	X 1.30	=		11.7
2	X 7	X 1.90	=		26.6
2	X 10	X 1.80	=		36
1	X 8	X 2.1	=		16.8
2	X 12	X 1.8	=		43.2
1	X 15	X 1.5	=		22.5
2	X 3	X 1.8	=		10.8
2	X 3	X 2.4	=		14.4
1	X 15	X 1.80	=		27
2	X 8	X 2.1	=		33.6
2	X 7	X 1.4	=		23.8
1	X 14	X 1.9	=		26.6
1	X 16	X 2.1	=		33.6
2	X 8	X 1.70	=		27.2
1	X 10	X 1.9	=		19
2	X 15	X 1.80	=		54
1	X 10	X 1.30	=		13
2	X 20	X 1.50	=		60
3	X 4	X 1.60	=		19.2

Continuation

$$2 \times 7 \times 1.45 = 20.3$$

1st patch over w.b.m
 Gr-II M.S-S
 as same measurement
 above item No-2
 $Qty = 1302m^2$
 Rough
 20/11/23
 J.E
 20/11/23
 J.E

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Record measurement				
1 Providing and applying					
Tack (card with bitumine					
cm (Rs-1)			do	-	
1 x 12 x 8 + 4.10				=	73.2
1 x 30 x 3.75				=	112.5
1 x 18 x 3.75				=	67.5
1 x 10 x 4.1				=	41
1 x 20 x 3.75				=	75
1 x 30 x 3.75				=	112.5
1 x 30 x 3.75				=	112.5
1 x 22 x 3.75				=	82.5
2 x 3.6 x 4					
1 x 30 x 3.60				=	108.0
1 x 16 x 3.75				=	60.0
9 x 30 x 3.50				=	210.0
12 x 30 x 3.50				=	210.0
1 x 30 x 3.75				=	112.5
1 x 5 x 3.75				=	18.75
3 x 7 + 3.75 x				=	16.125
		2		Qty =	1412.075 m ²
2 Providing & laying					
S.D.B.C					
1 x 12 x 8 + 4.10				x 0.025 =	1.815
1 x 18 x 3.75				x 0.025 =	1.687
1 x 30 x 3.75				x 0.025 =	2.81

Continuation

$$1 \times 10 \times 4.1 \times 0.025 = 1.025$$

Rad 884

23	11	11	2023
----	----	----	------

D.E

point 23 11 23

AE

1/ construction of un-saturated P.C.C levelling course

	3	4	1.90	$\times 0.160 =$	3.648
	4	3	2.1	$\times 0.160 =$	4.03
	5	3	1.80	$\times 0.160 =$	4.32
	3	4	1.60	$\times 0.160 =$	3.07
	5	3	1.40	$\times 0.160 =$	3.36
	6	4	1.70	$\times 0.160 =$	6.528
	5	3	1.90	$\times 0.160 =$	4.56

Continuation

29.516 m³

Contin
Ranith
29/11/2024
2.8

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Record Measurement				
1/ Construction of C.C.					
Pavement					
13 X 3.75 + 3.40					
	2			X 0.160 = 7.436 m ³	
10 X 3.60 X 0.160 = 5.76					
17 X 4.5 + 7.8					
	2			X 0.160 = 16.72	
3 X 4.30 X 0.160 = 6.10					
6 X 4.30 + 3.60					
	2			X 0.160 = 3.79	
12 X 3.60 + 4.30					
	2			X 0.160 = 7.584	
22 X 3.05 X 0.160 = 10.73					
24 X 3.05 X 0.160 = 11.71					
5 X 3.30 X 0.160 = 2.64					
15 X 3.10 X 0.160 = 7.44					
16 X 3.10 X 0.160 = 7.936					
11 X 3.10 X 0.160 = 5.456					
16 X 3.10 X 0.160 = 7.936					
2 X 3.10 + 5.5					
	2			X 0.160 = 1.376	
18 X 3.10 X 0.160 = 8.928					
8 X 3.10 X 0.160 = 3.968					
2 X 3.10 + 4.4					
	2			X 0.160 = 1.2	
26 X 3.10 X 0.160 = 12.89					

Continuation

$$20 \times 3.10 \times 0.160 = 9.92$$

$$2 \times 4.6 \times 0.160 = 1.472$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	3	3.10	0.160		1.488
	7	2.5	0.160		2.8
	28	3.30	0.160		14.78
	30	3.30	0.160		15.84
	30	3.30	0.160		15.84
	9	3.30	0.160		4.75
	7	3.30	0.160		3.696
	9	3.20	0.160		4.608
	14	3.10	0.160		6.94
	21	3.10	0.160		10.416
	10	3.75	0.160		5.48
	6	3.75	0.160		3.6
	30	3.10	0.160		14.88

	3	3.10	0.160		1.488
	1	3.10	0.16		0.496
				Rs =	248.184 m ³
	1	3	0.1		12
2	i) Brick masonry work				
	in cement mortar				
	2	6.00	0.40	0.600	2.88
	1	3	0.1		
	ii) Plastering with cement				
	mortar (1:4)				
	4	6.00	0.600		14.40 m ²
	2	6.00	0.400		4.80
	4	0.400	0.60		0.960
					20.160
	iii) Points of plaster work				

Continuation
 $4 \times 6.0 \times 0.600 = 14.40$
 $2 \times 6.0 \times 0.400 = 4.80$
 $4 \times 0.40 \times 0.600 = 0.960$
 $\underline{\quad\quad\quad} 20.160$

Ranby
 12/12/2023
 J.F.
 12/12/23
 A.E.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Record measurement					6.380
Construction of sub-grade and earthwork					18.10 m
2 x 2 x 30 x 1.125 x 0.300 = 40.5	2	2	30	1.125	40.5
1 x 2 x 30 x 1.125 x 0.300 = 20.25	1	2	30	1.125	20.25
3 x 2 x 30 x 1.125 x 0.300 = 66.75	3	2	30	1.125	66.75
2 x 2 x 30 x 1.125 x 0.300 = 40.5	2	2	30	1.125	40.5
2 x 2 x 30 x 1.00 x 0.300 = 36	2	2	30	1.00	36
1 x 2 x 30 x 1.00 x 0.300 = 18	1	2	30	1.00	18
2 x 2 x 30 x 0.875 x 0.250 = 26.25	2	2	30	0.875	26.25
3 x 2 x 30 x 0.800 x 0.250 = 36.00	3	2	30	0.800	36.00
2 x 2 x 30 x 0.800 x 0.250 = 24.0	2	2	30	0.800	24.0
2 x 2 x 30 x 0.700 x 0.250 = 21	2	2	30	0.700	21
					= 323.25
Providing and fixing of road marking					
hot applied thermopk					
2 x 2 x 30 x 0.100 = 12.0	2	2	30	0.100	12.0
3 x 2 x 30 x 0.100 = 18.0	3	2	30	0.100	18.0
3 x 2 x 30 x 0.100 = 18.0	3	2	30	0.100	18.0
2 x 2 x 30 x 0.100 = 12.0	2	2	30	0.100	12.0
4 x 2 x 30 x 0.100 = 24.0	4	2	30	0.100	24.0
5 x 2 x 30 x 0.100 = 30.0	5	2	30	0.100	30.0
1 x 2 x 30 x 0.100 = 6.0	1	2	30	0.100	6.0
4 x 2 x 30 x 0.100 = 24.0	4	2	30	0.100	24.0

Continuation

$$3 \times 2 \times 30 \times 0.100 = 18.0$$

$$1 \times 2 \times 28 \times 0.100 = 5.6$$

$$\text{Qty. } 167.6 =$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3 ii Providing and fixing					
K.M stone				Qty =	11 NO
iii Provide & fixings					
200 mm belt				Qty =	4 NO
4 ii Providing and fixing					
600 mm cantilever beam					
				Qty =	19 NO
ii) Provide & fixings					
600 mm Girders				Qty =	10 MGS
iii) 600 mm x 450 mm beams					
beams				Qty =	8 NO
5 Providing & fixings					
Boundary pillars				Qty =	13 NO

6 Providing and fixing					
Road stud				Qty =	58 NO
7 Providing & fixings					
Planting of tree					
on Road side one					
Tree main				Qty =	17 NO
Range					
27/11/23					
J.E					
Paint					
27/11/23					
A.E					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1st on A/c bill					
Name of work — PMBS/ Umanthi chawk					
To Kamlabari Tak.					
Agr. No — MR-N/2022-23 Darbhanga 263					
Agency — Paritosh Goutam					
D.O.S — 08/08/2023					
D.O.C — 07/05/2024					
1.) clearing and grubbing					
Road land — do —					
Qty = 0.126 Hec vide TMB P.No-1					
@RS 72697.86 RS = 9159 = ∞					
2.) Providing and fixing					
typical MR in formatory					
board & maintenance					
Qty = 3 No vide TMB P.No-2					
@RS 11501.53 RS = 34504 = ∞					
3.) construction of G.S.B					
with wheel graded					
M.A.P. — do —					
Qty = 54.416 m ³ vide TMB P.No-2					
@RS 360571.73 RS = 196208 = ∞					
4.) providing, laying &					
concrete work M.C.III					
P.A. — do —					
Qty = 65.029 m ³ vide TMB P.No-2					

Continuation

@RS 4982.42

RS = 324002 = ∞

RS = 5,63,873 = ∞

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
5/6) Providing and laying					
Prime coat (S S-1) - do -					
Qty = 852.1 m ² vide TMB P.No 5+0.6					
@ RS 60.42					RS = 51484 = ∞
6/7) Providing and affixing					
Tack coat with bit					
(RS-1) - do -					
Qty = 1302 m ² vide TMB P.No 6+0.8					
@ RS					
Qty = 1412.075 m ² vide TMB P.No 9					
Qty = 2714.025					
@ 20.79					RS = 56425 = ∞
7/8) Providing and laying					

Rolling M.S.S - go					
Qty = 1302 m ² vide TMB P.No 8					
@ RS 283.20					RS = 368,726 = ∞
8/9) Providing and laying					
S.D.B.C - do -					
Qty = 35.242 m ³ vide TMB P.No 9+0.6					
@ RS 15217.77					RS = 5,36,305 = ∞
9/10) construction of C.C					
Pavement - do -					
Qty = 248.184 m ³ vide TMB P.No 11+0.12					
@ RS 9070.08					RS = 22,51,048 = ∞
10/11) Providing and fixing					
K.M Stone					
Qty = 1 No vide TMB P.No 14					

Continuation
 @ RS 3030.02 RS = 3030 = ∞
 RS = 38,39,891 = ∞

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
11/9) construction of sub-gran and earthen shoulder					
Qty = 323.25 m ³ vide TMB P.No-13					
@ 260.93				Rs =	84,355.00
12/12) Providing and fixing 200mm Post					
Qty = 4 no vide TMB P.No-14					
@ Rs 835.23				Rs =	3340.00
13/14) Providing and fixing Road stud - do -					
Qty = 58 no vide TMB P.No-14					
@ Rs 263.40				Rs =	15277.00
14/15) Providing and fixing					
Retro reflected 600mm equilateral triangle					
Qty = 12 no vide TMB P.No-14					
@ Rs 4991.48				Rs =	59897.00
15/16) Providing and fixing retro reflected 600mm side circle - do -					
Qty = 10.0 no vide TMB P.No-14					
@ Rs 6199.53				Rs =	61995.00
16/17) Providing and fixing retro reflected 450x600 equilateral triangle					
Qty = 7.0 no vide TMB P.No-14					
@ Rs 6075.87				Rs =	48606.00

Continuation

Rs = 4104361.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B.F RS = 42,96,728 ²⁰⁰
Add W.S.T 18%				(+)	7,73,411 ²⁰⁰
Add C.C 1%				(+)	4,29,67 ²⁰⁰
S.F				(+)	46,163 ²⁰⁰
					RS = 51,59,269 ²⁰⁰
10% below as per Agg				(-)	51,5,927 ²⁰⁰
					RS = 46,43,342 ²⁰⁰

27/11/2023
J.E.

27/11/2023
A.E.

10667

Material stiffness

Soil = 323.25

323.25 @ 35.01 = 11316²⁰⁰

W.S.B = 54.416m³

53mm to 9.5mm = 32.65 @ 91567 = 29897²⁰⁰

9.5 to 2.36mm = 13.05 @ 42421 = 5536²⁰⁰

Sand 2.36 below = 19.58 @ 494.0 = 9673²⁰⁰

W.B.M W.M = 65.29m

11.2 to

53 to 22.4mm = 78.68 @ 1080.5 = 85013²⁰⁰

11.2 mm stone screen = 15.61 @ 42421 = 6622²⁰⁰

C.C M30 = 248.184

Continuation

Crushed Stone Agg = 22336 @ 886 = 197896²⁰⁰

16752 Sand 11168 @ 494 = 55170²⁰⁰

401123²⁰⁰

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
RS1		= 27	14.025		
		= 0.81 M.T			
SSI		= 852.1 m ²			
		= 0.72 M.T			
M.S. 5-gob		turning = 1302 m ²			
		= 2.21 M.T			
Worst Plaster		= 20.26 M.T			
Coursed Stone		=			
		35.154 @ 424.21 =		14913 =	
S.D.B.C		= 35.242			
S-gob		turning = 4.22 M.T			
Coursed Stone					
		9.54 @ 4.75 =		29.350586 =	17120 =

4.75 below	21.11 @ 424.21 =	8955 =
65 Brick	= 2.88 m ²	
Brick	1440 @ 5.9 =	7488 =
for Sand	3.02 @ 494 =	1494 =
1814 Plaster	= 20.16	
Sand	21.168 @ 494 =	10456 =
		RS = 461628 =

Ranish
27/11/2023
J.E.

Letter no. 14
6.2.24

amt. 3887648:-

Continuation

1st on A/c Bill Rs= 3887648

without Gst- 3294817

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Memorandum of Payment					
S.D		5.1			194382
PSD					1
IT		2.1			77753
SGST		1.1			32946
CGST		1.1			32946
L. cess		1.1			38876
Ramuliy					29295
S.F					46163
Total deduction					452361
Pay					3435287

Total Bill 3887648

Passed For Rs= 3887648=00

Rs Thirty eight Lac eighty

Seven Thousand six

hundred fourty eight

only

Executive Engineer:
R W D.(W) Division
Darrhanga-2

14/12/24

16/12/24

B.H Ref No
20240222/23940

Continuation

22/12/24

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work	Abstract of				
	PMBSY Gandhi school				
	TO Karmabera				
Ass. No	MR-N 1/2022-23				
	12 MBP/2020				
Agency	Paritosh Construction				
D.O.S	08/08/2023				
D.O.C	07/05/2024				
1	Providing, laying & rolling Tack coat				
	1x24	x3.75	=	90 m ²	
2	Providing and rolling				
	S.D.B.C bitum				
	1x24	x3.75	x0.25	2.25 m ²	
3	Providing laying				
	not applied the plastic				
	1x24	x2	x0.10	4.8 m ²	
4	Filling of 246 gms				
	of cement mortar				
	1x20	x2	x1.125	x0.30	13.5 m ³
RAJSH 15/04/2024 J.E.					AE

Continuation

Work has been completed as per
 Specification.
 RAJSH
 15/04/2024
 J.E.

Constructed length - 0.863 Km
 No. of trees - 17 No
 Value of MB - 49,79,667/-
 habitation connected - 2 No

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Abstract of cost.				
	2nd & final bill				
1)					
Clear					
Name of work-	PMUSY Goprdh				
	chowk To Kamlaberi Tak				
Agr. no -					
Agency	Parthash construction				
P.O.S	08/08/2023				
D.O.C	07/05/2024				
1.) Clearing and grubbing					
Road land					
Qty = 0.126 ha vide TAB P. no 15					
@ RS 72697.86 Rs = 9159 =					
2) Providing and fixing					
typical MR - information					
board of rain					
Qty = 3 No vide TAB P. no 15					
@ RS 11501.53 Rs = 34504 =					
3) Const. of G.S.B					
with well graded					
m - do -					
Qty = 544.16 m ³ vide TAB P. no 15					
@ RS 3605.71 Rs = 196208 =					

Continuation

Rs = 239871 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
4) Providing & laying of concrete w.B.M vi-III for patch					
Qty = 65.029 m ³ vide TMB P.M. - 15					
@ RS 4982.42					RS = 324602.00
5) Providing and laying Tack coat (RS-1)					
Qty = 2714.025 m ² vide TMB P.M. - 16					
Qty = 9.0 m ² vide TMB P.M. - 16					
2804.925 @ RS 90.79					RS = 58297.00
6) Providing and laying Prime coat (SS-1)					
Qty = 852.1 m ² vide TMB P.M. - 16					
@ 60.42					RS = 51484.00
7) Providing & laying Rolling M.S.S-90					
Qty = 1302 m ² vide TMB P.M. - 16					
@ RS 283.20					RS = 368726.00
8) Providing and laying S.D.B.C - do -					
Qty = 35.242 m ³ vide TMB P.M. - 16					
@ RS 1527.77					RS = 536305.00

Continuation

Qty = 2.25 m³ vide TMB P.M. - 22
 Qty = 37.492 m²
 @ RS 1527.77 RS = 57054.50
 RS = 161922.50

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
9) construction of C.C. Pavement M-30					
Qty - 248.184 m ³ vide TMB P.No - 12					
Qty - 29.516 m ³ vide TMB P.No - 10					
Qty - 277.696 m ³					
@ Rs 9070.08 Rs = 25,18,725/-					
10) Providing & fixing K.M Stone					
Qty - 21 no vide TMB P.No - 16					
@ Rs 3030.02 Rs = 3030/-					
11) construction of Syb-Sy and bottom stone					
Qty - 323.25 m ³ vide TMB P.No - 12					
Qty - 13.5 m ³ vide TMB P.No - 20					
Qty - 336.75 m ³					
@ Rs 260.93 Rs = 87,868/-					
12) Providing & fixing 200mm Post					
Qty - 4 no vide TMB P.No - 17					
@ Rs 835.25 Rs = 3340/-					
13) Providing and fixing Road Stud - che					
Qty - 58 no vide TMB P.No - 17					
@ Rs 263.40 Rs = 15,277/-					
14) Provide & fixing 600mm embankment					

Continuation

Qty = 12 no vide TMB P.No - 17
 @ Rs 4991.48 Rs = 59,897/-
 Rs = 43,01,062/-

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15) Provision of fixing Red-reflect 600 mm side square					
Qty = 10.5 NO vide TMB P _{no} 17					
@ Rs 6199.53 Rs = 61995					
16) Provision of fixing - set 450 x 600 mm equilateral triangle					
Qty = 8 NO vide TMB P _{no} 17					
@ Rs 6075.87 Rs = 48606					
17) Provision of fixing Bridges 18/100					
Qty = 13 NO vide TMB P _{no} 17					
@ Rs 703.37 Rs = 9144					
18) Brick masonry work C.M (1:3) do -					
Qty = 2.88 m ³ vide TMB P _{no} 17					
@ Rs 6143.47 Rs = 17693					
19) Plaster with cement (1:4) do -					
Qty = 26.16 m ² vide TMB P _{no} 17					
@ Rs 226.91 Rs = 4575					
20) Painter of two coats Paved do -					
Qty = 20.16 m ² vide TMB P _{no} 17					
@ Rs 126.07 Rs = 2541					

Continuation

Rs = 4445.61

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
21) Roof width Road					
Masking with hot roller					
the molastic					
Qty = 167.6 m ² wide TMB P.no					18
@ RS					
Qty = 4.8 m ² wide TMB P.no					22
Qty = 172.4 m ²					
@ RS 825.75 RS =					1,42,359.00
22) Planting of tree					
on Road side					
on					
Qty = 17 NO wide TMB P.no					18
@ RS 117.55 RS =					2001.35
					46,07,993.00
Add G.S.T 18% (+)					8,29,439.00
Add C.C 1% (+)					46079.00
S.F (+)					49386.00
					55,32,897.00
10% below as per Agol (-)					5,53,290.00
					49,79,607.00
deduction previous bill (-)					4
					38,87,648.00
					10,91,959.00
Pankaj 16/04/2024					
Pankaj 18/04/24					
Pankaj 16/4/24					
Continuation					
2/5/24					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Material Statement					
Sol - 13.5					
13.5 @ 35.01 =					473 = 0
S.D.B.C - 2.25					
9.5 to 4.75 = 1.87 @ 586 =					1096 = 0
4.75 below - 1.35 @ 424.21 =					573 = 0
P.C.C M.30 = 29.516					
@					
Crushed Stone = 26.56 @ 886.00 =					23532 = 0
Sand = 13.28 @ 494 =					6560 = 0
					32,234 = 0
<u>Quantity</u>					
<u>161531.2024</u>					

Attachment LT No - 3

DT - 09.03.2024

Rs - 16,66,135/2

Bill Value - 10,91,050 = 0

Balance - 5,74,176 = 0

E-Challenges Verified

Accounting Stone 480mm³

C/S 50mm³ Verified Value

JE/SDO Road Block Value

L.No - 123 dt. 27.10.23

Continuation

Memo of Payment and Demand of
Rs - 10,91,950 = 00

Less 18% GST ²⁹ Bill of Rs -

Sch.XLV-Form No. 134

925389 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
S.D.B. Rs-		54588 = 00			
GT & L. Rs-		21339 = 00			
CGST 1% Rs-		9254 = 00			
SGST 1% Rs-		9254 = 00			
L/C 1% Rs-		10920 = 00			
Royalty Rs-		2438 = 00			
S/F Rs-		322.3 = 00			
Deduction Rs-		111526 = 00			
By CFMS Rs-		980433 = 00			
Total Rs-		1091050 = 00			
Passed by Rs-		1091950 = 00			
Rs. Ten lac ninety one					

Thousand nine hundred eighty
nine only

Executive Engineer:
R/W D. (W) Division
Dahang-2

Continuation