

Schedule XLV-Form No. 134

Name of work - SH-75 to Pathak Talia Tak-MR

(New Maintenance Police 2018)

Darbhangga-2

DIVISION

Katki

SUB-DIVISION

MB/10-1340

MEASUREMENT BOOK

Agency - Sar. Paritosh construction

प्रमाणित किया जाता है कि इस मापी पुस्तक में
कुल.....100.....(पन्ने) रंकित हैं जीस को
सहायक : निरंज श्री पंकज कुमार
ग्रामीण कार्य विभाग एवं आवर प्र. जिल
केवट के नाम से निर्य- किया जाय

10/11/24
Executive Engineer
R.W.D. (W) Division
Darbhanga-2
10-1-24

Sch. XLV-Form No. 134

Darbhanga-2 DIVISION
Keoti SUB-DIVISION

Measurement Book

No. 1340

Name of officer Sd/- Pankaj Kumar

A.O.F Keoti

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -			SH-75	to	
			Pothuk	Taka	Tak
Agency -			Papitosh	Construction	
Agree No -			29 M.B.D/2023-2024		
D.O.S -			11/01/2024		
D.O.C -			10/10/2024		

1. Providing and fixing

masonry into sign

board & maintenance

board

copy 3NO

2. Construction of inner

Cement concrete

levelling course

$$1 \times 4 \times 1.90 \times 0.160 = 1.216 \text{ m}^3$$

$$2 \times 4 \times 1.90 \times 0.160 = 2.43$$

$$1 \times 5 \times 2.10 \times 0.160 = 1.68$$

$$3 \times 3 \times 2.40 \times 0.160 = 3.456$$

$$1 \times 4 \times 1.70 \times 0.160 = 1.088$$

$$1 \times 3 \times 1.5 \times 0.160 = 0.72$$

$$1 \times 4 \times 1.8 \times 0.160 = 1.152$$

Continuation

11.74 m³

Ranjan

20/02/2024

J.F

Ranjan

20/02/2024

A.E

1	X	30	X	3.75	X	0.160 = 18
1	X	20	X	3.75	X	0.160 = 12
1	X	5	X	3.75	X	0.160 = 3
1	X	30	X	3.75	X	0.160 = 18
1	X	20	X	3.75	X	0.160 = 12
1	X	4.5	X	3.75	X	0.160 = 2.7

14/3/24 AC

Continuation

3
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1 Construction of Sybar and earthen Shoulder					
	2	2	30	0.875×0.250	$26.25 m^2$
	3	2	30	0.875×0.250	39.375
	1	2	15	0.700×0.250	5.25
	1	2	15	0.800×0.250	6.0
	1	2	30	0.875×0.250	13.62
	1	2	30	0.875×0.250	13.12
					$103.115 m^2$
2 Providing & laying Road Marking					
Not applicable					

Paint					
	2	2	30	0.100	$12 m^2$
	3	2	30	0.100	18
	3	2	30	0.100	18
	2	2	30	0.100	12
	2	2	30	0.100	12
	4	2	30	0.100	24
					$96 m^2$
Carbide					
off 4/2024					
off 1/1					
part 1/1					
part 1/1					

Continuation

4
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
	1st or A/c bill				
Name of work - S/1-75 To Pathrak Tola lak					
Agency - Paritosh Construction					
App. No - 29 M.B.D/2023-2024					
D.O.S - 11-01-2024					
D.O.C - 10-10-2024					
1/13) Providing and fixing MMSY informatory sign					

MR board and maintenance board					
Qty = 3 No					
@ RS 11429.11 RS = 34287.33					
2/9) construction of concrete levelled and P.C.C M-30 pavement					
Qty = 11.74 m ³ vide TMB P.No.1					
Qty = 289.59 m ³ vide TMB P.No.2					
Qty = 301.33 m ³					
@ RS 8574.07 RS = 2583625					

Continuation

RS = 2617913.33
2617913.33

Continuation

Allotment Lt No		
37/15.03.2024		
Rs - 40,10,000/-		
Total Allotment		40,10,000/-
This Bxcl Amount		29,94,325/-
Balance Rs-		10,15,675/-

no. 421 from May 127 and
Woods of 1740

Memo ab Payment 1st-011
A/c ab Rs-2931325=00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
SD 5% RS	—	—	146716	—	00
DT 2% RS	—	—	58687	—	00
SGST 1% RS	—	—	21948	—	00
CGST 1% RS	—	—	21948	—	00
L/C 1% RS	—	—	29343	—	00
Royalty RS	—	—	61423	—	00
S/F RS	—	—	31629	—	00
Total Deduction	—	—	380694	—	00
By CFMS RS	—	—	2553631	—	00
Total RS	—	—	2931325	—	00
Pass box RS	—	—	2931325	—	00
(Rupees Twenty Nine Lacs thousand three hundred					

thousand three hundred
forty five only

Executive Engineer
R/W D (W) Division
Darrhanga-2

Bill Ref No
20240412035584
12/11/24

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
Name of work	S-75			To
		Pathak	Tola	Tak
Agency		Paritosh	Construct	
App. No.		29 MBT/2023-24		
D.O.S.		11/01/2024		
D.O.C.		10/01/2024		
1 Construction of sub grade and earthwork				
2x2x20x0.875x0.250 = 17.5				
2x2x20x0.875x0.250 = 17.5				

				Qty 35 m ³
2	i) Providing & fixing			
	K.M Stone			Qty = 1 No
	ii) Providing & fixing			
	M Post			Qty = 2 No
3	Providing and fixing			
	of Road Study			Qty = 35 No
4	i) Providing and fixing			
	Red - reflector cavity			6 No
	ii) Providing & fixing			
	600 mm circle			Qty = 6 No
	iii) Providing & fixing			
	600x450 mm			
	Continuation			Qty = 3 No

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
5. Providing & fixing Bound films				Qty = 8 no	
Ravish 13/06/2024 J.E				13/06/24 13/06/24	
work has been completed as per specification					
constructed			length	-	0.480 KM
connected			habitation	-	2 no
Plant of tree				-	0 no
completed				-	13/06/2024
Value of MB				-	30,708.93
Ravish 13/06/2024 J.E					

Abstract of cost	
2nd & final bill	
Name of work - S#75 FO Pathak	
Tola tak	
Agency - Paritosh Constn	
Aggr no - 29 MB/2023-2024	
D.O.S - 11/01/2024	
D.O.C - 10/10/2024	
1) Providing and fixing	
masonry infirmatory	
Sign MR board &	
main ten board	
Qty = 3 no vide TMB Pmo	

Continuation

@RS11429.11 RS = 34287.21

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2/9) construction of 4m wide cement concrete kerb & P.C.C M-30 Rm					
Qty = 30	1.33 m ³	vide TMB P.no			
	@ RS 8574.07 R				2583625
3/2) construction of 540 mm and 450 mm shoulder					
Qty = 10	3.115 m ³	vide TMB P.no			
Qty = 3	5 m ³	vide TMB P.no			
Qty = 13	8.115 m ³				
	@ RS 261.22 R				3607820
4/5) Providing and laying					

road marking hot white thermallux					
Qty = 96	m ²	vide TMB P.no			
	@ RS 712.21 R				68372=0
5/ i) Providing & fixing Retro reflective emulcat					
beams				Qty = 600	
Qty = 6	100	vide TMB P.no			
	@ RS 5622.13 R				33732=0
ii) Providing & fixing Retro reflective 600 mm					
side circle				Qty =	
Qty = 6	00	vide TMB P.no			
	@ RS 7144.27 R				42865=0

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
iii) Foundation - 1 footing				
600 mm				
Qty = 3 no		vide TMB P. no		
		@ RS 6988.46 Rs		20965 =
6 foundation & fixing				
K. M Stone				
Qty = 1 no		vide TMB P. no		
		@ RS 3016.03 Rs		3016 =
7 Provision & Fixing				
200 mm				
Qty = 2 no		vide TMB P. no		
		@ RS 839.66 Rs		1678 =
8 Provision & Fixing				

Boundary Piller 2	Qty			
Qty = 8 no		vide TMB P. no		
		@ RS 708.08 Rs		5664 =
9 Provision & Fixing				
at Road Jct				
Qty = 35 no		vide TMB P. no		
		@ RS 294.11 Rs		10293 =
				RS = 2840575 =
Add W. ST (8%)	(+)			511304 =
Add L.C (1%)	(+)			28406 =
S.F	(+)			31752 =
10% below w at for				3412037 =
	(-)			341204 =

Continuation

Rs = 3070833

[illegible]**Continuation**