

5th year Mainⁿ Bill

76

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of	DOKK :- Const ⁿ of Road from				
	Telwa To kumra via				
	Maheshpur				
Agency :-	Arvind kumar				
Agreement No :-	07SBD/NABARD/17-18				
D.O. Commencement -	28.12.17				
D.O. Completion -	25.12.18				
Actual D.O. Completion -	18.5.2019				
Date of Entry -	13/5/2024				
1/ Restoration of Rainwater					
	do do all comp ⁿ job				
	6x30x0.850x0.30 = 45.90m ³				
	2x5x25x0.900x0.30 = 67.50m ³				
	2x5x30x0.950x0.30 = 85.50m ³				
	10x20x0.850x0.30 = 51.00m ³				
	2x5x30x0.900x0.30 = 81.00m ³				
	Total = 330.90m ³				
2/ Main Drain Making up of					
	Berms/Shoulder do do				
	all comp ⁿ - job				
	2x10x30x0.900 = 540.00m ³				
	2x5x25x0.800 = 200.00m ³				
	12x15x1.10 = 198.00m ³				
	2x5x30x0.950 = 285.00m ³				
	5x15x0.800 = 60.00m ³				
	2x12x15x0.600 = 216.00m ³				
	Total = 1499.00m ³				

Continuation

Continuation

ABSTRACT OF WORK

78

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 Restoration of curb & f					
Qty = 330.90 m ² - width 2.76					
@ 8 361.86/m ² - B = 1,19,739.20					
2/2 Making up of Berms/shoulders					
Qty = 1499.10 m ² - width 2.76					
@ 8 54.61/m ² - B = 81860.20					
3/3 Repair of Pot holes 75mm to 150mm					
Qty = 26.664 m ² - width 2.77					
@ 8 318.74/m ² - B = 8499.20					
4/5 Periodical/Renewal of Bituminous					
Qty = 364.80 m ² - width 2.77					
@ 8 181.86/m ² - B = 66343.20					
5/7 Making up of H.P. curb					
Qty = 2.10 m ² - width 2.77					
@ 8 1076.79/m ² - B = 2154.20					
6/8 Making up of slab curb					
Qty = 3.10 m ² - width 2.77					
@ 8 2218.36/m ² - B = 6655.20					
					B = 28525.20
Less 10% Below					(-) B = 2852.52
					Total B = 2,56,725.20
13/05/2024 AE 13/05/2024 AE 13/05/2024 AE					

Continuation

Continuation