

Name of Work - **1**

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	1st & Final Bill.				
N/Work -	Repair of Road from				
	Pingsy Road Malkham.				
	for Harijan Tola to				
	Bikhampur.				
N/Agency -	P. Prakash Cons.				
Ag No -	19 MB/2023-24.				
Date of start -	31.07.2023.				
Date of Completion -	30.04.2024.				
Actual Date of Completion -	—				

	Op. 05.2024.				
①	clearing & Grubbing				
	Road Land - w - Eas.				
{	10 x	30.00 x 2.50	=	750.00	
	6 x	30.00 x 2.25	=	405.00	
	4 x	30.00 x 2.00	=	240.00	
	3 x	30.00 x 2.00	=	180.00	
	1 x	23.00 x 2.00	=	46.00	
	5 x	30.00 x 2.50	=	375.00	
	1 x	30.00 x 2.25	=	135.00	
	1 x	14.00 x 2.05	=	28.70	
			Total -	2159.70	
②					

(Continuation)

or 0.216 Hec

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
D.C. -	18.30 m ³ C	594.93	1.57	1.1089	m
P.C. -	184.83 m ³ C	1037.57	1.57	1.19, 177	m
Borrowing -	7.63 m ³ C	3213.94	1.57	2.42	m
Plaster -	1.47 - 52.80 m ² C	527.94	1.57	2.788	m
					Rs - 92,120 =
					Rs. 43,09,232 =
by for C 107. Behar					C) 4,30,923 m
work has been completed					Rs 38,78,309 =
as per the statement					3500000/-
9/10/05 9/10/05 9/10/05 Madhulika 9/10/05 AO JAO CRP (MA) 30/05/05					

taxable
value
3265135
3187908

material statement

Esth -	591.66 m ³	21477
G.S.D -	14.94 m ³	
W.B.M-2 -	21.68 m ³	70545
W.B.M-3 -	42.34 m ³	
Sand -	14.67 m ³	
Gravel -	283.99 m ³	
Sand -	92.68 m ³	172
Gravel -	381.5 m ³	92194
SS -	0.397 m ³	
RS -	0.798 m ³	