

Schedule XLV-Form No. 134

Name of Road - Maddurpur To Bahara Maha-
dalit Tal. (MMSY Green)

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

संख्या

DIVISION

- 3250 -

SUB-DIVISION

Feetys

- Vicky Construction, Naurhad Ali -

MEASUREMENT BOOK

No - 3250 -

3rd on A/c Bill

18

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work : Construction with maintain.					
- area of work From					
Madanpur to Bahar					
Maholati Tol under					
Imagery Gen.					
Agency : Vicky Construction					
Nawab Ali Flat					
no. 101 Abadin					
place Block A Saman-					
- per Rego Barch					
Patne.					
Agreement No - 18.532 2023-2024					
Date of start - 17/08/2023					
Date of completion - 16/08/2024					
Date of measurement -					
work done detail					
(1/8) Providing and apply-					
- ing Primer Coat.					
$12 \times 30 \times 3.75 = 1350 \text{ m}^2$					
$5 \times 30 \times 3.75 = 562.50 \text{ m}^2$					
$3 \times 30 \times 3.75 = 337.50 \text{ m}^2$					
$2 \times 30 \times 3.75 = 225.00 \text{ m}^2$					
$11 \times 30 \times 3.75 = 112.50 \text{ m}^2$					
$1 \times 16 \times 3.75 = 37.50 \text{ m}^2$					
					2625.00 m ²
extra widening					
$2 \times 3.8 + 3.90 \times 3.75 = 28.87 \text{ m}^2$					
Continuation					2653.87 m ²

Abstract of cost

23

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1) Setting out pillar					
7 Nos (vide Tmap-13)					
	@ Rs	2531	73		Rs 72791 =
(2/2) clearing and grubbing					
Reed land.					
0.39 Hec (vide Tmap-13)					
	@ Rs	53879	381		Rs 21013 =
(3/4) Const. of ambankment					
@ level 100m					
414.68 m ³ (vide Tmap-13)					
	@ Rs 190	= 42			Rs 78963 =
@ level 100m					
1658.72 m ³ (vide Tmap-13)					
	@ Rs 154	= 59			Rs 256422 =
(4/21) Providing and fixing					
logs of mangrove					
4 Nos (vide Tmap-13)					
1 No (vide Tmap-22)					
5 Nos @ Rs 10998	= 93				Rs 54995 =
(5/22) Earthwork in excavation					
59.60 m ³ (vide Tmap-13)					
	@ Rs 283	= 94			Rs 16923 =
(6/23) Providing mix PCC					
9.19 m ³ (vide Tmap-13)					
	@ Rs 6206	= 22			Rs 57035 =
(7/25) Providing and laying					
R.C.C. pipe HP 3					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15 m	(wide Tmap - 14)				
	@ 3714 = 76				Rs 58481 =
($\frac{8}{19}$)	Plain reinforced				
	Cement Concrete				
58.44 m ³	(wide Tmap - 14)				
	@ 7028 = 65				Rs 410754 =
($\frac{9}{27}$)	Earthwork in excavation				
194.40 m ³	(wide Tmap - 14)				
	@ 283 = 94				Rs 55198 =
($\frac{10}{28}$)	Providing Pcc m ₁₅				
19.43 m ³	(wide Tmap - 14)				
	@ 6206 = 22				Rs 120589 =
($\frac{11}{29}$)	Plain reinforced				
	Cement Concrete				
188.37 m ³	(wide Tmap - 14)				
	@ 7028 = 65				Rs 1323987 =
($\frac{12}{30}$)	Providing Concrete for plain				
4.32 m ³	(wide Tmap - 14)				
	@ 7028 = 65				Rs 30364 =
($\frac{13}{6}$)	Construction of Granular sub-base				
405.60 m ³	(wide Tmap - 14)				
167.77 m ³	(wide Tmap - 15)				
limit 572.67 m ³	@ 3496 = 51				Rs 2602 =
($\frac{14}{7}$)	WBm Grading 3				
	(BT Protection)				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
198.84 m ³ (vide Tmap - 15)					
	@ R	4357	37		Rs 816419.
($\frac{15}{11}$)	Construction of granular sub base.				
37.50 m ³ (vide Tmap - 15)					
119.93 m ³ (vide Tmap - 20)					
157.43 m ³ @ R 3496 = 51				Rs	550435 =
($\frac{16}{12}$)	WBM Grading 3 (P. & Portin)				
28.12 m ³ (vide Tmap - 15)					
90.14 m ³ (vide Tmap - 21)					
Limit 118.17 @ R 4357 = 37				Rs	514910 =
($\frac{17}{2}$)	Priming and applying				
	Primer coat.				
2651.25 m ² (vide Tmap - 19)					
	@ R	41	46	Rs	109921 =
($\frac{18}{9}$)	Providing and applying				
	tack coat.				
2651.25 m ² (vide Tmap - 19)					
	@ R	14	17	Rs	37568 =
($\frac{19}{10}$)	Providing Laying sp				
	- reading rolling & close				
	grade Premix.				
2651.25 m ² (vide Tmap - 19)					
	@ R	222	24	Rs	58921 =

Continuation

Executive Engineer
Rural Works Department
Works Division, Jhunjharpur
30/7/24