

Bhindwar Prakhari to pmhsy road to pmhsy road

Ramanand
Prasad Raman.
Main Engineer

(GTSNY) Pratappganj

Schedule XLV-Form No.-134

Length of Road:- 0.80 km

R.W.D Birpur

DIVISION

R.W.D Pratappganj

SUB-DIVISION

MEASUREMENT BOOK

552

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5th year maintenance ball				
Name of work -	Construction and Maintenance				
of road	from Bhindwar Pokhar to				
	PMWSY Road.				
Head -	GTS MY				
Agency -	Ramanand Project Raman				
Agreement No -	21 SBD/2017-18				
Date of Commence -	31/07/2017				As per
Date of Completion -	30/07/2018				As per
Date of Actual Completion -	30/07/2018				
Date of Cert by -	20/10/20				
① Restoration of road width					
	all complete job				
	6	5.40	0.80	0.300 =	
	9	3.10	0.75	0.300 =	6.08 m ³
	12	2.50	0.75	0.300 =	7.20 m ³
	10	2.80	0.70	0.300 =	5.88 m ³
	8	3.90	0.75	0.300 =	7.02 m ³
	4	5.20	0.75	0.300 =	4.68 m ³
	12	2.30	0.70	0.300 =	5.80 m ³
	7	2.95	0.70	0.300 =	4.34 m ³
	13	2.90	0.70	0.300 =	6.01 m ³
	5	4.50	0.80	0.300 =	5.40 m ³
	6	3.70	0.70	0.300 =	4.66 m ³
					57.07 m ³
② maintenance of earthen					
shoulder	all complete job				
	11	5.10	0.40	=	22.00 m ³

Continuation

C 2250 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	37113.10
⑦ Trimmings of grass and weeds					
— all complete 003					
424 side T.M. of page 16 = 107.80 m ²					
@ Rs 1.93/m ²				= Rs	215.10
				Rs	37328.10
less Below rate @ 10% AS per					
Agreement				= (-) Rs	3733.10
				Rs	33595.00
20/10/25					
20/10/23					

Material Statement

① Berth — 105.40 m ³					
20/10/25					
20/10/23					