

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const ⁿ of road from P.W.D Road Kharagpurjamui Path to Khairia Path					
Agency - Ashok Kumar Singh					
Agg No - 50 MBD/23-24					
Date of Commencement - 16/03/24					
Date of Completion - 15/12/24					


①	Clearing and Grubbing Road land =				
	2	10	30.0	1.20	720.00
	2	10	30.0	1.20	720.00
	2	10	30.0	1.20	720.00
	2	6	30.0	1.20	432.00
	2	10	30.0	1.00	600.00
	2	10	30.0	1.00	600.00
	2	10	30.0	0.50	300.00
	2	1	30.0	0.50	30.00
	2	1	17.0	0.50	17.00
	Total				4139.00
	4139 ÷ 10000				0.41 Hect

Continuation

1st on A/c Bill
23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of the Payment Rs 6462114.00					
323106.00 SI @ 5% (on Rs 6462114)					
64621.00 I.T. @ 1% (on Rs 6462114)					
54304.00 L/C @ 1% (on Rs 5430348)					
54304.00 C.W. ST @ 1% (" " ")					
54304.00 S.G. ST @ 1% (" " ")					
140245.00 Royalty					
65741.00 S/F					
<u>756626.00</u> Total Debt Amount					
5705488.00 By contractor Payment					
5705488.00 By contractor Payment					
<u>6462114.00</u> Total Bill Value					
Issued for Rs 64,62,114.00 Rupees					
Sixty four lac sixty two thousand					
one hundred fourteen only - /					


Executive Engineer
RWD Works Div. Kharagpur, Tarapur

20/6/24

20/6/24

21/06/24

2nd & final Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Const ⁿ of road from PWD Road Kharagpur Jambhi Path to Khairi Path -					
Agency - Ashok Kumar Singh					
Agg No - 50 MBD / 23-24					
Date of Commencement - 16/03/24					
Date of Completion - 15/12/24					
Actual Date of Completion -					
10/7/2024					

①	Clearing and				
	Grubbing Road				
	Jandl -				
	$2 \times 30.00 \times 1.00 = 60.00$				
	$2 \times 6.00 \times 1.00 = 12.00$				
②	Total = 72.00m ²				
	$72 \div 10000 = 0.0072$				
	Providing laying				
	Spreading and				
	Compacting Stone				
	WBM Gr - III				
	$1 \times 10.0 \times 3.75 = 37.50$				
	$2 \times 30.0 \times 3.75 = 225.00$				
	$1 \times 10.0 \times 2.90 = 29.00$				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
fixing LOGAA in for-					
masonry Sign boards					
3 Nos City TMBP-19					
@ 11749.35/No					
R ₂ -					35248.00
(17/21) Planting of trees					
by the road side					
56 Nos City TMBP-64					
@ 1305.10/No					73086.00
Total					6624261.00
Add 18% GST					1192367.00
Add 1% Labour Cess					66243.00
Add S. Fee P-10					65741.00
Add S. Fee P-63					13813.00
Total					7962425.00
Less 0.75% below					59718.00
Net pay					7902707.00
Less previous pay					6462114.00
Total					1440593.00
(4) Total					
10/12/24					
32					
Actual Date of completion -					
10/12/24.					
The work has been					
Completed as per					
specification & dir-					
-ection of E/G/C.					

(4) 10/12/24
32 Continuation