

Schedule XLV-Form No. 134

Yogendra, Mahto ke Ghar to AWD tak aa
Saridare: Aatman undh mms54(54)

शिव प्रसाद, गैरगो DIVISION

शिव प्रसाद, गैरगो SUB-DIVISION

B - 2169911

MEASUREMENT BOOK

2443

Koj Kumar Poonam

6th final bill

26

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from					
Yogendra Mahato Keshar to Pnd road					
talq via Senichori then					
Name of Agency:- Sri Raj Kr Paswan, Andhra-					
thari, Madhubani					
Agreement No:- 08380/2019-2020					
Date of start - 08.07.2019					
Date of completion - 07.04.2020					
Record measurement					
1. Road marking on D.T. part..... of 1/2					
	02x	02x	30x	0.100 = 12m ²	
	02x	05x	30x	0.100 = 30m ²	
	02x	02x	30x	0.100 = 12m ²	
	02x	01x	10x	0.100 = 2m ²	
				56m ²	
2. Road marking on C.C. part..... of 1/2					
	02x	06x	30x	0.100 = 36m ²	
	02x	10x	30x	0.100 = 60m ²	
	02x	02x	30x	0.100 = 12m ²	
				108m ²	
				Limit = 104.60m ²	
3. Providing & fixing board..... of 1/2					
	01x	03		= 03 Nos.	
4. Laying brick soling..... of 1/2					

Continuation



Abstract of cost

29

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Providing & fixing of E/I city wide TMD P-(21)					
		0.7410 @	2461.25/m		17229/2
2. Clearing & Grubbing of E/I city wide TMD P-(21)					
		0.28 Hae @	49739.47/Hae		13927/2
3. Construction of embankment . . . of E/I city wide TMD P-(28)					
(a) lead upto 100 m (80%) —					
		754.94 m ³ @	142.67/m ³		107707/2
(b) lead upto 1000 m (20%) —					
		188.74 m ³ @	187.51/m ³		35391/2
4. Construction of GSI Gr.I. of E/I city wide TMD P-(22)					
		274.80 m ³ @	2918.87/m ³		802105/2
5. Providing & laying WBM cm of E/I city wide TMD P-(22)					
		230.79 m ³ @	3627.52/m ³		837195/2
6. E/W in excavation of E/I city wide TMD P-(22)					
		15.660 m ³ @	261.90/m ³		4101/2
7. Providing M 15 of E/I city wide TMD P-(22)					
		2.850 m ³ @	6048.97/m ³		17240/2
8. Plain/RCC in sub structure of E/I city wide TMD P-(22)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17. RCC 15 cm stone of c/t					
city wide TMD P- (23)					
(a) 1 km stone - 02 No. @ 2450.39 -					4901/-
(b) 200 m stone - 03 No. @ 676.76/m -					2030/-
18. Providing & fixing of c/t					
city wide TMD P- (23)					
(a) 600 mm Δ - 04 No. @ 4074.38/m -					16298/-
(b) 600 x 450 $\square$ - 03 No. @ 5422.52/m -					16271/-
19. Laying brick piling of c/t					
city wide TMD P- (24), P- (25)					
54.0 + 220.57 = 274.57 m ²					
@ 500.18/m ² -					162343/-
20. Painting on parapet wall					
of c/t city wide TMD P- (23)					
12.48 m ² @ 108.98/m ² -					1360/-
21. Road marking on B.T.					
of c/t city wide TMD P- (24)					
56 m ² @ 850.93/m ² -					47652/2
22. Road marking on c.c. of c/t					
city wide TMD P- (26)					
104.60 m ² @ 953.80/m ² -					99778/2
					5179845/-
					0.1% below @ 5698/-
					5174147/-
					Payment @ 4827156/2
					345,991/-

Continuation

Shed
23/03/2024
JE.

₹ 428761/-

Vol. 16

25

11-29-24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of payment					
S.V.C. — B			34309		✓
1x1.7 — B			4288		✓
1x1.4 — B			4288		✓
1x.CGT — B			4288		✓
1x.SGT — B			4288		✓
Sice — B			6431		✓
Royalty — B			11520		✓
10V.EOT — B			42876		✓
Total — B			112288		✓
Net Coll. ₹			316473		✓
Total ₹			428761		✓
Payable for Rs.			428761/-		

(Four lac twenty eight thousand seven hundred sixty one only.)

Executive Engineer

R.W.D. Works Division

20/3/24

