

प्रमाणित किया जाता है कि इस मापी हुई  
में कुल 100 एकरी है

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars | Details of actual measurement |    |       |    | Contents of area |
|-------------|-------------------------------|----|-------|----|------------------|
|             | No.                           | L. | B.    | D. |                  |
|             | Record                        |    | Entry |    |                  |

Name of work:- Yadpur Thane durg

Mandir road near Godia

gas Godown to Kankwa

Purvi Tola (Mansy-NDB)

Agency:- Pankaj Tiwari

Agreement No - 03 SBD(Mansy-NDB)

2023-24

Date of commencement - 17-10-2023

Date of Completion - 16-10-2024

Actual date of completion:-  
work in progress

(1/2) clearing and grubbing  
road land - 1/2

$2 \times 12 \times 300 \times 3.50 = 25200.00$

$2 \times 11 \times 300 \times 3.50 = 23100.00$

$2 \times 1 \times 100 \times 3.50 = 7000.00$

49000.00

Say 0.49 Hec.

Continuation

## Sch.XLV-Form No. 134

| Form No. 134                 |                           |    |    |    |                  |
|------------------------------|---------------------------|----|----|----|------------------|
| Particulars                  | Details of actual measure |    |    |    | Contents of area |
|                              | No.                       | L. | B. | D. |                  |
| ABSTRACT OF COST             |                           |    |    |    |                  |
| (1) Setting out pillars      |                           |    |    |    |                  |
| --- tech. hf.                |                           |    |    |    |                  |
| 0.700 km wide TMB Page (9)   |                           |    |    |    |                  |
| @ R 162.04 = 22/km - R       |                           |    |    |    | 11343.20         |
| (2) clearing and grubbing    |                           |    |    |    |                  |
| road land --- tech. hf.      |                           |    |    |    |                  |
| 0.49 Ha wide TMB Page (6)    |                           |    |    |    |                  |
| @ R 72697 = 85/Ha - R        |                           |    |    |    | 35622.00         |
| (3) Box cutting, execution   |                           |    |    |    |                  |
| of roadway in soil           |                           |    |    |    |                  |
| --- tech. hf.                |                           |    |    |    |                  |
| 72.45 mB wide TMB Page (6)   |                           |    |    |    |                  |
| 1.05 mB wide TMB Page (9)    |                           |    |    |    |                  |
| 73.50 mB                     |                           |    |    |    |                  |
| @ R 103 = 85/mB - R          |                           |    |    |    | 7633.00          |
| (4/5) Const. of embankment   |                           |    |    |    |                  |
| with material obtained       |                           |    |    |    |                  |
| from borrow pit              |                           |    |    |    |                  |
| --- tech. hf.                |                           |    |    |    |                  |
| 232.45 mB wide TMB Page (6)  |                           |    |    |    |                  |
| @ R 247 = 079/mB - R         |                           |    |    |    | 57335.00         |
| (5/6) Const. of Subgrade and |                           |    |    |    |                  |
| earthen shoulder ---         |                           |    |    |    |                  |
| as per tech. hf.             |                           |    |    |    |                  |
| 388.65 mB wide TMB Page (13) |                           |    |    |    |                  |
| @ R 264 = 485/mB - R         |                           |    |    |    | 102792.00        |

Continuation

Continuation