

DASHRATH PASWAN HOUSE (TALABPAR) TO

~~MMB~~ ^{ARVIND PASWAN} ~~Schedule~~ XLV-Form No. 134

~~NOBLE~~ કચ્છના જિલ્લાના આમીન ઓફ મુલક

DIVISION

તાલુકાના આમીન મુલકના ઓફીસ

SUB-DIVISION

JAI MAH BHAGHATI

MB.No-897

MEASUREMENT BOOK

Island A/c bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Maint of Road from Dargath					
Poswan House (Tolab par) to TO					
Arind Poswan house					
Agency:-					
M/S Jai Mahabagwati					
Construction Pvt. Ltd.					
Date of Commencement:-					
29/12/2023					
Date of Completion:-					
28/12/2024					
Agreement No:-					
13 SBD/ANWeth/NDP/23-24.					

Record Measurement:

1) Providing and fixing of Working.

9) Bench mark Pillars

CH - 01.00 Nos.

b) Reference pillars

CH - 01.00 Nos.

2) Providing Clearing and grubbing of Road land.

2x	1x	30x	3.50	=	210 m ²
2x	5x	30x	3.50	=	1050 m ²
2x	5x	30x	3.50	=	1050 m ²
2x	2x	20x	3.50	=	280 m ²

Continuation

CH - 2590 m²

or 0.26 Hec.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3) P/V Excavation for road in Soil using manual means					
2x 1x 1.0x 0.625x 0.100					1.25 m ³
2x 5x 30x 0.625x 0.100					18.75 m ³
2x 5x 30x 0.625x 0.100					18.75 m ³
2x 1x 10x 0.625x 0.100					1.25 m ³
				Gr.	40 m ³

4) Construction of Subgrade and earthen shoulder					
PCC Paving					
2x 370x 0.375x 0.160					44.40 m ³
2x 370x 0.375x 0.075					20.81 m ³
2x 370x 0.375x 0.100					27.75 m ³
				Gr.	92.96 m ³

5) Construction of Granular Sub base by Providing well graded material:-					
In widening:-					
2x 10x 30x 0.625x 0.100					37.50 m ³
2x 1x 20x 0.625x 0.100					2.50 m ³
for Profile Correction (15 ft.)					
1x 10x 30x 0.500x 0.100					7.5 m ³
1x 1x 20x 0.500x 0.100					5 m ³
				Gr.	80 m ³
15 ft. Profile Correction					12 m ³
Extra widening on curve					1.18 m ³
Continuation				Gr.	53.18 m ³

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
6) Providing and laying and spreading and compacting Stone Aggregates. 40mm					
1x 30x $\frac{4.1+3.8}{2} \times 0.075 =$					8.887 m ³
1x 2x 30x 3.75x 0.075 =					16.875 m ³
1x 3x 30x 3.75x 0.075 =					25.312 m ³
1x 20x $\frac{3.8+3.86}{2} \times 0.075 =$					5.97 m ³
1x 3x 30x 3.75x 0.075 =					25.312 m ³
1x 20x $\frac{3.95+3.85}{2} \times 0.075 =$					5.85 m ³
1x 2x 30x 3.75x 0.075 =					16.875 m ³

Cgt- 105.074 m³

7) Providing and fixing reinforced concrete pipe 300mm dia.
 $2 \times 4 \times 2.5 = 20 \text{ RM.}$

~~25/04/2024~~
 J.E.

Material Statement:-

C/W:- 92.96 m³S/Aggr:- 164.35 m³C/sand:- 15.95 m³S/screening:- 25.21 m³

Continuation

~~25/04/2024~~
 J.E.

1st and AIC bill

Abstract of cost.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1) Providing and fixing of working.					
a) Bench mark pillars					
OL NOT VWP-01					
② 4378.31					4378=00
b) Reference Pillars					
OL NOT VWP-01					
② 2024.84					2025=00
2) PIV clearing & grubbing of Road Land.					
0.26 Hec VWP-01					
② 75573.37					19649=00
3) PIV Excavation for road way in Soil using manual means					
40 m ² VWP-02					
② 103.96					4158=00
4) Const of Subgrade and earth shoulder					
92.96 m ² VWP-02					
② 264.63					24600=00
5) Const of G.S.D.					
53.18 m ² VWP-02					
② 2836.75					150858=00

Continuation



