

Const of Road from Sahni Tola to School (Mphsy GEN.)
Schedule XLV-Form No. 134

Executive Engineer

L. W. D. (G.) Division

Darbhanga

DIVISION

AG.No: 67/5BD/2021-2022

Manisachhi

SUB-DIVISION

AG.Amount Rs: 1,82,99,365.00

MEASUREMENT BOOK

1123

ASHISH YADAV

Abstract of ⁴⁶ @ St

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
101/01] Construction of Reference & working Bench mark					
Vide Page No (66) = 0.2 No					
@ ₹ 4015 = 17 Each — ₹ 8030 = 0					
102/02] Construction of Reference Pillar/Burjee					
Vide Page No (66) = 10 No					
@ ₹ 1891 = 31 Each — ₹ 18512 =					
03/03] Clearing & Grubbing Road Land					
Vide Page No 06 = 0.88 Ha					
@ ₹ 33879 = 81/Hectare					
— ₹ 44720 = 00					
104/04] Excavation for Road work in Soil with hydraulic Excavator					
Qty vide Page No (81)					
Item No 04 = 280.60 m ³					
@ ₹ 75 = 61/m ³					
— ₹ 21216 = 00					
105/05] Construction of Embankment With Lead up to 1000m					
Qty vide Page No (66)					
= 1586.85 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹190 = 42/m ³					₹302168 =
[06/06] Construction of Embankment with approved material with Lead up to 100 M city vide Page No (86) = 3702.65 m ³					
@ ₹154 = 40/m ³					₹571689 =
[07/07] Construction of Sub-grade & Earthen Shoulder city vide T.M.B. P-42 Item No (88) = 1731.45 cum					
@ ₹192 = 10 m ³					₹332612 =
[08/08] Construction of G.S.C (m) by providing well graded material, laying & compacting city vide T.M.B. Page No-32, Item No (88) = 954.72 vide P-39, Item No (92) = 1590 970.62 cum					
@ ₹2944 = 0.3/m ³					₹2857534 =
[09/09] P.V., laying, Spreading &					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Compacting WBM - 611.11					
do - all Comp Job					
Qty vide T.M.B					
(i) Page No (58) = 278.438					
(ii) Page No (60) = 168.750					
(iii) Page No (90) = 159.583					
Item No (64)					
(iv) Page No (28), Item No (69) = 20.240					
(v) Page No (39), Item No (23) = 8.60					
				635.611	
				Cum	
@ ₹ 3673 = 05/m ³					
					₹ 233468/-00
10/10] Providing & applying Primer Coat with B.F.V					
Emulsion (SS-1)					
(i) Area Male-P-33 = 5946.79					
(ii) " " P-41 = 289.12					
Item No-65				6235.61	
Unit				Sq.m	
				6196.50 Sq.m	
@ ₹ 41 = 42/Sq.m					₹ 256659/-00
11/11] P/V & applying Tack Coat With BT Emulsion (R.S-1)					
(i) Area vide P-33 = 5946.79					
(ii) Area vide P-41 = 289.12					
Unit				6235.61	
				Sq.m	
				6196.50 Sq.m	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 14 = 15/39.01					₹ 87680 = 0
<u>12/12</u> P/V, Laying & Rolling of Close Graded Premix Surfaceing Material of 20mm thickness					
MSS - do - all comp Job					
(1) Area vide P-34 = 5946.49					
(1) " " P-42 = 289.12					
Area to = 5946.49					6235.61
@ ₹ 202 = 29/89.11					₹ 125349 = 0
<u>13/13</u> Construction of Un-Reinforced Plain Cement Concrete Pavement - do - all comp Job					
Cynde - Time P-34					
Item No. 13/13 = 464.01					
@ ₹ 7074 = 12/cum					₹ 3282462 =
<u>14/14</u> Laying Brick Soling on Prepared Subgrade with Brick on End edging					
Vide - Page No 43 Item No - 09					
= 361.25 sqm					
@ ₹ 480 = 89/sq.m					₹ 173722 =
<u>15/15</u> P/V & Fining of - M15 grade concrete					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Store = 03 No					
@ ₹2292 = 30 Each					→ ₹6877 = 00
116/16 P/V & fixing M-15 grade					
200mm Store = 10 Nos					
@ ₹616 = 43 Each					→ ₹6164 = 00
117/17 P/V & fixing of typical mmbrg					
Informatory sign board with					
Logo.					
① Vide P-07 = 02 No					
② Vide P-44 = 01 No					
03 No					
@ ₹9587 = 15 Each					→ ₹28761 = 00
118/18 P/V & fixing of Retro-reflective					
Road sign 600mm					
equilateral triangle					
= 08 No					
@ ₹3642 = 22 Each					→ ₹29138 = 00
119/19 P/V & fixing of Retro-reflective					
Road sign 600mm side					
circle = 06 No					
@ ₹4654 = 50 Each					→ ₹27927 = 00
120/20 P/V & fixing of Retro-reflective					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
— Road Sign —					
600mm x 450mm Rectangular					
= 06 No					
@ ₹4550 = 88 Each					→ ₹27305 = 00
121/21 P/Ws fixing M/S grade					
Boundary Pillar					
= 24 No					
@ ₹528 = 67 Each					→ ₹12688 = 00
122/22 planting of trees by the					
Road side = 162 No					
@ ₹858 = 22 Each					→ ₹138222 = 00
123/23 Road marking with Hot Applied					
Thermoplastic Compound					
with Reflecting Glass					
Beads — do — all comp. Job					
Area vide P-75					
Item No. (18) = 477.20 Sq. m					
@ ₹721 = 98 / Sq. m					→ ₹344529 = 00
124/24 Earth work in Excavation					
for Structure for Foundation					
Qty vide P-25, Item No. 01					
= 61.98 m ³					
@ ₹283 = 94 / m ³					→ ₹17599 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{25}{25}$ Type-B (First class) Reddy Qty vide Page No-26 Item No-69 $= 7.80 m^2$ $@ ₹ 496 = 08/m^3 \rightarrow ₹ 3869 = 00$					
$\frac{26}{26}$ P/V Concret for Plan/Renfu concrete in open foundation Qty vide P-25 = 5.418 m ² $@ ₹ 5610 = 31/m^3 \rightarrow ₹ 30387 = 00$					
$\frac{27}{27}$ Head wall in Brick masonry in cm (1:4) in Sub structure Qty vide P-26 = 53.275 m ³ $@ ₹ 5878 = 35/m^3 \rightarrow ₹ 313169 = 00$					
$\frac{28}{28}$ P/V & laying R.C.C Pipe N/P-1 of 1000mm dia Length vide P-26 Item No-69 $= 15 M$ $@ ₹ 3532 = 92 Each \rightarrow ₹ 52994 = 00$					
$\frac{29}{29}$ Plastering with cm (1:4) on Parapet Area vide P-27 = 68.2989 m ² $@ ₹ 175 = 68/89 m \rightarrow ₹ 11957 =$					
$\frac{30}{30}$ Painting on concrete/Steel					

Continuation

Continuation