

MMSY Bids Const. of Package No-MMSY(NDB-

③ **Schedule XLV-Form No. 134**

-Bids-BRRP-277-Agar LO34 to Nag Tolg
Agreement No-189/53D/MMSY(NDB-Bids)21.22

Agency:- M/S R.P. Construction

Const. Cost. 22464924:	DIVISION
Maint. Cost. 2917763:	Agar

Total. 25382687 =

SUB-DIVISION

Date of Commence:- 06.01.2022

Kusarkanta

Date of Completion:- 05.01.2023

MEASUREMENT BOOK

2563

Parkera

1st Year Maintenance

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: - Maintenance of					
Road from LOBA to Naga					
Poh under MMGSY-NDRB					
- 277 - Area					
Name of Agency: - M/S R.P. Construction					
Agreement No.: - 189/SB/D/MMGSY(NDRB)					
/2021-22					
Date of Commencement: - 06-01-2022					
Actual date of Completion: - 03-01-2023					
Entry date: - 16/01/24					
1. Restoration of Rein					
cuts/Beams					
do complete					

5x3x2x0.300	= 9.0m ³
7x4x3x0.300	= 25.2m ³
4x3x2x0.300	= 7.20m ³
6x4x3x0.300	= 21.60m ³
2x2x1.0x0.30	= 1.20m ³
4x1x1.5x0.30	= 1.80m ³
7x2x1.8x0.30	= 7.56m ³
5x3x2x0.30	= 9.0m ³
3x2x1.0x0.30	= 1.80m ³
5x4x2x0.30	= 12.0m ³
6x5x1.0x0.30	= 9.0m ³
3x2x1.5x0.30	= 2.7m ³
7x3x2x0.30	= 12.6m ³
5x4x3x0.30	= 18.0m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. Maint. of CD works — do complete job —					
5 no. obj (TMB P-34)					
@ RS 1166.58 = RS 5833=00					
5. Maint. of Road Signs — do —					
0.28 km obj (TMB P-34)					
@ RS 1104.58 = RS 309=00					
6. Maint. of 200 m & km stones — do —					
0.34 km obj (TMB P-34)					
@ RS 647.44 = RS 218=00					
7. Painting on Paved walls — do —					
102.24 m ² obj (TMB P-34)					
@ RS 16.87 = RS 1725=00					
					RS 1,25,195=00
Add 127.67 ST (+) RS 15,023=00					
Add 17.1 L.C. (+) RS 1252=00					
Add 3. Fee (+) RS 1252=00					
					RS 1,42,722=00
Less 7.44 (-) RS 9314=00					
					RS 1,33,408=00
Subt 16/12/24 J.P.					
17/1/24 DZ					

Continuation