

Schedule XLV Form No.-134
BIHAR P.W.D.

Executive Engineer
R.W.D. (W) Division

Motihari

DIVISION

A. E. R.W.D. (W)

SUB-DIVISION

Motehari

ML. No. - 6545.

MEASUREMENT BOOK

1st on A/c bill

Name of work-

1

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work-	Constn of road				
	from NH-28 Bairiya to Fursatpur				
	under MGSY (NDB)				
Agency-	Sampurnanand				
	At Ward no- 02, Hanuman ghar				
	Nakched Talq. MS Motihari				
	Dist- East Champaran				

Agreement No- 35 SBD/2023-24

Agreement Value- 3,21,97,886=0

{ Constn cost - 3,02,75,227=0 }

{ Maintenance cost - 19,22,659=0 }

Date of start- 22/02/2024

Date of completion- 21/02/2025

Record Entry

① Prov and fixing bench

- mark pillar - 2 Nos

② Prov and fixing Reference

Pillar - 6 Nos

③ Prov and fixing MGSY

informatory signboard- 2 Nos

Continuation

... ideal that this measurement

Sch. XLV-Form No. 134 **12**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/61) Cons'n of subgrade and earthen shoulder					
B-VTMBP 6① =		1887.8811			
c R. 264 = 4211					R. 4,99,193 = 00
(8/62) Prov'n Granular sub base grading T					
B-VTMBP 7① =		114.1011			
P 8③ =		1148.5811			
P 10② =		172.5011			
		1435.1811			
c R. 3389 = 11111					R. 48,63,983 = 00
(9/74) Prov'n Labour standing and compacting WBM Gr-3					
B-VTMBP 8① =		421.87511			
c R. 4717.0911					R. 19,90,022 = 00
(10/74) Prov'n and fixing masonry informatory sign board					
B-VTMBP 11③ =		2114			
c R. 11597.2311					R. 23194 = 00
					R. 77,02,135 = 00
Add 1% Labour cess (+)					77,021 = 00
Add 18% GST (+)					13,86,384 = 00
Add 10% Seigniorage fee (+)					1,77,936 = 00
					R. 93,43,476 = 00
Less 0.03% below (-)					2803 = 00
					R. 93,40,673 = 00
Total					Sum

26/4/24 Continuation 26/04/24

52
CSP
For approval
26/4/24
ALC