

HUSSERPUR DUMIR TILAK ROAD TO
CHUDHAN TOLLA BANKRTH JAGIRDA
Schedule XLV-Form No. 134

M/S TIMARI CONSTRUCTION Division

BLOCK-BHORE SUB-DIVISION

MMGSY-GEN

MEASUREMENT BOOK

MB.NO- 527

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on a/c Bill				
Name of Work - Const. of a road from Mussepur -					
Dumra Tilak road to Chauhan Tola -					
Barkata Samitidari under MMAS4 (Gen)					
Agreement NO -	7/CBD NMGSY GEN				
	2021-2022				
Agency -	M/S Tinkari Construction.				
Agreement Value -	132204/100				
Date of Work started -	02.08.2021				
Date of completion -	01.08.2022				
1					
Date of measurements -	01.10.2021				
<u>Record Memoranda</u>					
(1/1) Const. of working bench mark					
on per s/p/10.					
Length = 1.565 Km.					
(2/2) Const. of reference pillars on					
per s/p/10.					
Length = 1.565 Km.					
(3/3) Clearing and Grabbing road					
land on per s/p/10.					
$2 \times 1565.0 \times 1.50 = 4695.0 \text{ m}^2$					
$= 0.4695 \text{ Hectare}$					
1					

Continuation

BF Rp - 68901=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty -	927.01	m ²		
	@ 12	2.37	/m ²	Rs -	2202=00
(8/11) Maintenance of trees by the road side - - - - - - de - de - - - - - (Tomb Page No - 35) Qty - 82 Nos. @ 12 699.15 / No Rs - 57330=00					
(9/12) White washing of parapet walls - de - de - - - - - (Tomb Page No - 35) Qty - 26.52 m ² @ 17 17.53 / m ² Rs - 465=00					
				Total Rs =	128898=00
Add Gist @ 12 % Rs -					15468=00
Add L-cess @ 1 % Rs -					1289=00
Add S-fee Rs -					860=00
				Total Rs -	146515=00
Less 0.51 % BODI Rs -					747=00
				Total Rs -	145768=00
RR 15/05/24 JF	Rel R 15/05/24 JF			C.R.O 66-06-20	