

mmgsy (MDB) Awsech

Schedule XLV-Form No. 134

अकाजी कारीराम PMGSY प्रोजेक्ट प्रोत्साहक कारीराम
यादव दौला

Executive Engineer
R.W.D. Work Div. Mohania

9 DIVISION

श्री गायतकुमार पाल, सहायक अभियंता

कार्य अवर प्रभंडन - प्रभाग SUB-DIVISION

संवर्धन - अजीत कुमार

प्रकारणामा सं० - SBD 16/2023-24 MBNO -

MEASUREMENT BOOK

740

1st a/c Bill

x
1

Name for work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
Akhola Kari Ram Pongy Road					
At Transformer to Kari Ram					
Yadav Tola.					
Ag No.:-	SBZ/16/2023-24				
Ag No.:-	Agst. Common				
① Selling out window	window				
	1X3 = 3.00 Nos				
② clearing and grubbing.					

Local land - 12x30.00x3.5 = 1260.00m ²					
1x28.00x3.5 = 98.00m ²					
Total = 1358.00m ²					
for Fee = 0.14 Fee					
③ Construction of Sub grade and earthen					
Shoulder - 8 with approach					
Material obtained from					
borrow pit - 5x30.00x7.60x3.00 = 342.00m ³					
5x30.00x7.50x3.10 = 337.50m ³					
2x30.00x5.00x3.00 = 90.00m ³					
1x28.00x5.50x3.00 = 46.20m ³					
Total = 815.70m ³					

Continuation

15/2/24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P
					R 2151952=0
Add 18% G.S.T			(+)	R 387351=0	
Add 1% L.C			(+)	R 215192=0	
Add S.P			(+)	R 24698=0	
					R 2585520=0
Less 3% below			(-)	R 77565=0	
					R 2507955=0
					Sum
					28/5/2024
					Janu