

**Schedule XLV-Form No. 134**

पुस्तक संख्या १०८

## DIVISION

## SUB-DIVISION

1547

# MEASUREMENT BOOK

Agreement No- 26 (SRD)/2022-23

वैदक : तामिस्र हुसैन

2nd and Final Bill

15

Sch.XLV-Form No. 134

| Particulars           | Details of actual measure       |    |    |    | Contents of area |
|-----------------------|---------------------------------|----|----|----|------------------|
|                       | No.                             | L. | B. | D. |                  |
| Name of Work:         | Construction and                |    |    |    |                  |
|                       | Maintenance of Road and CD work |    |    |    |                  |
|                       | for Chandl Moore to Sumarantola |    |    |    |                  |
|                       | Under Head: MMGSY (Gen)         |    |    |    |                  |
| Agency:               | Tabish Hussain                  |    |    |    |                  |
|                       | At-Jamkara, P.O-Pathraita       |    |    |    |                  |
|                       | Dist- Sheikhupura               |    |    |    |                  |
| Agreement No -        | 26 (SBD)/2022-23                |    |    |    |                  |
| Agreement Value:      |                                 |    |    |    |                  |
| Constn Cost =         | Rs. 2755731.00                  |    |    |    |                  |
| 5 Yrs Maint. Cost =   | Rs. 515607.00                   |    |    |    |                  |
| Total Cost =          | Rs. 3271338.00                  |    |    |    |                  |
| Date of Commencement: | 23-09-2022                      |    |    |    |                  |

|                            |                         |  |  |  |
|----------------------------|-------------------------|--|--|--|
| Date of Completion:        | 22-06-2023              |  |  |  |
| Actual Date of Completion: | 15-10-2023              |  |  |  |
| Date of Measurement        |                         |  |  |  |
|                            | 16.6.2023 to 16.10.2023 |  |  |  |
| Rate Quoted:               | 17.99% below            |  |  |  |

|                                       |                                                          |  |  |  |
|---------------------------------------|----------------------------------------------------------|--|--|--|
| (1/3) clearing and grubbing road land |                                                          |  |  |  |
|                                       | $2 \times 530 \times 1.50 = 1590.00 \text{ m}^2$         |  |  |  |
|                                       | $1590.00 \text{ m}^2 \div 10000 = 0.16 \text{ hect}$     |  |  |  |
| (2/4) Dismantling existing structure  |                                                          |  |  |  |
|                                       | $1 \times 20 \times 3 \times 0.10 = 6.00 \text{ m}^3$    |  |  |  |
|                                       | $17 \times 30 \times 3 \times 0.10 = 153.00 \text{ m}^3$ |  |  |  |
|                                       | <u>159.00 m<sup>3</sup></u>                              |  |  |  |

Continuation



| UP6 Date Material Statement (Find)                                                                 |         |                |  |
|----------------------------------------------------------------------------------------------------|---------|----------------|--|
| EW =                                                                                               | 2164.17 | m <sup>3</sup> |  |
| Stone Agg =                                                                                        | 512.86  | m <sup>3</sup> |  |
| Stone chips =                                                                                      | 5139    | m <sup>3</sup> |  |
| Coarse Sand =                                                                                      | 146.19  | m <sup>3</sup> |  |
| Mooram :                                                                                           | 34.28   | m <sup>3</sup> |  |
| Emulsion SS-1 =                                                                                    | 1.610   | MT             |  |
| Emulsion RS-1 =                                                                                    | 0.522   | MT             |  |
| Bitumen S-90 =                                                                                     | 3.327   | MT             |  |
| Waste Plastic =                                                                                    | 0.289   | MT             |  |
| <br>S. P. Jyoti |         |                |  |

Continuation