

MMBSY (SC) मन्त्रालय - PMBSY Bairaangbali
sthan To Bholakpur Birkhy chowk

Schedule XLV-Form No. 134

(SC)

पुनरावृत्ति

DIVISION

अग्रिम-II

SUB-DIVISION

M.B.No-294

2021-22

MEASUREMENT BOOK

सर्वेक्षक-श्री. राम पुकार यादव

प्रमाणित किया जाता है की इस मापी पुस्त
पंजी में मशीन द्वारा अंकित - 100 (एक सौ)
पृष्ठ हैं जो सहस्रक अभिगता, ग्रामीण कार्य
विभाग, कार्य अन्त समण्डल, खुदौना
को मिलित हैं।

26/11/21
Executive Engineer
Rural Works Department
Works Division Phulparas
Ram
26/11/2021

Sch. XLV - Form No. 134

फुलपरास DIVISION
खुदौना SUB-DIVISION

Measurement Book

M.B. No. 294
2021-22

26/11/21
Executive Engineer
Rural Works Department
Works Division Phulparas

Name of Officer

Date of first entry 26/11/2021

Date of last entry

PMWSY (SC) योजना अन्तर्गत, PMWSY बाजारगढ़, धुबारी
To Bhola Kher Barabar Chowk.

1st on AC Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work - MMGSY Bajrangbali stham					
to Bholapur Birpur Chowk					
Agency - Ram pukas Yadav vil. Debra					
Saketpur Dharbanga					
Agreement No - 02 SBD/2021-22					
Date of sketching - 7/6/2021					
Date of completion - 06/6/2022					

1) Providing & fixing of within benchmark Pillar 2 nos per km					
8 x 1.5 km =					12 nos.
2) Clearing and grubbing Rd					
Land including uprooting wild					
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
					5250 m ²
					0.525 Hect
3) Providing and fixing of typico					
MMGSY infrastructural appolon					2 nos.

Continuation

5th & final bill

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work - P.M.G.S.Y. bijerang bali sthan to Bholapur Birpur chaur					
Agency - Rampurkar Yadav					
Vill - Deham Satapur Dharbary					
Agreement NO - 2 SBD/2021-22					
Date of starting - 7/6/2021					
Date of completion - 6/6/2022					
1) Providing & fixing of working benchmark pillar 2 nos per					
$8 \times 0.526 = 4.20 = 4 \text{ nos}$					
2) Clearing and grubbing Red land including uprooting					
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$					
$2 \times 7 \times 30 \text{ m} \times 1.75 \text{ m} = 735 \text{ m}^2$					
$2 \times 16 \text{ m} \times 1.75 \text{ m} = 56 \text{ m}^2$					
					1841 m^2
					0.1841 Hect
3) Construction of G.S.B by providing well graded material spreading					
$2 \text{ m} \times \frac{13 + 4.9 + 4.05}{3} \times 0.2 \text{ m} = 30.73 \text{ m}^3$					
$30 \text{ m} \times 4.05 \text{ m} \times 0.2 \text{ m} = 24.3 \text{ m}^3$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33) Providing and fixing of					
Qty vide T.M.B Pg-32					
10 nos. @ Rs 3442.08 =					34421
Qty vide T.M.B Pg-32					
2 nos. @ Rs 7850.04 =					15700
Qty vide T.M.B Pg-32					
4 nos. @ Rs 4563.81 =					18255
1) Planting of trees by the road					
Qty vide T.M.B Pg-32					
100 nos. @ Rs 844.59 =					84459
5) Painting on Parapet wall					
Qty vide T.M.B Pg-33					
82.56 m ² @ Rs 101.40 =					8372
					14308404
36) Providing laying spreading					1177008
Qty vide T.M.B Pg-30					143084
44.99 m ³ @ Rs 3926.30 =					176644
					14485048
Add G.S.T 12%					1738206
Add L.C. 1%					144850
Add S.F 10%					185960
					16554064
Below 11.80% as per agreement					1953380
					14600684
Minus for previous bill paid =					11471317
				Total	3129367

Continuation Ashwin Sharma
20/8/2024
S.E.