

HEAD - MMSY - NDB.

PACKAGE NO - MMSY - NDB - BRPD - 446 - SBPUR

Schedule XLV-Form No. 134

Name of work :- Bind Toi To Amritg

Agreement No - 09MBD / 2023-24

R.W.D. WORKS

DIVISION

SIMRI BAKHTIYARPUR

R.W.D. WORKS

SUB-DIVISION

Datarghat

M/S KUMWAR CONSTRUCTION

MEASUREMENT BOOK

No - 820

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) N/wg- Bind to the to Annular.					
2) Agency: Highway Construction.					
at - Bahadurpur, Darbhanga.					
(3) Agreement No-24 MBD 2023-2024.					
(4) D.O. Commencement - 14/08/2023					
(5) D.O. Completion - 13/08/2024.					
(6) Item of work done -					
Constn of box culvert 3.0x3.0mtr					
(1) E/w in excavation of top of CD-					
(a) Box culvert - 1x6x4.80x0.700					220.16m ³
(b) Cutoff wall -					
2x 4.80x1.30x1.80					22.46m ³
(c) Return wall -					
4x 4.90x3.44x1.80					121.36m ³
(a)+(b)+(c) =					163.98m ³
(2) Providing ACCMIS in levelling course					
- Box culvert -					
1x6x3.80x0.100					2.28m ³
- wall - 4x 4.90x2.44x0.20					20.956m ³
					11.84m ³

34 B/c-21067,74.7.00
21320077.00

Sch. XLV—Form No. 134

Details of actual measurement' Contents of area

Particulars	No.	L.	B.	D.
B3/4] s/c/placing of HYSD				
bars				
Qty - 0.024 MT (V.P. 20)				
limit - 0.630 MT limit - 8.6299				
@ 83820.13/MT				52803.20

B4/1] Concrd of Parapet				
wall.				
Qty - 6.048 m ³ (V.P. 20)				
@ 9141.93				55290.00

B5/1] Painting on Parapet				
wall.				

Qty - 41.28 m ² (V.P. 20)				
@ 126.830/m ²				5236.00

B6/1] Providing drainage				
Spouts -				
Qty - 04 Nos (V.P. 20)				
@ 873.44/each				3494.00
✓ 21936.900 = 21384579.0				

Add 18% GST				3849224.00
Add 1% T. den				13846.00
Add 10% S. fee				330987.00
25840398.00				25778696.00
25840398.00				25778696.00
less 10% below - 25840398.00				25778696.00

				25778696.00
				25778696.00
				25778696.00

Continuation 23256808

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BIF				232.00	792.00
less prev. payment(-)				15922891.00	
				1277	
Jew's bill amount -				7277881.00	
				7333917.22	
cel 25/05/24 Jew's 25/05/24 After 25-05-24 The scheme has been completed as per specification and instruction of E/L. Jew's 25/05/24 JE					

Material Statement

- (1) Bitumen (VG10) - 15.364 MT
- (2) CHIPS - 218.3m³ @ 424.21
- (3) SS1 - 6.874 MT
- (4) RS1 - 2.24 MT
- (5) DCC/RCC.
- C. Sand - 63.05m³ @ 494.0
- 10mm - 48.91m³ @ 975.0