

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा वर्कित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. अशोक कुमार सिंह
सहायक अभियन्ता प्राणीय कार्य विभाग
कार्य अवर इण्डल 29 जून 2011 को निर्गत
किया जाता है।

21/06/21
कार्यपालक अभियन्ता
प्राणीय कार्य विभाग
कार्य इण्डल, मधुबनी

21/06/21

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2631

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c R/M

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- M/R-N/2023-24/ Madhubani/02, Output & perfor- -manic Based Mainline of road & CD work To 3 to Madon road (under head 3054 M/R)					
Agency:- Sri Hemlata kumari					
Agreement no:- 02 M/R/2023-24					
Agreement value:- 10887911 ~					
Rate :- 10% Below from B.O.B					
Date of Commence:- 27.07.2023					

Date of completion:- 26.04.2024

Record Measurement

1. Clearing and grubbing
 road (road)-do-do-all
 Complete job.

2 x 5m x 30.00 x 1.125 = 337.50m ²
2 x 5m x 30.00 x 1.125 = 337.50m ²
2 x 10m x 30.00 x 1.125 = 675.00m ²
2 x 10m x 30.00 x 1.125 = 675.00m ²
2 x 10m x 30.00 x 1.125 = 675.00m ²
2 x 10m x 30.00 x 1.125 = 675.00m ²
2 x 10m x 30.00 x 1.125 = 675.00m ²
2 x 2m x 30.00 x 1.125 = 135.00m ²

Continuation

4185.00m²
 10000

4185.00m²
 0.41844cc
 22.08.23
 J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Qty = 108.13	70.40		
		+ 21.76 = 129.89			200.29 m ²
		@ 217.93/m ²			43609
25/26.		Brick Masonry work			
		in Cement mortar			
		(1:4) on brick work			
		-do- do- all Complete			
		Job			
		Qty. wide m ² (26) (27)			
		Qty: 3.12 m ²			
		@ 6269.64/m ²			19561
26/27.		pro. and laying of a			
		reinforced Cement Concrete			
		pipe duct 300mm dia			
		across the road -do-			
		-do- all Complete			
		Qty. wide m ² (28) (29)			
		30.0 RM			
		@ 1020.50/RM			30615
					7670108
		Add GST @ 18%			1380619
		Add l. cess @ 1%			76702
		Add S. Fee @ 10%			118222
					9246201
		Less 10% Below			924620
		C.O.			8321581

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					P.F. = 88321587
					less previous payb. 4418576
					83903005
					11.03.2024 JE
					11.03.2024 JE
आदिश माते दे संकुट है।					
गविषद मे विनीय दवा मही कुमि।					
(Amul) (Amul)					
24/03/2024 24/04/2024					
Up to Material Statement					
E/W - 1313.10 m ²					
Stone chp - 454.94 m ³					
Coarse Sand - 135.05 m ³					
Stone Screening - 29.99 m ³					
Stomc Metal - 216.30 m ³					
Brick - 62160 Nos					
prime Coat (SS-1) - 0.927 M.T					
Pack Coat (RS-1) - 2.332 M.T					
Bitumen - 21.966 M.T					
11.03.2024 JE					

Continuation

P.T.U