

**BHORE PRAHA R.C.D MAIN ROAD TO
KSHETRA XLV-Form No. 134**

M/S GANESH CONSTRUCTION DIVISION

BLOCK-BHORE

SUB-DIVISION

NTR. BALAKESH

MEASUREMENT BOOK

MB-NO-635

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the Road:-	Bhore Pagda				
R.C.D. main Road to					
Khivje under m.m.bisy					
(Awseph) (N.D.B) 8m					
Bhore Block.					
Agency:-	M/S Sri Ganesh Construction				
Agreement No-	14/S&D/2023-24				
Date of work started:-	24-01-2024				
Date of Completion:-	23-01-2025				

	Record measurement.			
(1)	Boulding and fixing of			
1136	Working benchmark and			
	Reference Pillars - de -			
	- de - de - 61			
	8 Nos X 1136 km =			
	= 9.088 Nos			9 Nos.
(2)	clearing and grubbing			
1136	Road land - de - de.			
	- de - de - 61			
	4 Nos X 30 x $\frac{3.40+3.60}{2}$ =			420 m ²
	7 Nos X 30 x $\frac{3.60+3.35}{2}$ =			729.75 m ²

Continuation

Sch.XLV-Form No. 134 BF RA-3487591=0

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(Trans Page No - 07)					
Qty - 476.13 m ³					
@ Rs 9620.78/m ³ RA - 4580742=00					
(9/7) Providing subgrade and					
earthen shoulders - do					
- do - do - 611					
(Trans Page No - 08)					
Qty - 442.083 m ³					
@ Rs 264.42/m ³ RA - 116896=00					
(10/26) Providing and Arising					
Logo and citizen embs					
concrete Road - do - 511					

(Trans Page No 09)					
Qty - 2 Nos					
@ Rs 15623.17/No RA - 31246=00					
Total RA - 8216475=00					
Add GST @ 12 % RA - 1478966=00					
Add Less @ 1 % RA - 82165=00					
Add S. fee RA - 135325=00					
Total RA - 9912931=00					
Less Below 16.11% BOB RA - 1596973=00					
Total RA - 8315958=00					
CP					
JE					
12.06.24					

Continuation