

ਸਿੰਗੇਡਿਕਾ ਵਿਭਾਗ ਦੇ ਮਾਲਕ ਦੇ ਮੁਖੀਆਂ ਦੇ

Schedule XLV-Form No. 134

ਮੁਖੀਆਂ

DIVISION

ਮੁਖੀਆਂ

SUB-DIVISION

ਸੇਵਾ ਵਿਭਾਗ ਦੇ ਮੁਖੀਆਂ ਦੇ ਮੁਖੀਆਂ

MEASUREMENT BOOK

1624

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Absolut</u>					
(i) Providing / Fixing of Working bench mark & Reference pins					
	7.0	NBS	vide	TRB P-1	
	COR 2714 = 36 / NBS				
	— R 19001 = 00				
(ii) clearing and grubbing the soil (and (by manual means)					
	0.303	HA	vide	TRB P-2	
	COR 25573 = 34 / — R 22899 =				
(B) Dismantling of existing structures (Block work)					
	61.38	m ³	vide	TRB P-2	
	COR 319 = 41 / m ³				
	— R 19605 = 00				
(A) Concn of subgrade and earthen shoulder with Lead up to 1000 m.					
	1636.20	m ³	vide	TRB P-2	
	76.12	"	"	" P-12	
	763.68	"	"	" P-15	
	2476.0 m ³				
	COR 964 = 42 / m ³				
	— R 654704 = 00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Contn of embankment with materials obtained from borrow pits with					
(1) Levee 1000m					
Qty — —			61.90 m ³		vide P-16
CR 260 = 88 / m ³					
— R 16148 = 00					
(ii) For Levee 100m.					
Qty — 299.60 m ³					vide P-16
CR 188 = 10 / m ³					
— R 46950 = 00					
(6) Contn of granular sand base by providing well graded materials (grady I mat)					
680.40 m ³					vide P-4
30.75 m ³					" " P-13
711.15 m ³					
CR 3120 = 72 / m ³					
— R 2219300 = 00					
(7) Providing paving & compacting base aggregate of work.					
CR-3. Specimen					
236.25 m ³					vide P-5

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11. Putting & laying of 200 mm pipe duct (300 mm dia) across the road					
	3 nos				vide tomb P-16
					CR 1207 = 21 — Rs 36232 = w
12. Putting & fixing 200 mm IS grade in —					
(i) 200 mm stones	2 nos				vide tomb P-17
					CR 2928 = 46 " " 1
					— Rs 5857 = w
(ii) 200 mm stones	4 nos				vide tomb P-17
Limit — 3 nos					
					CR 826 = 06 — Rs 2478 = w
13. Putting & fixing of set-off - reflectorised cautionary and informatory signs —					
(i) 600 mm equilateral Triangle	4 nos				vide tomb P-17
					CR 5069 = 63 — Rs 20279 =
(ii) 900 mm square octagon.	2 nos				vide P-17
					CR 12917 = 46 — Rs 25835 =
(iii) 600 x 450 mm rectangular	2 nos				vide tomb P-17
					CR 6803 = 45 each
					— Rs 13607 = w

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14. Pounding & leveling of hot applied thermoplastic compound for Road marking					
174.0 m ² vide P-17					
CP 886 = 46 / m ²					
— Rs 15424 =					
15. Planting of trees by road sides and maintenance for one year.					
— vide Page-17					
CP 1288 = 76 / — Rs					
16. Pounding / Fixing of typical temporary (wps) informational sign board with logo.					
— 3 nos. vide P-18					
CP 12971 = 23 / — Rs 63888~					
17. E/W in excavation of foundation of structures					
89.395 m ³ vide P-8					
CP 427 = 09 / m ³					
— Rs 38180 =					
18. Pounding P.C.C. m/s in foundation as leveling course					
13.785 m ³ vide P-3					
CP 6829 = 55 / m ³					
— Rs 94145 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19. Paving & cc m. 70 in					
Sub Structure					
100.364 m ³ wide TMB P. 3					
CR 7859=101 — R 788831=					
20. Paving & laying					
RCC 1/2 hump pipe					
for culverts					
22.50 m wide TMB P. 24					
CR 7776=14 m					
— R 174963=					
21. Painting of the parapet					
head wall two coats.					
Qty— 61.92 m ² wide TMB P. 24					
CR 135=62 m ²					
— R 8398=					
R 6868853=					
Add. 18% GST — R 123694=					
19% L.C. — R 68689=					
S. Fee 1.67% — R 114710=					
R 8288646=					
Less 1.72% Below — R 142565=					
R 8146081=					
Deducting Previous Payment — R 5654192=					
R 2491889=					
done					
12.06.24					
AF					