

# 1st ON A/c Bill

1.  
Name of work -  
Situation of work -  
Agency by which work is executed -  
Date of measurement -  
No. and date of agreement.  
(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------|-------------------------------|----|----|----|------------------|
|                                   | No.                           | L. | B. | D. |                  |
| Name of work:-                    |                               |    |    |    |                  |
| Mairwa                            |                               |    |    |    |                  |
| Guthori Road To                   |                               |    |    |    |                  |
| Parasi MMSY                       |                               |    |    |    |                  |
| Path to pipari-                   |                               |    |    |    |                  |
| -pati Harijon                     |                               |    |    |    |                  |
| tola -                            |                               |    |    |    |                  |
| Length - 1.10 km                  |                               |    |    |    |                  |
| under MMSY (SC)                   |                               |    |    |    |                  |
| Agency :- Prem Kumar Rai          |                               |    |    |    |                  |
| vill - Jashauli, P.O -            |                               |    |    |    |                  |
| Pachrukhi,                        |                               |    |    |    |                  |
| Dist - Siwan                      |                               |    |    |    |                  |
| Agreement NO - 56 SBD             |                               |    |    |    |                  |
| MMSY (SC) of 2020-21              |                               |    |    |    |                  |
| (Below -10.0%)                    |                               |    |    |    |                  |
| Date of commencement:- 10-06-20   |                               |    |    |    |                  |
| Date of completion :- 09-06-21    |                               |    |    |    |                  |
| Date of measurement:- 12-12-21 to |                               |    |    |    |                  |
| 22-02-22                          |                               |    |    |    |                  |
| Date of entry :-                  |                               |    |    |    |                  |

Continuation

# 2nd year maint. Bill

66

Sch. XLV-Form No. 134

| Particulars                               | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------|-------------------------------|----|----|----|------------------|
|                                           | No.                           | L. | B. | D. |                  |
| N/W                                       |                               |    |    |    |                  |
| M/W PIV Restoration of road               |                               |    |    |    |                  |
| cut with soil do                          |                               |    |    |    |                  |
| M/W Port of Road from                     |                               |    |    |    |                  |
| mainwa Gultani road                       |                               |    |    |    |                  |
| to Poon mainwa road                       |                               |    |    |    |                  |
| to piprapati Hazirah to                   |                               |    |    |    |                  |
| H/Agency - M/W Poon/ra Rai                |                               |    |    |    |                  |
| Agg No 56/SBS/MMGS/2020-21                |                               |    |    |    |                  |
| Actual Date of Comp 11.07.2022            |                               |    |    |    |                  |
| Measurement Ending                        |                               |    |    |    |                  |
| ① PIV Restoration of                      |                               |    |    |    |                  |
| road cut with soil                        |                               |    |    |    |                  |
| do do                                     |                               |    |    |    |                  |
| 2 x 30m x 1.25m x 0.3m = 22.5             |                               |    |    |    |                  |
| 2 x 30m x 1.25m x 0.3m = 22.5             |                               |    |    |    |                  |
| 1 x 20m x 1.25 x 0.3m = 7.5m <sup>2</sup> |                               |    |    |    |                  |
| 1 x 15m x 1.2m x 0.3m = 5.4m <sup>3</sup> |                               |    |    |    |                  |
| 1 x 30m x 1.25 x 0.3m = 11.25             |                               |    |    |    |                  |
| Total = 69.15m <sup>3</sup>               |                               |    |    |    |                  |
| Limit @ 286.83                            |                               |    |    |    |                  |
| ② PIV making berms and                    |                               |    |    |    |                  |
| shoulder striping                         |                               |    |    |    |                  |
| with soil do do                           |                               |    |    |    |                  |
| 4 x 25m x 1.25m = 125m <sup>2</sup>       |                               |    |    |    |                  |
| 4 x 25m x 1.25m = 125m <sup>2</sup>       |                               |    |    |    |                  |
| 1 x 4 x 1.25m = 5m <sup>2</sup>           |                               |    |    |    |                  |
| Total = 255m <sup>2</sup>                 |                               |    |    |    |                  |
| Limit @ 253.18m <sup>2</sup>              |                               |    |    |    |                  |

Continuation

Scanned by CamScanner