

Name of work :- PMGSY Path to Johar Tolg

MMGSY (SC)

Block :- Baikunthpur

Schedule XLV-Form No. 134

Name of Contractor :- M/s North Bridge Construction
Cooperation

DIVISION

SUB-DIVISION

M.B.No. ~~367~~ 406

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement.					
(1) E/W -	138	414	m ³		
(2) Stone Metal -	9.765	m ³			
(3) Screening Material -	1.937	m ³			
(4) RS-1 -	0.0538	MT.			
(5) VG-10 -	0.4616	MT.			
(6) Crushed stone -	5	811	m ³		
(7) crushed sand -	1.291	m ³			
Subt.					
20/04/24.					
J.E.					

Abstract of cost -

(1/1) Restoration of raincocks.	85.541 m ³ Qty vide TMBP (63)
Item (1) @ Rs. 365.25/m ³ -	Rs. 31244=
(2/2) Making up of Berms	495.05 m ² Qty vide
TMBP (63) item (2) @ Rs. 54.37/m ² -	Rs. 26916=
(3/3) Repair of pot holes by.	removal of failed material
107.608 m ² Qty vide TMBP (64)	
Item (3) @ Rs. 310.35/m ² -	Rs. 33396=
(4/4) Paint 4 of WBM rd.	107.608 m ² Qty vide TMBP (64)
Item (4) @ Rs. 519.38/m ² -	Rs. 55889=
(5/5) Patch repair on already	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Filled lot holes.					
107.608 m ² Qty vide TMBP (64)					
item (5) @ Rs. 294.57/m ² - Rs. 31698.200					
(6/9) Maint ^y of Rd. signs.					
3.6 km Qty vide TMBP (64)					
item (6) @ Rs. 1087.63/km - Rs. 3915.200					
(7/10) Maint ^y of road & ker stone.					
0.208 km Qty vide TMBP (64)					
item (7) @ Rs. 749.00/km - Rs. 155.200					
(8/12) Cutting of branches of trees.					
7 Nos. Qty vide TMBP (64)					
item (8) @ Rs. 107.40/No. - Rs. 752.200					
(9/13) Cutting of shrubs.					
14 Nos Qty vide TMBP (64)					
item (9) @ Rs. 60.60/No - Rs. 92.200					
(10/14) Trimming of grass & weeds.					
820.00 m ² Qty vide TMBP (64)					
item (10) @ Rs. 2.20/m ² - Rs. 1100.200					
					Rs. 1,85,158.200
Less 10% as per agg. (6)					18,516.200
					Rs. 1,66,642.200
Geoffrey					
20/04/24					
J.E.					
Borah					
20/4/24					