

Schedule XLV-Form No. 134
PURAB TOLA SE GANGA SAGAR
HOTE HUYE PASCHIM TOLA
DIVISION

SHANILYA ENTERPRISES

BLOCK-PHULWARIA SUB-DIVISION

MR-N-2022-23 HATHUA-08

MEASUREMENT BOOK

MB-NO-624

Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

No. and date of agreement.
(These four lines should be repeated at the commencement
of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on the bell				
HW - Purak Tala Se Gangasagar	Hote				
the paschim tala	under MR 3054.				
Agency -	Shandilya Est. Prices.				
Agreement no -	09/	2023-24		(MBD)	
Date of Commencement	15.9.23				
Date of Completion	14.6.24				
Actual date of completion	28.4.2024				
Date of entry	28.4.2024				
<u>Details</u>					
(1) Clearing and grubbing work of					
ch 0-2300	1x2300.00	x 1.0	x 2 side	=	4600.00 m ²
				=	0.46 Hec.
(2) LBM Gr-2					
Part measurement	3.15 x	2.20 x	0.075	=	0.52 m ³
	3.15 x	2.60 x	0.075	=	0.61 m ³
	1.86 x	2.0 x	0.075	=	0.28 m ³
	3.73 x	3.10 x	0.075	=	0.87 m ³
	4.38 x	2.60 x	0.075	=	0.85 m ³
	3.15 x	1.90 x	0.075	=	0.45 m ³
	2.50 x	2.60 x	0.075	=	0.49 m ³
	2.0 x	2.10 x	0.075	=	0.32 m ³
	6.18 x	1.50 x	0.075	=	0.70 m ³
Continuation					5.09 m ³

12
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(1) Soil —		1507.39	m ³		
(2) Metal —		89.82	m ³		
(3) Screening —		21.75	m ³		
(4) emulsion SS —		520.00	kg		
(5) emulsion PS —		168.00 + 844.00	= 1012.00	kg	
(6) Bitumen 550 —		1068.00 kg + 10818.00	= 11886.00	kg	
(7) Waste plastic		93.00	kg		
(8) Ch ₁ /3 —		1650 m ³ + 134.28 m ³			746.24 m ³
		= 897.02	m ³		
(9) Sand —		373.12	m ³		
<u>Memo of Payment</u> 5.5.2024 <i>JE.</i>					

<u>1st Bn A/c Bill</u>					
Total Bill			12136027	=	
S.D @	5.0%		606801	=	✓
I.T @	2.0%		242721	=	
CGST @	1.0%		121360	=	
SGST @	1.0%		121360	=	
L.Ces @	1.0%		121360	=	
Royalty			257001	=	✓
S.F			113833	=	
Total Deduction			1584436	=	
Net Amount			10551591	=	
Gross Amt			12136027	=	

Passed for ₹ 12136027 = One crore twenty one lakhs thirty six thousand twenty seven.

Continuation 06-55-24
Executive Engineer
R.W.D. Works Division
Hathua
5/06/2024