

CHHOTKI SISAI TO BOUDDHITA
Schedule XLV-Form No. 134

M/S TIMARI CONSTRUCTION DIVISION

BLOCK-BHORE SUB-DIVISION

MRN-HATHUA-S

MEASUREMENT BOOK

MB.NO-646

1st and final Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the Road: Chhotki Sipi to					
Buddhiya under M.R					
3054 in Blue Block.					
Agency: M/S Tinsari Construction					
Agreement No- 18/M.B.1/2023-24					
Date of work started 16-03-2024					
Date of work Completion 15-12-2024					
Actual date of Completion:					

Record measurement.

(1) cleaning and Grubbing
Road land - do - do
do - do - E/I

5 Nos x 2 x 30 x $\frac{0.90 + 1.10}{2}$	=	300m ²
7 Nos x 2 x 30 x $\frac{1.10 + 0.95}{2}$	=	430.50m ²
10 Nos x 2 x 30 x $\frac{0.95 + 1.05}{2}$	=	600m ²
10 Nos x 2 x 30 x $\frac{1.05 + 0.90}{2}$	=	585m ²
10 Nos x 2 x 30 x $\frac{0.90 + 1.15}{2}$	=	615m ²

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
[19/42]	Providing and fixing				
	logs and maintenance				
	- de - de - 211				
	(TMB Page No - 08)				
	Qty - 4 Nos				
	@ 15812.35/No Rp - 63249				
[20/44]	Providing Plastering				
	with Cement Mortar				
	(1:4) - de - de 610				
	(TMB Page No - 08)				
	Qty - 30.08 m ²				

	@ 14 255.48/m ² Rp - 7685=00				
[21/45]	Providing Painting two				
	coats surface - de				
	- de - de - 611				
	(TMB Page No - 08)				
	Qty - 30.08 m ²				
	@ 137.22/m ² Rp - 4128=00				
	Total Rp - 4533146				
	815966				
Add 01 B + @ 18% Rp - 787267=00					
	45301				
Add L. cess @ 1% Rp - 43737=00					
Add B. fee Rp - 40907=00					
	5435350				
Total Rp - 5245618=00					
	1060437				
Less 19.51% BOD Rp - 1023420=00					
Total Rp - 4222198=00					

Continuation 4374913

Rd
11/05/24
JE

Rd
11/05/24
(KE)

Ld. No - 72, dt - 29.05.2024

Appld - 4150000 (CPMS)