

M. M. G. S. Y.

General

Schedule XLV-Form No. 134

Satbhitta P.M.G.S. Y. Rd. to Bari Tola

R. M. D. (3)

KISHAN GANJ-1

DIVISION

R. M. D. KOCHADHAMAN

SUB-DIVISION

1992

MEASUREMENT BOOK

Ravishankar Kumar

3rd year

55

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd year main. bill</u>					
M/Work - Satbhitta pm 657					
Road to Guritola.					
Length - 0.565 km.					
M/Agency - Ravi Shunkar Kumar					
Agreement No - 10/mansy/					
SBD/2019-20.					
Date of work start - 13.07.2019					
Date of comp - 12.04.2020					
Actual date of comp - 30.07.2020					
<u>① Trimming of grass -</u>					
Both sides.					
$2 \times 1.5 \times 1.0 = 3.0 \text{ m}^2$					
Syllab 2 2.28 m ²					
<u>② Cutting of shrubs & plants</u>					
Cfd-1 = 4.0 No.					
<u>③ Cutting of Branches & etc</u>					
Cfd-1 = 1.0 No.					
<u>④ maint. of concrete stone</u>					
Cfd-1 = 0.10 km					
<u>⑤ maint. of G.D H.P.C.</u>					
Cfd-1 = 1.0 No.					
<u>⑥ painting on parapet</u>					
$2 \times 6.15 \times 0.400 = 4.92 \text{ m}^2$					
$2 \times 6.15 \times 0.600 = 7.38 \text{ m}^2$					
$2 \times 2 \times 0.60 \times 0.40 = 0.96 \text{ m}^2$					
$2 \times 6.15 \times 0.900 = 11.07 \text{ m}^2$					
<u>Continuation</u>					
$= 24.33 \text{ m}^2$					
Syllab = 20.64 m ²					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bf = 14 =		1,45,990			
Add G.S.T. = 12%					
Add 1% L.C. =					
G.T. Total =		1,64,968			
less 0.10% Sec. =					
Net =		1,65,133			
Net Mr. =		1,65,133			
Kaniga 16.09.2023 J.B. 16.09.23 AF					