

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	MLA/C B	11	D.	
CH - NABART					
Name of work -	M/xinla Naitan				
Path to kurmaula					
Name of Agency -	M/s Kamleshwar				
P.O. -	vill - Tarnam				
Dist -	Wapulgar				
Agreement -	S2 SBD NABART 2018-19				
Date of Start -	15/1/18				
Date of completion:-					
Below - 10% As per right					
construction cost -	7619275.00				
Maintenance cost -	519353.00				
Date of measurement -					
<u>MEASUREMENT</u>					
① Providing and fixing of working benchmarks					
Pillars do - do as per					
i) Working benchmarks					
Pillars 1 NOS					
ii) Reference Pillars 6 NOS					
② Clearing and grubbing					
round land including					
uprooting wild vegetation					
do - do as per drawing					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	300	Year Maintenance bill			
Name of work :-	Maintenance				
	Nautan Path to Kurmuth				
Name of Agency :-	M/s				
	Kamleshwar Rai.				
Agt No. :-	52 SBD NABARD of				
	2018-19				
Date of Commencement :-	15-05-2018				
Date of Completion :-	14-05-2019				
Actual date of Completion :-	22.01.19				
Rate :-	below 10% as per Agt.				

<u>Measurement</u>					
Item No.	(1/15.1)	Restoration of			
	<u>raincuts/berms</u> - - -				
	15 X	4.50	X 1.25	X 0.25	= 21.09 M ³
	16 X	3.50	X 1.25	X 0.30	= 21.00 "
	20 X	4.00	X 1.20	X 0.30	= 28.80 "
	8 X	5.00	X 1.25	X 0.30	= 15.00 "
	11 X	4.50	X 1.30	X 0.25	= 16.08 "
					101.97 M ³
Item No.	(2/15.2)	Making up of			
	<u>berms/shoulder</u> - - -				
	7 X	10.00	X 1.35		= 94.50 M ³
	9 X	15.00	X 1.30		= 175.50 "
Continuation					

Continuation

Continuation