

Dadyear Road Rehabilitation

80

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>Name of road, commencement of road</u>						
<u>From Pendapur to gopalibagh</u>						
<u>order no. 257 in Ekangar -</u>						
<u>dated 10/10/2019</u>						
<u>Acctg: Shri Chandra kr. Singh</u>						
<u>Agreement No. - 46-SRD/18-19</u>						
<u>Date of start - 27/11/18</u>						
<u>Date of completion = 26/11/19</u>						
<u>Actual Date of completion = 26/8/20</u>						
<u>Item(1) Restoration of Ramps/Rons.</u>						
	do	do				
	4 x 30m x 1.0 x 0.3 =	36 m <sup>3</sup>				
	2 x 25m x 1.0 x 0.3 =	15 m <sup>3</sup>				
	3 x 30m x 1.0 x 0.3 =	29.7 m <sup>3</sup>				
	2 x 30m x 1.0 x 0.3 =	19.8 m <sup>3</sup>				
	3 x 20m x 1.0 x 0.3 =	18 m <sup>3</sup>				
	4 x 15m x 1.0 x 0.3 =	18 m <sup>3</sup>				
		136.5 m <sup>3</sup>				
<u>Item(2) Making up of Ramps/shoulder</u>						
	do	do				
	4 x 20 x 1.2 =	96 m <sup>2</sup>				
	4 x 30 x 1.2 =	144 m <sup>2</sup>				
	4 x 15 x 1.2 =	72 m <sup>2</sup>				
<u>Continuation</u>						
<u>312 m<sup>2</sup></u>						

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					116,331.00
					<u>B12</u>
Item A	Perimeter of Parallelogram				
	Single coat				
	do	do			
	117 m <sup>2</sup> 676.58	=	8960.00		
Item B	Perimeter of Parallelogram				
	Double coat do				
	117 m <sup>2</sup> 667.18	=	7860.00		
Item C	Length OR C.D. Work (Hence pipes)				
	do				
	3 Nos 6	1131.64	=	3395.00	
Item D	Length OF C.D. work (Slab culvert)				
	do				
	2 Nos 6 236.81	=	4674.00		
Item E	Length OF Road work				
	do				
	0.31 Km (61087.62	=	3337.00		
Item F	Length OF 20m stone / Km long				
	do				
	0.37 Km (61585.61	=	217.00		
Item G	White washing OR Propell / C.D. walls				
	do				
	63 m <sup>2</sup> (0.16.48	=	1038.00		
Sub Total					142812.00
					1085 (0.22.) = -314.00
Total					142498.00
					<del>99.00 15.78 15.78 5.73</del>

Continuation