

192121 व 1767 5597 अति, 1111
1111

Shedule XLV Form No. 134.

1111
M M L S Y - 1111 अति
DIVISION

1111
SUB-DIVISION

M/S Rajendra Kumar Singh
Measurement Book

1628

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract</u>					
(1) Providing and fixing of working bench mark & reference pillars					
				— 16 Nos.	
				vide TMB P.1	
CR 2781=06/-				Rs 44497=00	
(2) clearing and grubbing the road lane (by manual means) — do all completion					
0.7140 Hg				vide TMB P.1	
0.0066 "				" "	P.15-
0.7206 Hg.					
CR 75573=34 Hg					
				Rs 54458=00	
(3) constn of embankment with materials obtained from borrow pits with					
(a) lead up to 100m					
qty - 539.01 m ³				vide TMB Page 20	
CR 260=88/m ³					
				Rs 140614=00	
(b) with lead up to 100m.					
qty - 2156.04 m ³				vide TMB P.20	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

$$-R_2 405551 = 0$$

5893.32 m³ wide tons
P-20

1558312-00

364.50 m3 side room P-7

1154	25	m ³	wide sons P-9
------	----	----------------	---------------

157.05 m3	"	"	P-16
-----------	---	---	------

1675	855	103
------	-----	-----

~~0.93426 = 23 / 103~~

Rs	5741	865 = 00
----	------	----------

(6) Provide, having a company
some aggregate of words
Cor III Specification - do
all elements in

Continuation

Sch. XLV-Form No. 134 B.F. 7945297=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	438.75	m ³	vide	Table P-10	
	143.312	m ³	"	P-17	
	582.06	m ³			
	Q ₂ 5163	= 82	/m ³		
			Rs	3005663	=

(7) Providing and applying
primer coat with bit
emulsion SS-1.

7760.812 m² vide Table P-18

Q₂ 59 = 17/m²

Rs 459207 =

(8) Providing and applying
Tack coat with bit.
emulsion RS-1

7760.812 m² vide Table P-19

Q₂ 20 = 25/m²

Rs 157156 =

9. Providing, levelling and rolling
of close graded mix
of local surfacing materials
of 20 mm thickness

7760.812 m² vide Table P-19

Q₂ 283 = 35/m²

Rs 2199026 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10. Boundary / Fixing Reems					
quad in					
(i) Km Stone					
3 Nos					vide Tomb P-2
CR 3 3028 3028 = 27 each					
— R 9085 = 00					
(ii) 200m Stones					
80 Nos					vide Tomb P-2
CR 844 = 08 / Nos.					
— R 6753 = 00					
11. Boundary and fixing of					
seto reflect. cautioning					
and information traffic					
signs —					
(i) 600mm equilateral Triangle					
— 8 Nos					vide Tomb P-2
CR 5116 = 19 / Nos					
— R 40930 = 00					
(ii) 900mm octagon					
2 Nos					vide Tomb P-2
CR 12964 = 02 / — R 25928 =					
(iii) 600x450mm rectangular					
4 Nos					vide Tomb P-2
CR 6850 = 01 / — R 25400 =					
2. Planting of trees and maintenance					
one year —					
CR 1288 = 76 / — R					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. Binding and laying of RCC pipe duct - 300 mm dia across the road vide Tonnage P- CR 1233 = 801 - Rs					
14. Binding & laying of hot bituminous thermo plastic compound for Road marking (B.T. Portion only) 411.80 m ² vide Tonnage P-22 Limit - 409.80 m ² CR 886 = 461 - Rs 363271 = 00					
15. Binding & fixing of typical mm GSY (WB) informative sign board with logo. 3 nos vide Tonnage P-22 CR 12870 12870 = 361 - Rs 64352 = 00					
16. Earth Work in excavation of foundation of structural 46.986 m ³ vide Tonnage P-6 CR 427 = 091 m ³ - Rs 20064 = 00					
17. Binding & laying of 15 in foundation as levelling course					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	8.5365	m ³	vide	Table P-3	
	7199	= 09	/m ³		
			Rs 61455	= 00	
18. Providing R.C.C. m. 20 in sub structure.					
	45.495	m ³	vide	Table P-3	
	8255	= 00	/m ³		
			Rs 375598	= 00	
19. Providing and laying R.C. NP ₂ pipe for culverts (600 mm dia)					
	2250	m	vide	Table P-3	
	3351	= 39	/m		
			Rs 75406	= 00	
20. Painting two coats on perforated walls of culverts					
	37.44	m ²	vide	Table P-22	
	135	= 62	/m ²		
			Rs 5078	= 00	
			Rs 15167237	= 00	
Less 18% GST			Rs 2730103	= 00	
1% L.C.			Rs 151672	= 00	
1.676% S. Fee			Rs 254203	= 00	
			Rs 18303215	= 00	
Less 0.27% below			Rs 49419	= 00	
			Rs 18253796	= 00	

Continuation

[illegible]