

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road from Banispur PWD Path Se Dhabay via Chakalhabay					
Agency → S. B Engicon Pvt Ltd					
Agg No → 20 MBD / 23-24					
Date of Commecement → 11/11/23					
Date of Completion → 31/07/24					
(1) Clearing and grubbing Road land -					
2x 10x 30.0x 2.00 =					1200.00
2x 10x 30.0x 2.00 =					1200.00
2x 10x 30.0x 2.00 =					1200.00
2x 10x 30.0x 2.00 =					1200.00
2x 10x 30.00x 2.00 =					1200.00
2x 7x 30.00x 2.00 =					840.00
2x 1x 10.00x 2.00 =					40.00
Total =					6880.00m ²
6880 ÷ 10000 =					0.688Hact
Say =					0.69Hact

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) E/work					1264.80 m ²
(2) GRSB					49.64 m ²
(3) Local Sand					33.10 m ²
(4) Stonemetal Gr II					50.49 m ²
(5) Moorum					3.34 m ²
(6) Stonemetal Gr III					89.62 m ²
(7) Screening Metal					28.91 m ²
(8) Stone Chips Ag 13.25					17.15 m ²
(9) Stone Agg 9.50 mm to 4.75					62.14 m ²
(10) Agg 4.75 mm below					44.70 m ²
(11) Agg 40 mm					2.78
" 20 mm					1.39
" 10 mm					0.73
					4.90 m ²

(12) Stone Spalls					11.76 m ²
(13) Coarse Sand					282.84 m ²
(14) Crushed Stone					517.75 m ²
(15) Primer Coat SS ₁					0.5398 MT
(16) Tack Coat RA ₁					0.9046 MT
(17) Bitumen					9.8127 MT

6/4/24
28

Actual date of Completion.

6/4/24

The work has been Comp.

- leted as per specifi-

- cation and direction

of E/G/C.

6/4/24
28 Continuation

At/of. Received Rs. 91,87,927 = N by R.O.
 Com-Secretary BRADA, Patna. vide Lett
 No. 69 (Encl) / Patna, Dt. 06/05/2024.

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of Payment					
1st on A/c Bill.					
Bill Value Rs. 87,44,662 =					
1,74,894 = I.T @ 2%					
73,485 = C.W.T @ 1%					
73,485 = S.C.S.T @ 1%					
73,485 = Labour @ 8%					11,52,025
4,37,233 = S.D @ 5%					
1,96,972 = Royalty					
91,890 = S.F @ 10%					
30,581 = MD (for plant & material 70%)					
75,92,637 = by Contractor Payment					
87,44,662 = Total Rs.					

Passed for Rs. 87,44,662 =

(Rupees Eighty Seven ~~Thousand~~
 Lac Forty Four Thousand
 Six Hundred Sixty Two)
 only.

M. S. M.
 Executive Engineer
 R.W.D. Works Division
 Kharagpur, Tarapur

dt. 08.05.2024

V.No - 01

08/05/2024