

1191-121 (212311) 27 411(21) CH (H) 12) 9 21-21
Schedule XLV-Form No. 134

NUDB (AUSSEH)

1191-121

32419

DIVISION

Agreement No- 13 SBD of 23-24

1191-121

SUB-DIVISION

MEASUREMENT BOOK

1258

1191-121 27 411(21) CH (H) 12) 9 21-21

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>3rd and final Bill</u>					
H/W:- Const. of road from					
Hanganagar Mahubari to Pargariy					
Kasra Shiv Mandir.					
H/A:- SRI Bhagat Rajan Pandey.					
A/N:- 1350D/2023-2024					
Date of work start:- 04-01-2024					
Date of completion:- 03-01-2025					
Date of Measurement:-					
Details of work					
Item No (1):- Const. of G.S.B					
as per T/S clause 401					
$1 \times 10.00 \times \frac{10.50+4.05}{2} \times 0.20 = 14.55 \text{ m}^3$					
$1 \times 10.00 \times \frac{8.90+4.05}{2} \times 0.20 = 12.95 \text{ m}^3$					
$1 \times 10.00 \times \frac{6.80+4.05}{2} \times 0.20 = 10.85 \text{ m}^3$					
$1 \times 30.00 \times 3.75 \times 0.10 = 11.25 \text{ m}^3$ for profile correction					
$1 \times 20.00 \times 3.00 \times 0.10 = 6.00 \text{ m}^3$					
$1 \times 13.50 \times 3.00 \times 0.10 = 4.05 \text{ m}^3$					
Previous Qty T.M.B P/H (1) ie = 2378.25 m ³					
2437.90 m ³					
Item No (2):- Providing, laying					
and compacting W.B.M 40-3-4					
$7 \times 30.00 \times 3.75 \times 0.075 = 59.10 \text{ m}^3$					
$3 \times 10.00 \times \frac{7.80+3.75}{2} \times 0.075 = 13.00 \text{ m}^3$					
$3 \times 10.00 \times \frac{7.85+3.75}{2} \times 0.075 = 13.10 \text{ m}^3$					
Previous Qty T.M.B P/H (2) ie = 843.76 m ³					
Continuation					
928.96 m ³					
Qty Limited = 928.88 m ³					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B/P	P ₂	7681421 =
Qty vide T.M.B P ₄₀ ⑤ ie					
13.20 H ² @ Rs 9231.61/H ²				P ₂	121857 =
Item No ③②:- Supplying, fitting and placing H4SD bars					
Qty vide T.M.B P ₄₀ ⑦ ie					
5.31 H.T @ Rs 81569.32/H.T				P ₂	418451 =
Item No ③③:- Const. of R.C.C railing of M25 grade					
Qty vide T.M.B P ₄₀ ⑦ ie					
15.00 H @ Rs 4192.675/H				P ₂	62890 =
Item No ③④:- Drainage spots as per the clause 1209					
Qty vide T.M.B P ₄₀ ⑦ ie					
12 Nos @ Rs 857.59/H ₂				P ₂	10291 =
Item No ③⑤:- Providing and laying wearing course					
Qty vide T.M.B P ₄₀ ⑦ ie					
3.09 H ² @ Rs 17254.37/H ²				P ₂	53316 =
				P ₂	28348226 =
Add 1% Laborers cell (+)				P ₂	283482 =
Add 18% G.S.T (+)				P ₂	5102681 =
Add self insurance fee (+)				P ₂	291887 =
				P ₂	34026276 =
Less previous payments				P ₂	18504088 =
				P ₂	15522188 =

Continuation

12/6/24

AF

J.E

Scanned with OKEN Scanner