

NABARD BRIDGE

3x8.00m (span)

Schedule XLV-Form No. 134

Agency:- Siga Jut Rahman Kishanganj

R.W.D. works **DIVISION**

Kishanganj - 1

R.W.D. work **SUB-DIVISION**

Tehagachh 3476

MEASUREMENT BOOK

M/Work
- Kuchhaile to Balua Dargah atch. 2.0 Km

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/C Bill

NI Works - Const. of R.C.C Bridge
 at Kudhali to Baluadangi
 at dist - 2.10 km

Name of Agency:- Sirajur
 Rahman Chuxi Patti
 Road Kishanganj,

Length of Bridge - 25.50 m

Agreement No - 32/NARARD/
 SBP / 2023-2024

Agreement Rate - 0.50% below
 of B.O.P Rate.

Date of work start - 16-11-2023

Date of Comp - 15-11-2024

Agreement Amount - Amt (A) = 203.25
 Rupees

Revised Entry.
 26-03-24

1/21) Const. of embankment with approved
 materials - 1000 m³
 for diversion work.

$$2 \times 30.0 \times \frac{(6.0 + 4.0)}{2} \times 3.0 = 900.0 \text{ m}^3$$

$$1 \times 20.0 \times \frac{(6.0 + 4.0)}{2} \times 3.0 = 300.0 \text{ m}^3$$

Total qty = 1200.0 m³

2/22) Providing & laying of R.C.C
 MP-3 H.P.C for diversion
 C/P = 37.50 m, Kumbh

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	

ABSTRACT OF COST.

1
21 Const. of embankment

with approved material

Qty used TMBP-1 = 1200.0 m³

@ M = 259.10/m³ = M = 3,10,932.20

2
22 Const. of L.S.B. for

diversion work

Qty used TMBP-22 = 48.60 m³

@ M = 3394.16/m³ = M = 1,64,956.20

3
23 Providing & laying

10" R.C.C. N.P.3

pipe - - - - -

Qty used TMBP-23 = 37.50 m

@ M = 4741.20/m = M = 1,77,795.00

4
25 Dismantling of existing

10" R.C.C. / R.C.C.

Qty used TMBP-25 = 257.87 m³

@ M = 671.24/m³ = M = 1,73,093.00

5
26 Dismantling of existing

brick - - - - -

Qty used TMBP-26 = 223.03 m³

@ M = 624.94/m³ = M = 1,39,380.20

(Total M = 9,66,156.00)

Continuation

[illegible]