

M/W - Bahadurganj PLVD Road to Dingsal
via Bahadgaht

Schedule XLV-Form No. 134

Length = 0.787 km

Agency:- Pawan Kumar Rucalnesa-Kishantur

R. co. Divisions

DIVISION

~~Kishantur~~-1

R. co. Divisions

SUB-DIVISION

Kachadhawan

MEASUREMENT BOOK

3433

15
70

600mm Circular

Qty wide TMBP-13=1.0

@RS=4279.38/each 2H2 4279200

16
71

600mm x 450mm Rectangular

Qty wide TMBP-13=1.0

@RS=4135.64/each 2H2 4136200

17
72

Planting of tree

Qty wide TMBP-14=25.0

@RS=890.040/each 2H2 22251200

18
73

Tree Guard

Qty wide TMBP-14

= 25.0 No.

@RS=2116.75/each 2H2 52919200

19
74

Prov. & laying Hot applied

thermo plastic - - - M

In BT Portion

Qty wide TMBP-10=100.0m²

@RS=631.06/m² 2H2 63106200

Continuation

(RM=30, 20, 60/200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⇒ Work has been completed					
as per Engineering Specification					
No Any area measurement.					
Ranjan					
26.03.24					
Jr-E					
AE					
मैं इसका कार्य कर चुका हूँ मशीन में					
मैं इस कार्य को पूरा कर चुका हूँ					
मशीन का कार्य, उदाहरण					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = RS = 30,20,60) = ∞
(20/76) Providing and laying of hot applied. In c.c. Portion.					
					Qty wide + m B P-14 = 57.40 m ²
					@ RS = 744.26/m ² = M = 42,721 = ∞
(21/77) Providing & Fixing of Typical masonry dogo band.					
					Qty wide + m B P-10 = 4.00 m.
					@ M = 12786.610 / each 2M = 5,146200
(22/78) Plastering with c.m.					
					Qty wide + m B P-14 = 40.32 m ²
					@ M = 215.45/m ² = M = 8687 = ∞
(23/79) Painting two coats.					
					Qty wide + m B P-14 = 40.32 m ²
					@ M = 126.320/m ² = M = 5093 = ∞
					Total M = 31,28,248 = ∞
					Add 18% L.C.T (+) = 5,63,685 = ∞
					Add 1% L.C.T (+) = 31282 = ∞
					Add S.F (+) = 14711 = ∞
					Total M = 37,37,326 = ∞
					(less 10% below M) = 3,73,733 = ∞
					= 33,63,593 = ∞
					less Previous Paid
					m B P-12 (-) = 31,95,867 = ∞
					Net M Continuation = 3,67,726 = ∞

20.03.24
J.F

28.03.24
A.E