

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

पत्रांक 803 अ.अ.

बेगूसराय, दिनांक 19/06/2024

प्रेषक:- कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

सेवा में,
नोडल पदाधिकारी MR3054,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक उपयोगिता प्रमाण पत्र सहित उचित प्रपत्र में अधियाचना प्रपत्र समर्पित की जा रही है। अधियाचित राशि शीघ्र उपलब्ध कराने की कृपा की जाय ताकि भुगतान संभव हो सके।

अनु० - यथोक्त।

विश्वासभाजन

यु.वा.नि.म.
19.6.2024

कार्यपालक अभियन्ता,

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, बेगूसराय।

अ.
19.06.24

Acquisition Formate for Scheme Head - MR(J054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)
Name of Works Division :- Begusarai

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BE/BE G/24/0001	Refinery Road to Daulpur Road (PCC Road)	32010501131	AA Letter- 6120 dt- 04.12.2023	0.735	51.34300	40.90961	3.90610	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3490	25.00	5.00	0.00	0.00	40.83930	Quantity exhausted due to increase in width of road.
2	RM/BE/BE G/24/0001	X Road L024 - Chapaki	32010502087	AA Letter- 6120 dt- 04.12.2023	1.500	73.55200	49.67627	12.61190	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3307	25.00	5.00	0.00	0.00	49.66547	Surface Complete
3	RM/BE/BE G/24/0001	Rahapur (Balya) to Mainpur (Paschim)	32010513007	AA Letter- 6120 dt- 04.12.2023	1.15	47.35900	30.48569	9.55890	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3265	25.00	5.00	0.00	0.00	30.24202	Surface Complete
4	RM/BE/BE G/24/0001	Mahna Dhala to Gupta Lakhmitya Bandh to Middle Sc	32010501130	AA Letter- 6120 dt- 04.12.2023	2.00	77.32000	49.64224	16.75290	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3246	25.00	5.00	0.00	0.00	49.62791	Surface Complete
5	RM/BE/BE G/24/0001	T01 BSNL OLD RLY OFFICE - SCHOOL TOLA	32010502081	AA Letter- 6120 dt- 04.12.2023	0.70	26.49000	16.60934	5.76650	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3225	25.00	5.00	0.00	0.00	16.60528	Surface Complete
Total = 186.97998																		

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer
 Works Division, Begusarai.
 19.06.24

**EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION,
BEGUSARAI
FROM GFR 19 - A**

(See Government of India's Decision (I) below Rule - 150)
Form of Utilisation Certificate upto the month of June 2024

Name of the Head :- Rural Road Maintenance Policy 2018 Fund

Month:- June 2024

Sl. No.	Name of Scheme	Sanctioned No./ Date	Amount Received (in Lacs Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018 Fund	Vide Up to Letter No. 69 Encl dt. 06.05.2024	4745.60873	Certified that out of Rs. 4745.60873 Lacs received during the year 2024-25 in favour of Executive Engineer R.W.D. Works Division, Begusarai, Bihar a sum of Rs. 4745.60873 Lacs has been utilized for the purpose of <u>Rural Road Maintenance Policy 2018 Fund</u> Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
	Total -		4745.60873	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.


Divisional Accounts Officer
Rural Works Department
Works Division, BEGUSARAI



Executive Engineer
Rural Works Department
Works Division, BEGUSARAI

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

प्रमाण पत्र

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 अन्तर्गत पथ ① Refinery Road to Daulatpur Road (PCC Road), ② X Road L024 – Chhapaki, ③ Rahatpur (Baliya) to Mainpur (Paschim), ④ Mahna Dhala to Gupta Lakhminiya Bandh to Middle School ⑤ T01 BSNL OLD RLY OFFICE - SCHOOL TOLA मापी पुस्त पर इस आशय का प्रमाण पत्र है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।

विश्वासभाजन

 Mr. [Name] 19.6.2024

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

Refinery Road to Daulatpur Road (PCC Road)

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	TEGORY ROAD	IRI	Latitude	ongitude	Event
8/6/24	13:50:51	76	0.1	370	30.3	3700	3700	G	4.85	25.42273	86.0605	Normal
8/6/24	13:51:26	76	0.1	380	30.3	3800	3790	G	4.96	25.4224	86.05995	Normal
8/6/24	13:52:2	76	0.1	330	20.2	3300	3341	G	4.43	25.42101	86.05916	Normal
8/6/24	13:52:37	76	0.1	360	20.2	3600	3610	G	4.75	25.42094	86.05816	Normal
8/6/24	13:53:12	76	0.1	350	20.2	3500	3520	G	4.64	25.42013	86.058	Normal
8/6/24	13:53:12	76	0.09	290	30.3	2900	2982	G	4	25.41963	86.05787	Normal

$$Y = 0 * X^2 + 0.898 * X + 377.8$$

$$X = 4200$$

$$Y = 4149$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001


08/06/2024
JE

08/06/2024
AE

08.6.24
Executive Engineer
R.W.D. Works Division
Begusarai

File : F:\New folder (25)\08061507.Xls, Section No. : 76, Eqn : $Y = 0 \cdot X^2 + 0.898 \cdot X + 377.8$

Name of Customer : Rajesh Kumar, Name of Work/ Road : Refinery Road to Daultpur Road (PCC Road), Lab Job



(Signature)
08/06/2024
JE

(Signature)
08/06/2024
AE

(Signature)
08.6.24
Executive Engineer
R.W.D. Work's Division
Begusarai

② NMP -

14 MB
23-24

2057

② REFINERY ROAD TO DAULATPUR ROAD (PCC ROAD)

Schedule XIV-Form No.-134

BEHUSARAI

DIVISION

BARAUNI

SUB-DIVISION

MEASUREMENT BOOK

M/S RAJESH KUMAR

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. and maint of road from Refinery road to Daulatpur road (pcc Road)					
Agency:- Rajesh Kumar					
Birpur Begusaini					
Block:- Barauni					
Agreement No:- 14/MBD/2023-24					
Package No:- MR-N/23-24/Begusaini					
Date of commencement:- 16/03/2024					
Date of completion:- 15/12/2024					
Accepted rate:- 6.25% below of BOB					
Abstract of cost					
Date of entry:- 08.6.2024					
1. clearing grubbing road land by manual means					
Qty vide TMBP-2					
i.e Qty:- 0.15 Ha					
@ 76926.08/Ha = 11539					
2. Construction of subgrade and earthwork shoulder.					
Qty vide TMBP-6					
i.e Qty:- 108.49 m ³					
@ 269.72/m ³ = 28719					

Total 40258

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B'F 2	40258
3. Construction of					
dry lean cement					
concrete sub-base					
over a prepared					
subgrade					
Qty vide TMBP-2					
2'c Qty = 34.45 m ³					
@ 5226.82/m ³					180067
4. Panel concrete					
pavement - const					
of cm-reinforced					
plain cement concrete					
pavement					
Qty vide TMBP-5					
2'c Qty = 347.98 m ³					
@ 8832.39/m ³					3073495
5. Plv and fixing					
km stone					
Qty vide TMBP-6					
2'c Qty = 2 Nos					
@ 2938.27 each					5877
6. Plv & fixing 200m					
stone					
Qty vide TMBP-6					
2'c Qty = 3 Nos					
@ 818.33 each					2455

Total = 3302149

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R.F =	330214.9
7.	Plv & fixing direction and place identification				
	Qty vide TMBP-6				
	2 ^{ic} Qty = 1.92 m ²				
	@ 15078.71/m ²				28951
8.	Plv & fixing 600mm equilateral & triangle				
	Qty vide TMBP-6				
	2 ^{ic} Qty = 8 Nos				
	@ 4626.70 each				27760
9.	Plv & fixing 600mm circular				
	Qty vide TMBP-6				
	2 ^{ic} Qty = 4 Nos				
	@ 6062.19 each				24299.
10.	Plv & fixing 600mm x 450mm rectangular				
	Qty vide TMBP-7				
	2 ^{ic} Qty = 4 Nos				
	@ 5915.25 each				23661
11.	Plv and laying rumble strips thermoplastic paint				
	Qty vide TMBP-7				
	2 ^{ic} Qty = 6.0 m ²				
	@ 829.21/m ²				4975

Total = 341174.5

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				E.P =	3411745
12. Road marking with					
hot applied thermo					
plastic compound					
for pedestrian crossing					
Qty vide TMBP-7					
2e Qty = 4.0 m ²					
@ 829.21/m ²					3317
13. P.V. & fixing road					
strips					
Qty vide TMBP-7					
2e Qty = 20 Nos					
@ 294.67 each					5893
14. P.V. and fixing					
boundary pillar					
Qty vide TMBP-7					
2e Qty = 12 Nos					
@ 795.37 each					9544
15. Planting of trees					
by the road side					
Qty vide TMBP-7					
2e Qty = 6 Nos					
@ 1305.1 each					7831
16. Road marking					
with hot applied					
thermo plastic compound					
Qty vide TMBP-8					

Total = 3438330

Continuation

Continuation