

4217 867

Date 18.6.24

MR NEW MAINTENANCE POLICY-2018 SURRENDER REPORT

Road Details						Financial Progress Details		Contractor Details	Remarks
SL No	Road Name	Batch No.	Project ID	Fin Year	Allotment	Expenditure GT	Surrender Amount (in Lacs)	Name	
1	Saharsa X Road LO25 - Monhanpur saharsa jila antargat mahisi prakhand me bhelahi panchayat se borharwa dalit tola marwa se bhelahi (Amjad ke ghar) ewn bhahganj hote hue bhelahi khurd mahadalit tola tak path nirmaan.	RM/SA/SAH/22/0001	20904302129	2022-23	136.83085	132.32657	4.50428	Anuj Kumar	
2	Saharsa	RM/SA/SAH/20/0003	20904305002	2019-20	106.76968	106.26807	0.50161	M/S Sunrise Construction Prop Ranjit Prasad Sah	
3	Saharsa Saharsa Samda Bypass Sadak ke Rupnagra chowk se Basti hote hue Bajrangwali Asthan Tak	RM/SA/SAH/20/0006	29431033287	2019-20	88.33300	76.94956	11.38344	M/S Krishna Construction	
4	Saharsa NH 107 to Khajwari	RM/SA/SAH/20/0007	29431033437	2019-20	52.49650	52.48990	0.00660	M/S Jai Mata Di Construction	
5	Saharsa Reo Pitch Road Belha Tola To Kahra Block Main Road	RM/SA/SAH/22/0001	20904312010	2022-23	151.97308	151.37160	0.60148	Anuj Kumar	
6	Saharsa Rahumani to Balha tola	RM/SA/SAH/22/0001	29431034318	2022-23	112.96007	110.30150	2.65857	Anuj Kumar	
7	Saharsa Improvement of Road form Khadipur to padampur ghina mankahi ahead makuna to supaul border	RM/SA/SAH/22/0006	20904301020	2022-23	115.78391	90.94966	24.83425	Pankaj Kumar Singh	
8	Saharsa Sukhasan Chandradeo Sharma, Satyanaran Yadav Ke Ghar Ke Nikat Se Uttar Vidhyalaya Hote Hue Bhelwa Ma	RM/SA/SAH/23/0002	20904313005	2022-23	136.79311	136.12147	0.67164	M/S Alok Construction	
9	Saharsa Improvement of Road from Hempur Jhingra village to Kedli Punrawas	RM/SA/SAH/22/0003	20904301023	2022-23	63.47437	60.54644	2.92793	Chandrika Prasad Sah	
10	Saharsa Construction Of Road From Baljnathpur Sonbarsa S.H 59 To Padampura	RM/SA/SAH/22/0008	20904312001	2022-23	160.45972	114.38440	46.07532	Arvind Kumar	
11	Saharsa Khonha To pachgachhi Railway Station	RM/SA/SAH/22/0006	20904308079	2022-23	194.53077	177.09743	17.43334	Pankaj Kumar Singh	

Road Details						Allotment	Financial Progress Details		Contractor Details	Remarks
SL No	Division	Road Name	Batch No.	Project ID	Fin Year	Allotment	Expenditure GT	Surrender Amount (in Lacs)	Name	
12	Saharsa	Saharsa Simraha Pitch Road (Bhawi Sah Mandir) To Aaranya Pitch Road Via Baijnathpur, Balunaha Anad	RM/SA/SAH/23/0002	20904312011	2022-23	189.70429	189.56805	0.13624	M/S Alok Construction	
13	Saharsa	Navhatta paschim panchayat to Sahpur REO road via	RM/SA/SAH/22/0003	20904304065	2022-23	60.25670	57.60984	2.64686	Chandrika Prasad Sah	
14	Saharsa	Chandrain Chowk Se Ekadh Madhya Vidalya Hote Hue Besar Tola Tak	RM/SA/SAH/22/0003	20904313017	2022-23	82.26624	73.39122	8.87502	Chandrika Prasad Sah	
15	Saharsa	Kachra Pradhanmantri Main Sadak To Nathu Yadav House	RM/SA/SAH/22/0008	20904313023	2022-23	84.56945	74.69664	9.87281	Arvind Kumar	
16	Saharsa	Bakhri Mahendra Sahu House To Uttar Rami Mehta House Middle School Bakhri Lakshmi Mehta House	RM/SA/SAH/22/0008	20904313028	2022-23	88.95174	88.92923	0.02251	Arvind Kumar	
17	Saharsa	Baijnathpur Gouth Sonbarsa Road - Kachera	RM/SA/SAH/20/0001	20904302017	2019-20	30.50983	19.13974	11.37009	Yeshar Construction Private Limited	
18	Saharsa	Kahara Madhepura Road - Bhagwanpur Tola	RM/SA/SAH/20/0001	20904302045	2019-20	36.69866	36.68807	0.01059	Yeshar Construction Private Limited	
19	Saharsa	Laxminia Gouth - Bhagwanpur	RM/SA/SAH/22/0007	20904302053	2022-23	116.29945	116.29696	0.00249	Bhupendra Yadav	
20	Saharsa	Purish Nandiali Road - Dintolin	RM/SA/SAH/22/0004	20904302083	2022-23	162.07649	153.65099	8.42550	Suresh Sah	
21	Saharsa	Ragunathpur Gouth - Kachkatia	RM/SA/SAH/20/0001	20904302090	2019-20	19.60568	19.60531	0.00037	Yeshar Construction Private Limited	
22	Saharsa	Sirahi Tola Road - Gorihari Tola	RM/SA/SAH/19/0001	20904302102	2019-20	9.45987	9.45976	0.00011	M/S Krishna Construction	
23	Saharsa	T06 - Kumhararaghat	RM/SA/SAH/20/0004	20904302113	2019-20	40.00000	39.99780	0.00220	M/S Jai Mata Di Construction	
24	Saharsa	X Road L055 - Gora Tola	RM/SA/SAH/20/0003	20904302144	2019-20	38.01988	38.01964	0.00024	M/S Sunrise Construction Prop Ranjit Prasad Sah	

Road Details							Financial Progress Details		Contractor Details	Remarks
SL No	Division	Road Name	Batch No.	Project ID	Fin Year	Allotment	Expenditure GT	Surrender Amount (in Lacs)	Name	
25	Saharsa	L033 - Sattar Saptiyahi Road to Gobargarha (TRACK6)	RM/SA/SAH/20/0005	20904302146	2019-20	61.76581	61.76534	0.00047	M/S Jai Mata Di Construction	
26	Saharsa	Repair of Road KNR Navhatta to Bonoba path & Murad	RM/SA/SAH/20/0001	20904308069	2019-20	120.47804	119.91653	0.56151	Yeshar Construction Private Limited	
27	Saharsa	Barahser To Station Road Via Mukhtargadh	RM/SA/SAH/22/0004	20904308083	2022-23	164.17170	162.40502	1.76668	Suresh Sah	
						2625.23889	2469.94674	155.29215		

18-06-2024
 Executive Engineer
 R.M.D. Works Division
 SAHARSA
 18/6/24