

મમલસ્ય (પાપડ) મલસશ

Schedule XLV-Form No. 134

નૈલંગાના દોલકા કલરા રોડ સે દોલકા કલરા

કાર્યપાલક ઓમયતા
પુર્ણી દુલ્લમી કાર્ય વિભાગ

કાર્ય મમળડલ, મોલનિયો

શી - અલસાસલ દોલ રોડાં અમિ **DIVISION**

કાર્ય અવર પુર્ણી અલનિયો

રજેલકા. ડોલરી રોલકર અપાલ્યા **SUB-DIVISION**

SB D 13. 2023. 24 પા.પ. નો. 722

MEASUREMENT BOOK

IND & FINAL BILL

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from Telanga Chhatka Kaba road to Chhatka Kaba Bawitola Agency. Gauri Shankar Upadhyay.					
Agreement No. SBD-13/2023-24					
Agreement Value (C) Rs 38,52,649=00					
(M) Rs 7,38,123=00					
Date of Start 18/01/2024					
Date of Completion 17/01/2025					
Date of measurement - 10/06/2024					
- RECORD MEASUREMENTS -					
① Prime Coat - Providing & applying primer Coat with emulsion SS-1					
- do do as per E/P					
Approach from P.M.G.S. road					
$1 \times 15.00 \times 5.00 + 3.75 = 65.63 \text{ m}^2$					
$6 \times 30.00 \times 3.75 = 675.00 \text{ m}^2$					
$8 \times 30.00 \times 3.75 = 900.00 \text{ m}^2$					
$1 \times 3.00 \times 3.75 = 11.25 \text{ m}^2$					
$6 \times 3.50 \times 3.00 = 63.00 \text{ m}^2$					
Qty - 1662.38 m ²					
Limit to 1658.93 m ²					
② Tack Coat - Providing & applying tack Coat with emulsion RS-1					
- do do as per E/P					
Qty same as item 1 1658.93 m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) 23 Providing RCC m 20 in substructure do do as per E/s					
Qty Vido TMB P. 11 Item 15					
33.743 m ³ @ Rs 8915.04/m ³					Rs 3,00,793.00
(24) 24 Providing & laying RCC MP ₃ 600 mm dia pipe do do as per E/s					
Qty Vido TMB P. 11 Item 16					
7.50 m @ Rs 8065.39/m					Rs 60,490.00
(25) 25 Painting turn Coat 2 on parapet wall do do as per E/s					
Qty Vido TMB P. 11 Item 17					
20.64 m ² @ Rs 13562/m ²					Rs 2,799.00
Total					Rs 32,80,343.00
Add GST 18%					Rs 5,90,462.00
Add Labour cess 1%					Rs 32,803.00
Add S.F.					Rs 47,937.00
					Rs 39,51,545.00
Less 2.51% as per agreement					Rs 99,104.00
					Rs 38,52,361.00
Less 1st on Arch bill Vido TMB P. 13					Rs 28,18,022.00
P-13					Rs 10,34,339.00

Rs 15,06,121
 JE

Continuation 15/06/2024

AE

183
 21/06/2024