

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

पत्रांक 803 अ.अ.

बेगूसराय, दिनांक 19/06/2024


प्रेषक:- कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

सेवा में,
नोडल पदाधिकारी MR3054,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत अधियाचना समर्पित करने के संबंध में।

महाशय,
उपर्युक्त विषयक उपयोगिता प्रमाण पत्र सहित उचित प्रपत्र में अधियाचना प्रपत्र समर्पित की जा रही है। अधियाचित राशि शीघ्र उपलब्ध कराने की कृपा की जाय ताकि भुगतान संभव हो सके।
अनु० - यथोक्त।

विश्वासभाजन

 19.6.2024

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।


19.06.24

Acquisition Formate for Scheme Head - M(R)3054 under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)
Name of Works Division :- Begusarai

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BE/BE G/24/0001	Refinery Road to Daulpur Road (PCC Road)	32010501131	AA Letter- 6120 dt- 04.12.2023	0.735	51.34300	40.90961	3.90610	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3490	25.00	5.00	0.00	0.00	40.83930	Quantity exhausted due to increase in width of road.
2	RM/BE/BE G/24/0001	X Road L024 - Chapaki	32010502087	AA Letter- 6120 dt- 04.12.2023	1.500	73.55200	49.67627	12.61190	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3307	25.00	5.00	0.00	0.00	49.66547	Surface Complete
3	RM/BE/BE G/24/0001	Rahapur (Balya) to Mainpur (Paschim)	32010513007	AA Letter- 6120 dt- 04.12.2023	1.15	47.35900	30.48569	9.55890	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3265	25.00	5.00	0.00	0.00	30.24202	Surface Complete
4	RM/BE/BE G/24/0001	Mahna Dhala to Gupta Lakhmitya Bandh to Middle Se	32010501130	AA Letter- 6120 dt- 04.12.2023	2.00	77.32000	49.64224	16.75290	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3246	25.00	5.00	0.00	0.00	49.62791	Surface Complete
5	RM/BE/BE G/24/0001	T01 BSNL OLD RLY OFFICE - SCHOOL TOLA	32010502081	AA Letter- 6120 dt- 04.12.2023	0.70	26.49000	16.60934	5.76650	14/MBD/ 2023-24/ 16.03.2024	15.12.2024		3225	25.00	5.00	0.00	0.00	16.60528	Surface Complete
Total = 186.97998																		

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer
 Works Division, Begusarai.
 19.06.24

**EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION,
BEGUSARAI
FROM GFR 19 - A**

(See Government of India's Decision (I) below Rule - 150)
Form of Utilisation Certificate upto the month of June 2024

Name of the Head :- Rural Road Maintenance Policy 2018 Fund

Month:- June 2024

Sl. No.	Name of Scheme	Sanctioned No./ Date	Amount Received (in Lacs Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018 Fund	Vide Up to Letter No. 69 Encl dt. 06.05.2024	4745.60873	Certified that out of Rs. 4745.60873 Lacs received during the year 2024-25 in favour of Executive Engineer R.W.D. Works Division, Begusarai, Bihar a sum of Rs. 4745.60873 Lacs has been utilized for the purpose of <u>Rural Road Maintenance Policy 2018 Fund</u> Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
	Total -		4745.60873	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.


Divisional Accounts Officer
Rural Works Department
Works Division, BEGUSARAI


Executive Engineer
Rural Works Department
Works Division, BEGUSARAI


कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

प्रमाण पत्र

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 अन्तर्गत पथ ① Refinery Road to Daulatpur Road (PCC Road), ② X Road L024 – Chhapaki, ③ Rahatpur (Baliya) to Mainpur (Paschim), ④ Mahna Dhala to Gupta Lakhminiya Bandh to Middle School ⑤ T01 BSNL OLD RLY OFFICE - SCHOOL TOLA मापी पुस्त पर इस आशय का प्रमाण पत्र है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।

विश्वासभाजन

 19.6.2024

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

Rahatpur (Baliya) to Mainpur (Paschim)

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	TEGORY ROAD	IRI	Latitude	ongitude	Event
8/6/24	15:17:59	81	0.1	260	30.3	2600	2712	G	3.68	25.38219	86.23795	Normal
8/6/24	15:18:34	81	0.1	280	20.2	2800	2892	G	3.89	25.38333	86.23898	Normal
8/6/24	15:19:10	81	0.1	340	20.2	3400	3431	G	4.54	25.38351	86.23978	Normal
8/6/24	15:19:45	81	0.1	320	20.2	3200	3251	G	4.32	25.38369	86.24127	Normal
8/6/24	15:20:20	81	0.1	330	20.2	3300	3341	G	4.43	25.38379	86.24169	Normal
8/6/24	15:20:55	81	0.1	380	20.2	3800	3790	G	4.96	25.384	86.24339	Normal
8/6/24	15:21:31	81	0.1	300	30.3	3000	3071	G	4.11	25.38406	86.24461	Normal
8/6/24	15:22:41	81	0.1	280	30.3	2800	2892	G	3.89	25.38413	86.24523	Normal
8/6/24	15:23:17	81	0.1	360	20.2	3600	3690	G	4.96	25.38421	86.24642	Normal
8/6/24	15:23:52	81	0.1	350	20.2	3500	3578	G	4.4	25.3845	86.24751	Normal
8/6/24	15:24:27	81	0.1	320	20.2	3200	3202	G	4.61	25.38499	86.24808	Normal
8/6/24	15:25:2	81	0.05	330	20.2	3300	3341	G	4.43	25.38632	86.24969	Normal

$$Y = 0 * X^2 + 0.898 * X + 377.8$$

$$X = 4200$$


$$Y = 4149$$

(R) RURAL ROAD

Good Average Poor
4000 4001-5000 >5001

Executive Engineer
R.W.D. Work's Division
Begusarai

3.2



3.1.3
K-2024/06/08
3.1.3

Agenda
08.08.2024
Executive Engineer
R.W.D. Work's Division
Begusarai

Schedule XLV-Form No. 134

2058

BEGUSARAH

DIVISION

MATIHANI

SUB-DIVISION

Measurement Book

1st on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK - CONSTRUCTION OF					
Road FROM Rahatpur Balia					
to Mirzapur (Pachni) under					
MR-2018 / HMP-2018					
Name of Agency - Rajesh Kumar (BIRPUR)					
Agreement NO - 14 MBD 2023-2024 HMP-2018					
Date of Agreement - 16.03.2024					
Date of completion - As per					
Agreement - (S. 12.2024					
Agreement Rate - 6.25 / 1. below of BDR					
Work start date - 16.03.2024					
Measurement date - 20/03/2024					
MEASUREMENT ENTRY					
Steno-1 Clearing and grubbing					
Road land (by Manual means					
uprooting wild vegetation etc					
Removal from Road way: do do					
all complete job as per ETC					
CH- 0 to 1150.0					
2.0x10.0x30.0x1.0 (A ⁴) 600.0M ³					
2.0x20.0x30.0x1.0 (A ⁴) = 1200.0M ³					
2.0x8.0x30.0x1.0 (A ⁴) = 480.0M ³					
2.0x (0.0x1.0 (A ⁴)) = 20.0M ³					
2300.0 M ³					
0.23 Hectare					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT OF COST				
NAME OF WORK:-	CONSTRUCTION OF ROAD				
from	Rahetpur Baita to Munapur				
Pachmi Under	MR-2018/NMP-2018				
Name of Agency:-	RAJESH KUMAR (BIRPUR)				
Agreement No.-	14MBD/2023-2024				
Agreement date	16.03.2024				
date of completion	As per Agreement				
	15.12.2024				
Agreement Rate	6.25/- below of B.O.B				
Measurement date	10/06/2024				

Item No-01	Clearing and Grubbing Road				
Land ... do ... do ... do	all complete job				
B/E page no-	①				
0.23 Hec @ Rs 76926.08/Ha	Rs 17693=00				
Item No-02	Construction of sub-Gravel and				
Carthen Shoulder with approved quality					
of Materials - do - do - do	all complete				
Job as per ETC					
B/E page no-	②				
690.00 m ² @ Rs 264.72/m ²	Rs 1,82,657=00				
Item No-03	Construction of Granular sub				
base U.S.B by providing well graded					
Materials - do - do - do					
B/E page no-	②				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18.40 m ³ ① R ₁	2223	63	m ³	— R ₁	40915=0
Item No-04	Providing and laying				
WBM Grade -II	and compacting of				
Stone Aggregate	of specific size				
With approved quality of materials					
do. do	all	complete job		as per	
EIC					
B/F page no - ③					
18.45 m ³ ② R ₁	4429	84	m ³	— R ₁	81,731=0
Item No-05	Providing and laying				
WBM Grade -II	and compacting				
of Stone Aggregate	of specific				
Size - do - do - do	do	do	do	do	
B/F page no - ④					
39.16 m ³ ③ R ₁	4335	33	m ³	— R ₁	1,69,772=0
Item No-06	Providing and applying				
Prime coat (SS-1)	do	do	do	do	
B/F page no - ⑤					
527.68 m ² ④ R ₁	57.36	m ²		— R ₁	30,268=0
Item No-07	Construction of dry				
lean cement concrete work	do				
do - do					
B/F page no - ⑥					
34.02 m ³ ⑤ R ₁	5281	66	m ³	— R ₁	1,79,682=0
Item No-08	Providing and applying				
coat (RS-1)	do	do	do	do	
B/F page no - ⑥					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4348.75 m ² @ Rs 19.70/m ² — Rs 85670 = 00					
Item no-09 providing and laying					
SBC - semi dense bituminous concrete					
With 100 - depth - do - do - do					
all complete job as per B/E					
B/E page no - (7)					
10870 m ² @ Rs 13472.70/m ² — Rs 14,64,482 = 20					
Item no-10 providing and laying Road					
Mowing with thermoplastic compound					
do - do - do - do					
B/E page no - (7)					
224.00 m ² @ Rs 829.29/m ² — Rs 1,94,035 = 20					
Item no-11 providing and fixing km					
post and 200 m stone post - do -					
do - do - do					
B/E page no - (8)					
(i) 12 m stone post — 3 Nos					
@ Rs 2952.08/m = 8856 = 00					
(ii) 200 m stone post — 4 Nos @					
Rs 820.78/No = 3283 = 00					
Item no-12 providing and direction					
and place identification sign board					
do - do - do - do					
B/E page no - (8)					
1.92 m ² @ Rs 15087.32/m ² — Rs 28968 = 00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-13 Providing and fixing					
Road-refurbished Road--do--do--					
all complete job as per etc					
(i) 600mm rectangular A - 6 Nos					
					Rs 4633.16/m ² = 27799.200
(ii) 600mm circular Board D - 4 Nos					
					Rs 6068.65/m ² = 24275.00
(iii) 600x450mm Rectangular Board - 2 Nos					
					Rs 5927.71/m ² = 11843.00
Item No-14 Providing and laying of					
Rumble strips with Road stud					
do--do--do--do--do--					
B/E page No- (8)					
(i) Thermoplastic paint -					
					2.0 m ² @ Rs 8292/m ² = 2488.00
(ii) Road strips - 10 Nos					
					Rs 294.63/m ² = 2947.00
Item No-15 Providing and fixing of					
Boundary pillar do--do--do--do--do--					
B/E page No- (9)					
					20 Nos @ Rs 796.50/m ² = Rs 15930.00
Item No-16 Planting of Tree and					
Ther's maintenance for one year					
do--do--do--all complete job					
as per etc					
B/E page No- (9)					
					46 Nos @ Rs 1305.10/m ² = Rs 60,035.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 17 providing and fixing of					
TYPICAL 6" masonry ledger information					
Sign Board - do - do - do - do					
B/E page no. - (5)					
4 NOS @ Rs 11624.88/m ² - Rs					46500.00
Item No. 18 providing Brick Masonry					
Work: existing structure work - do					
do - do -					
B/E page no. - (5)					
1.15m ² @ Rs 6391.81/m ² - Rs					7351.00
Item No. 19 providing plastering work					
- do - do -					
B/E page no. - (5)					
8.64m ² @ Rs 217.86/m ² - Rs					1882.00
Item No. 20 providing Two coat paint					
on parapet wall - do - do - do					
B/E page no. - (5)					
8.64m ² @ Rs 139.16/m ² - Rs					1202.00
					Rs 26,90,264.00
(+) Add G.S.T 18%					Rs 4,84,248.00
(+) Add L.C 1%					Rs 26,903.00
(+) Add S.P 10%					Rs 24403.00
					Rs 32,25,818.00
As per Agreement 6.25% below of BCR = 201,614.00					
					Rs 30,24,202.00

10/6/24
JE

10/6/24
AE

10.6.24
E.E

Continuation