

Name of road:- Near R.C. culvert in Itaria Lalbag
road to Agarwal bigla
(MMSY, Anandhar, NDB)

Schedule XLV-Form No. 134

10/SBD/23-24

M/S Ambay Construction,
DIVISION

रविंद्र सिंह
SUB-DIVISION

Measurement Book

1344

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Near R.C.C. Culvert in Hada Talbagh road to Agarbenbigha (L=20.500 km), mmusy. Awshesh NDB.					
Agg No:- 10-930/23-24					
Name of contractor - M/s Amby Construction					
Package No:- NDB-BRAP2-25					
Mazaurhi					
Date of start - 15/12/2023					
Intended date of completion - 14/12/2024					
Agg. value - Consts = ₹ 48.825 Lac					
Measur = ₹ 4.115 Lac					
Rate of agreement - 0.11 % below					

Record Measurement					
① Consts of embankment/ Subgrade, shoulder & do all comp.					
<u>Chainage</u> (m)	<u>Area</u> (m ²)	<u>Mean Area</u> (m ²)	<u>Dist</u> (m)	<u>Volume</u> (m ³)	
0	7.804				
6.00	7.937	7.871	6.00	47.223	
<u>R.C.C. Culvert</u>					
9.50	7.987	-	-	-	
50.00	7.842	7.915	40.50	320.537	
100.00	7.852	7.847	50.00	392.350	
150.00	7.858	7.855	50.00	392.750	

Continuation

1152.86m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area ^{B/L}
	No.	L.	B.	D.	
				£	7900124
Item (14)	4x	153.30	4.010	2	61.00
Item (15)	4x	153.30x	4.102		61.00
Item (19)	1x	327.63	4.102		33.00
Item (20)	02x	58.25x	0.102		12.00
Item (18)	48x	43.80x	0.102		210.00
				£	7937820
				(B)	
Total A+B				2£	48879842
Less 0.11 % for below				2£	537720
				£	48826072
Less previous payment					
under TMB P/23				2£	47806322
				£	10197520


 08/04/2024
 AE/SE


 08/04/24
 AE