


Certified that this
MBno- IIII, contains 100
hundred Pages, and issued
to A-E Sub Division, R
H Work Division, Udakish-
hungang


Executive Engineer
Rural Works Department
Works Division Udakishungang

manish
16.01.2024

Schedule XLV Form No. 134

.....Udakishungang..... DIVISION
..... SUB-DIVISION

MEASUREMENT BOOK

M. B No - IIII

Name of Office

Date of first entry

Date of last entry

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
N/Work:- Const. of Box Bridge					
at Madhusan Gao ME					
MMSY Patkeri Sadak					
East-West Nirmitka					
Bich Kedi me Drainage					
Par- under NABARD					
Agency:- P.N.S Construction					
Agr. No:- 31 JBD/2023-24.					
Date of start:- 21.12.2023					
Date of Comp.:- 20.12.2024					

① E/W in excavation				
for foundation ---				
--- --- ---				
VMB-1110 P-3 Qty 688.213 m ³				
at 669.40 m @ Rs 427.09/m ³ --- Rs 285894.00				
② Providing Pcc M15				
in Levelling Course				
--- --- ---				
VMB-1110 P-3 Qty 48.956 m ³				
@ Rs 8687.00/m ³ --- Rs 425281.00				
③ Rcc 430 in Sub				
Structure --- ---				
VMB-1110 P-5 Qty 337.756 m ³				

(Continuation)

@ Rs 10360.18/m³ --- Rs 3499213.00
4210388.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
④ S/P and Placing Hvy bar in structure --- all					
1110 MB-6	Qty 29.50 MT				
	ER 80605.44/MT				B2371960=0
⑤ Providing Wap holes in abutment --- all					
1110 MB-1110 P-9	Qty 140.00 MS				
	ER 158.43/MS				B 22180=0
⑥ Backfilling behind abutment w/wall R wall --- all					
1110 MB-1110 P-7	Qty 124.538 m ³				
	LT-118.17 m ³ ER 996.39/m ³				B 117743=0
⑦ Providing and laying C15 concrete --- all					
1110 MB-1110 P-11	Qty 77.936 m ³				
	ER 4195.44/m ³				B 326976=0
⑧ Providing RCC M30 in slabs --- all					
1110 MB-1110 P-9	Qty 152.45 m ³				
	LT-152.34 m ³ ER 10392.18/m ³				B 1583145=0
⑨ S/P and Placing Hvy bar in S/S --- all					

(Continuation)

8632392=0

Sch. XIV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
VMB-1110 P-8	Qty	1520/MT			
CR 82037 10/MT				B	1250327 ⁰⁰
(10) Providing and laying					
Cement concrete					
Wearing course M30					
- - - - - cu ft					
VMB-1110 P-9	Qty	18.846 m ³			
8.84 m ³ CR 19340.41/m ³				B	364373 ⁵⁰
(11) Const. of Rcc railing					
of M25 - - - - - cu ft					
VMB-1110 P-10	Qty	67.0 m			
CR 4527.19/m ³				B	303315 ⁰⁰
(12) Providing drainage					
spouts - - - - - cu ft					
VMB-1110 P-9	Qty	12.00 MS			
CR 1506.49/MS				B	18078 ⁰⁰
(13) Providing PCC M15 in					
below approach slab					
- - - - - cu ft					
VMB-1110 P-10	Qty	7.875 m ³			
CR 8368.36/MT				B	65943 ⁰⁰
					10834428 ⁵⁰




(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No	L	B	D	
(14) Providing RCC M 30 in approach slab - - - all					
VMB-1110 P-11		Qty 17.22 m ³			
17.22 m ³ @ Rs 15254.15/m ³					262219.50
(15) Providing and fixing 20 mm thick fiber board - - - all					
VMB-1110 P-10		Qty 16.80 m			
@ Rs 278.55/m					4680.50
(16) P/F in plaster 20 mm joint filled - - - all					
VMB-1110 P-10		Qty 16.80 m			
@ Rs 391.55/m					6578.50
17/32 Const. of embankment with approved material - - - all					
VMB-1110 P-01		Qty 540.00 m ³			
@ Rs 261.09/m ³					140989.50
18/33 Const. of G.S. by well graded - - - all					
VMB-1110 P-2		Qty 25.31 m ³			
@ Rs 3973.93/m ³					100580.50
					11149474.50

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
19/34 A/C Rec pipe NP3 for Culvert - - R12					
VMD-11/7 P-2 Qty 28.0 RM					
CR 7564.48/RM - - B					151298.00
20/35 Demolishing existing structure - - R12					
VNB-11/7 P-2 Qty 112.69 m					
CR 1684.96/m - - B					189878.00
					11490642.00
Add for GST @ 18% - - B					2068316.00
Add. for L. less @ 1% - - B					114906.00
Add for S. Fee - - B					153633.00
					13827497.00
less for below @ 2.5% - - B					347070.00
					13480427.00
 10/6/2024 J.E.					
 10/6/2024 A.E.					
 10/6/2024					

(Continuation)