

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work:- Construction of Road					
and C.D work with maintn					
Ambani to Dalit tola -					
Sadikpur cherna.					
Agency:- Sunny - Builders Pvt Ltd.					
Agreement No 18 m.B.D/2023-2024					
Construction Cost:- Rs - 10201203 ✓					
Maintenance cost - Rs - 2504458 = ✓					
Date of Commencement:- 14-8-2023 ✓					
Date of Completion:- 13-05-2024 ✓					
Rate Quoted :- 10 x bed ✓					
Date of entry :- 12-11-23					
S.No/1. Provide clearing &					
grubbing road line					
$2 \times 10 \text{ No} \times 50 \cdot 0 \times 2.2 + 2.4 = 2300 \text{ m}^2$					
$2 \times 10 \text{ No} \times 50 \cdot 0 \times 2.1 + 2.5 = 2300 \text{ m}^2$					
$2 \times 10 \text{ No} \times 50 \cdot 0 \times 2.0 + 2.3 = 2150 \text{ m}^2$					
$2 \times 10 \text{ No} \times 50 \cdot 0 \times 2.2 + 2.1 = 2150 \text{ m}^2$					
$2 \times 4 \text{ No} \times 50 \cdot 0 \times 1.5 + 1.3 = 560 \text{ m}^2$					
Total Area = 9460 m ²					
Limit Area = 9200 m ²					
$9200 / 10000 \text{ m} = \dots \rightarrow 0.92 \text{ ha}$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Same as	Contours of embankment				
	with approved meters				
	Qty as per graph sheet				
Change -	Area	Mean Area	Disty	Volume	
0 -	2.111	1.055	50.0	0.00 m ³	
50	2.111	2.111	50.0	105.550 m ³	
100	2.096	2.104	50.0	105.175 m ³	
150	2.066	2.081	50.0	104.050 m ³	
200	2.156	2.111	50.0	105.550 m ³	
250	2.096	2.126	50.0	106.300 m ³	
300	2.707	2.402	50.0	120.075 m ³	
350	1.165	1.936	50.0	96.800 m ³	

400	1.122	1.144	50.0	57.175 m ³
450	1.210	1.166	50.0	58.300 m ³
500	1.295	1.218	50.0	60.825 m ³
550	1.420	1.328	50.0	66.125 m ³
600	1.375	1.398	50.0	69.875 m ³
650	1.165	1.270	50.0	63.500 m ³
700	1.180	1.173	50.0	58.625 m ³
750	1.180	1.180	50.0	59.000 m ³
800	1.165	1.173	50.0	58.625 m ³
850	1.150	1.158	50.0	57.825 m ³
900	1.405	1.278	50.0	63.825 m ³
950	1.330	1.368	50.0	68.325 m ³
1000	1.285	1.308	50.0	65.325 m ³
1050	1.315	1.300	50.0	65.000 m ³
1100	1.345	1.330	50.0	66.500 m ³

Continuation
40-2A 1682.60 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Chalmge	Area (m ²)	Mean Area (m ²)	Dist. (m)	Volume (m ³)	
1150	1.180	1.263	50.0	63.125 m ³	
1200	1.500	1.340	50.0	67.000 m ³	
1250	1.410	1.455	50.0	72.250 m ³	
1300	1.470	1.440	50.0	72.50 m ³	
1350	1.350	1.410	50.0	70.500 m ³	
1400	1.470	1.410	50.0	70.500 m ³	
1450	1.455	1.463	50.0	73.125 m ³	
1500	1.500	1.478	50.0	73.825 m ³	
1550	1.500	1.500	50.0	75.000 m ³	
1600	1.395	1.448	50.0	72.375 m ³ 70.875 m ³	
1650	1.440	1.418	50.0	71.250 m ³ 70.875	
1700	1.410	1.425	50.0	71.250 m ³	
1750	1.312	1.361	50.0	68.050 m ³	
1800	1.350	1.331	50.0	66.550 m ³	
1850	1.380	1.365	50.0	68.250 m ³	
1900	1.350	1.365	50.0	68.250 m ³	
1950	1.150	1.250	50.0	62.500 m ³	
2000	1.165	1.158	50.0	57.875 m ³	
2050	1.019	1.092	50.0	54.600 m ³	
2100	0.888	0.954	50.0	47.675 m ³	
2150	5.380	3.13	50.0	156.70 m ³	
				3185.42 m ³	
	Mdn 10/11/03 a				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	10.0	1.70	0.150		2.55 m ³
	3	11.0	1.40	0.150	17.67 m ³
	2	14.0	0.80	0.150	3.36 m ³
	1	13.0	1.00	0.150	3.70 m ³
	1	14.0	2.00	0.150	4.20 m ³
	4 Nos	13.0	2.30	0.150	17.94 m ³
	6 Nos	1.50	0.90	0.150	1.21 m ³
	3 Nos	2.80	0.80	0.15	1.00 m ³
	2 Nos	12.00	0.60	0.150	1.08 m ³
				Total Qty:	125.40 m ³
	7/20/19				

9th Nov 1/2

poorly laying stones and concrete work for II material filling in for holes

1 No	10.0	2.00	0.075		1.50 m ³
1 No	8.0	1.70	0.075		1.02 m ³
1 No	7.0	1.80	0.075		0.96 m ³
1 No	10.0	1.60	0.075		1.20 m ³
1 No	7.0	1.40	0.075		0.73 m ³
1 No	9.0	1.30	0.075		0.87 m ³
1 No	10.0	1.50	0.075		1.12 m ³
1 No	7.0	1.60	0.075		0.84 m ³
1 No	8.0	1.70	0.075		1.02 m ³
1 No	9.0	1.80	0.075		1.21 m ³

Continuation of B/F Qty: 10.47 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3 No	7.0	1.80	0.075	2.83 m ³
	1 No	13.0	1.50	0.075	1.46 m ³
	1 No	11.0	2.10	0.075	1.73 m ³
	1 No	10.0	1.30	0.075	0.97 m ³
	2 No	11.0	1.70	0.075	2.80 m ³
	1 No	13.0	2.00	0.075	1.95 m ³
	1 No	14.0	1.70	0.075	1.78 m ³
	4 No	12.0	2.00	0.075	7.20 m ³
	1 No	10.0	1.90	0.075	1.42 m ³
	1 No	13.0	1.50	0.075	1.46 m ³
	1 No	11.0	1.70	0.075	1.40 m ³
	1 No	10.0	1.80	0.075	1.35 m ³
	3 No	11.0	1.50	0.075	3.71 m ³

	1 No	12.0	1.50	0.075	1.35 m ³
	2 No	14.0	2.0	0.075	4.20 m ³
	1 No	13.0	0.90	0.075	0.87 m ³
	1 No	14.0	2.0	0.075	2.10 m ³
	4 No	13.0	2.10	0.075	8.19 m ³
	1 No	14.0	2.4	0.075	2.52 m ³
	1 No	15.0	1.40	0.075	1.57 m ³
	1 No	16.0	1.50	0.075	1.80 m ³
	1 No	17.0	1.70	0.075	2.16 m ³
	1 No	12.0	1.80	0.075	1.62 m ³
	2 No	11.0	2.10	0.075	3.46 m ³
	1 No	9.0	2.50	0.075	1.68 m ³
	3 No	11.0	2.20	0.075	5.44 m ³
	1 No	12.0	2.30	0.075	2.07 m ³

Continuation of B/E-Qt = 79.56 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3 No	11.0	2.40	0.075	5.94m ³
	1 No	10.0	1.80	0.075	1.35m ³
	3 No	11.0	1.60	0.075	3.96m ³
	1 No	8.0	1.90	0.075	1.14m ³
			Total	24	31.95m ³
	$\frac{79.56}{31.95} = 2.49$				
500m ³ 5/6	Poorly laying spreads and compact W/B on soft material fill - for pot-holes - do as concrete				
	1 No	10.0	2.0	0.075	1.50m ³
	1 No	8.0	1.70	0.075	1.02m ³
	1 No	7.0	1.80	0.075	0.94m ³
	1 No	10.0	1.60	0.075	1.20m ³
	1 No	7.0	1.40	0.075	0.73m ³
	1 No	9.0	1.30	0.075	0.87m ³
	1 No	10.0	1.50	0.075	1.12m ³
	1 No	7.0	1.60	0.075	0.84m ³
	4 No	8.0	1.70	0.075	4.28m ³
	2 No	9.0	1.80	0.075	1.21m ³
	3 No	7.0	1.80	0.075	2.83m ³
	1 No	13.0	1.50	0.075	1.46m ³
	1 No	11.0	2.10	0.075	1.73m ³
	1 No	10.0	1.30	0.075	0.97m ³

Continuation 90-24 20.50m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2 No	11.0	1.70	0.075	= 2.80 m ³
	1 No	13.0	2.0	0.075	= 1.95 m ³
	1 No	14.0	1.70	0.075	= 1.78 m ³
	4 No	12.0	2.0	0.075	= 7.20 m ³
	1 No	10.0	1.90	0.075	= 1.42 m ³
	1 No	13.0	1.50	0.075	= 1.46 m ³
	1 No	11.0	1.70	0.075	= 1.40 m ³
	1 No	10.0	1.80	0.075	= 1.35 m ³
	3 No	11.0	1.50	0.075	= 3.71 m ³
	1 No	12.0	2.0	0.075	= 1.80 m ³
	2 No	14.0	0.9	0.075	= 1.89 m ³
	1 No	13.0	2.0	0.075	= 1.95 m ³

	1 No	14.0	2.10	0.075	= 2.20 m ³
	4 No	13.0	2.40	0.075	= 9.36 m ³
	1 No	14.0	1.40	0.075	= 1.47 m ³
	1 No	15.0	1.50	0.075	= 1.68 m ³
	1 No	16.0	1.70	0.075	= 2.04 m ³
	1 No	17.0	1.80	0.075	= 2.29 m ³
	1 No	12.0	2.10	0.075	= 1.89 m ³
	2 No	11.0	2.50	0.075	= 4.12 m ³
	1 No	9.0	2.70	0.075	= 1.82 m ³
	3 No	11.0	2.20	0.075	= 5.44 m ³
	1 No	12.0	2.30	0.075	= 2.07 m ³
	3 No	11.0	2.40	0.075	= 5.54 m ³
	1 No	6.0	1.80	0.075	= 0.81 m ³
	3 No	8.0	1.60	0.075	= 2.88 m ³

Continuation

Md A 27 = 93.70 m³
 27/02/24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 No	8.0	1.90	0.075	1.14 m ³
	1 No	9.0	1.40	0.075	0.94 m ³
	1 No	10.0	1.00	0.075	0.75 m ³
	1 No	11.0	1.10	0.075	0.90 m ³
	1 No	9.0	1.30	0.075	0.87 m ³
	1 No	8.0	1.40	0.075	0.84 m ³
	1 No	4.0	1.60	0.075	0.48 m ³
	1 No	7.0	1.50	0.075	0.78 m ³
	1 No	6.0	1.30	0.075	0.58 m ³
	1 No	3.0	1.20	0.075	0.27 m ³
	1 No	4.0	1.30	0.075	0.39 m ³
	1 No	3.0	1.00	0.075	0.22 m ³
	1 No	5.0	1.60	0.075	0.60 m ³
	1 No	4.0	1.80	0.075	0.54 m ³
	1 No	10.0	1.30	0.075	0.97 m ³
	1 No	9.0	1.60	0.075	1.08 m ³
	1 No	10.0	1.90	0.075	1.42 m ³
	1 No	9.0	2.10	0.075	1.41 m ³
	1 No	11.0	1.40	0.075	1.15 m ³
	1 No	10.0	1.80	0.075	1.35 m ³
	1 No	11.0	1.90	0.075	1.56 m ³
	1 No	10.0	1.40	0.075	1.05 m ³
	1 No	11.0	2.00	0.075	1.65 m ³
	1 No	10.0	1.90	0.075	1.42 m ³
	1 No	13.0	2.30	0.075	2.24 m ³
	1 No	14.0	1.80	0.075	1.89 m ³
	1 No	7.0	2.10	0.075	1.10 m ³

Continuation of 10-24 = 27.55 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4 No	2.80	0.90	0.075	0.75 m ²
	3 No	1.60	0.80	0.075	0.28 m ²
	1 No	1.80	1.20	0.075	1.62 m ²
	5 No	1.50	1.60	0.075	0.90 m ²
	2 No	2.80	1.30	0.075	0.54 m ²
	1 No	1.80	0.60	0.075	0.08 m ²
	1 No	2.20	0.50	0.075	0.82 m ²
	3 No	1.60	1.20	0.075	0.43 m ²
	2 No	1.90	2.60	0.075	0.74 m ²
	(B)			Total	33.75 m ²

500th 5/9

Provide and apply primary coat with Bit

emulsion (SS-1) →

Per measurement

Area base of abax

Per measurement -

vide Page No (8) by (A)

$93.70 \text{ m}^2 / 0.075 = 1249.33$

500th 7/9

Provide and apply

feels coat - as per

as complete

Area as base of abax

item (8/9)

$1249.33 \text{ m}^2 = 1249.33 \text{ m}^2$

Continuation

$224 \times 30.0 \times 3.50 = \frac{420 \text{ m}^2}{1669.33 \text{ m}^2}$

Particulars	Details of actual measurement				Contents of area
	No.	A.	B.	D.	
300m⁸/8 P/V and laying 20mm thick mid sec on patch work Measurement is done of above item vide Page No - (10)					1669.33 1249.33 440.30 or 3.50 = 420.
300m⁹/9 M/s 1/2/3/4					
300m ⁹ /9 providing and applying plaster coat no Measurement is done of Above item vide Page No - (10) of (B) = 33.75 m ² Area = 33.75 / 0.075 = 450 m ²					
300m¹⁰/9 providing and applying face coat no Area As done of Above item vide No (11) item (9) - 450 m ²					450 m ²
300m ¹¹ /8 P/V and laying 20mm thick mid sec Area As done of Above item 33.75 m² 450 m²					420 m² 975 m² 870 m ² 995 450 m ²

Continuation

870 m²

M/s
11/8/24

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Sonn No 17/ Providy and opplyng dack coat with bit umen conclusion 1x15.0x5.60+3.75 = 70.12m ² 10Hx15.0x3.75 = 562.50m ² 1Hx20.0x4.2+3.75 = 79.50m ² 6Hx25.0x3.75 = 562.50m ² 1Hx20.0x4.2+3.75+3.75 = 79m ² 4Hx25.0x3.75 = 375m ² 8Hx25.0x3.75 = 750m ² 1Hx25.0x4.4+3.75 = 101.87m ² 4Hx25.0x3.75 = 375m ² 1Hx25.0x4.4+3.75 = 101.87m ² 6Hx25.0x3.75 = 562.50m ² 3Hx25.0x3.75 = 281.25m ² 1Hx15.0x4.2+3.75 = 59.62m ² 1Hx20.0x3.75 = 75m ² 3Hx25.0x3.75 = 281.25m ² Area = (A) 4316.98m ²						
	Sonn No 18/ P/V and layng Sonn dense Bituminous Concom Surface Area is same of Above Item viz Ritz (B) - (A) Q4 = 4316.98 x 0.025 = 107.92m ³ H/M 1/15 Continuation					

Particulars	Details of actual measurement			Contents of area
	No.	L	B. D.	
South 12/7				
Plinth and laying				
brick work				
	316	25.00	3.750 2	281.25 m ²
	2 No	15.00	4.2 + 3.75	59.62 m ²
	4 No	25.00	3.750 2	375 m ²
	316	25.00	3.750	281.25 m ²
	4 No	15.00	3.75	225 m ²
	2 No	25.00	3.75 2	93.75 m ²
	8 No	25.00	3.75 0	750 m ²
	6 No	25.00	3.75 2	562.50 m ²
	2 No	25.00	4.2 + 3.75	99.37 m ²

	2 No	25.00	3.750	187.50 m ²
	1 No	30.00	4.1 + 3.75	117.75 m ²
	3 No	25.00	3.75	281.25 m ²
	4 No	25.00	3.750	375 m ²
	(A)	Total Area		3689.24 m ²

South 15/10				
Plinth and laying				
brick work				
Concrete surface				
Area As work of				
above item viz				
Page No - (13) - (A)				
				3689.24 m ²
				3689.24 x 0.025 = 92.23 m ³

Particulars	Quantity of material				Quantity of area
	W	L	H	A	
Soor 16/24	PA/ excavation m				
	found m				
	21.0	1.50	1.50		47.25 m ³
	9.0	1.50	1.50		20.25 m ³
	6.0	1.50	1.50		13.50 m ³
	11.0	1.50	1.50		24.75 m ³
	18.0	1.50	1.50		40.50 m ³
				TOTAL =	146.25
Soor 17/24	Provide P.C.C. mix				
	grade on foundation				
	as per spec				
	21.0	1.50	0.150		4.725 m ³

9.0	1.50	0.150		2.025 m ³
6.0	1.50	0.150		1.35 m ³
11.0	1.50	0.150		2.475 m ³
18.0	1.50	0.150		4.15 m ³
			TOTAL =	14.71 m ³

Soor 18/24	Provide P.C.C. mix				
	grade on sub-6mm				
	as per spec				
	21.0	1.35	1.0	1.35	33.31 m ³
	9.0	1.35	1.0	1.35	14.27 m ³
	6.0	1.35	1.0	1.35	9.51 m ³
	11.0	1.35	1.0	1.35	17.44 m ³
	18.0	1.35	1.0	1.35	28.55 m ³
				TOTAL =	103.08 m ³

Continuation
 M 2m
 10/9/24

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
<p>Son No 19/27</p> <p>Provide and fix</p> <p>Wearable</p>				62 m ²
<p>Son No 20/28</p> <p>Pl/ Pcc Mass grade</p> <p>on sub-grade</p>				
	21.0	0.9 + 0.4	1.20	16.38 m ³
	3.0	0.9 + 0.4	1.20	7.02 m ³
	6.0	0.9 + 0.4	1.20	4.68 m ³
	11.0	0.9 + 0.4	1.20	8.58 m ³
	18.0	0.9 + 0.4	1.20	14.04 m ³
			Total	50.70 m ³
<p>Son No 21/22</p> <p>Provide and fix</p> <p>logs of main channel</p> <p>protect stone - 0.00</p> <p>b-b-cs compy</p>				1 m ²
<p>Son No 22/3</p> <p>Point of sub-grade</p> <p>of earth shoulder</p>				
	2 x 10	50.0 x 0.8 + 1.4	0.30	330 m ³
	2 x 8	50.0 x 0.9 + 1.6	0.30	300 m ³
	2 x 12	50.0 x 0.9 + 1.6	0.30	450 m ³
	2 x 10	50.0 x 0.7 + 1.5	0.30	330 m ³
			Total	1410 m ³
	M/dm	18/03/24	18/1-24	

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Material Statement						
(1) E/W -	4595.42 m ²			35.01/m ²	160886	
(2) Metal -	53 to 9.5 - 80.25 m ²			915.59/m ²	73483	
(3) Metal -	9.5 to 3.36 m - 32.13 m ²			424.21/m ²	136552	
(4) 236mm (sand) -	48.07 m ²			494/m ²	237472	
(5) 63 to 45 mm -	111.26 m ²			975/m ²	1084782	
(6) Screening -	24.52 m ²			424.21/m ²	104022	
(7) Windy mat -	7.35 m ²			160/m ²	117622	
(8) Metal -	53 to 224 - 154.21 m ²			1080.50	1666242	
(9) Screening -	30.59 m ²			424.21/m ²	129772	
(10) Stone cur -	68.58 m ²			586/m ²	401882	
(11) Stone cur -	9.5 to 9.5 - 160.74 m ²			586/m ²	572102	
(12) 425 mm (C/W) -	113.94 m ²			424.21/m ²	508802	
(13) Stone cur -	151.65 m ²			886/m ²	1343622	
(14) Sand -	75.82 m ²			494/m ²	374552	
Total R = 932023						
S.F = 932023 x 10% = 93202						
<table style="width: 100%; border: none;"> <tr> <td style="width: 50%; text-align: center;"> $\frac{18103124}{18103124}$ JR </td> <td style="width: 50%; text-align: center;"> $\frac{18103124}{18103124}$ JR </td> </tr> </table>					$\frac{18103124}{18103124}$ JR	$\frac{18103124}{18103124}$ JR
$\frac{18103124}{18103124}$ JR	$\frac{18103124}{18103124}$ JR					
<u>Royalty</u>						
(i) E/W =	4595.42 m ²			@ 35/m ²	Rs 160840.	
(ii) Metal =	947.28 m ²			@ 150/m ²	Rs 142092	
(iii) Sand =	123.89 m ²			@ 150/m ²	Rs 18584.	
Rs. 321516.						

Received allot vide letter no - 40, dt.
18.03.2024, Rs. 8210356-


Bill value Rs. 79,67,796-

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st R/A Bill:</u>					
Tax	@ 2%		Rs. 153856		Rs. 1187190
C.GST	@ 1%		Rs. 67524		
S.GST	@ 1%		Rs. 67524		
L. Cess	@ 1%		Rs. 79678		
Royalty			Rs. 321516		
S. Fees			Rs. 93202		
S.D.	@ 5%		Rs. 398390		
By Cheque Value			Rs. 6780608		
Total Bill Value			Rs. 7967796		
Paid for Rs. 7967796: Rupees					
Seven million seven hundred ninety six					

thousand seven hundred ninety
(six) only


Executive Engineer
Rural Works Department
Works Division, Sheikhpura


23/03/24

~~23/03/24~~
~~24/03/24~~

TOR No - PNB 202403104060
" Dt - 24/03/24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd and final bill				
Name of Road:	Construction of Road & C.P. work with maintenance				
	Ambasi to Dalt talu Sadik Pur chhanna				
Agency:	Sunny-Builders Pvt Ltd				
Agreement No	-18 mbd / 2023-24				
Construction cost - ₹	- 10201203 =				
Maintenance cost - ₹	2904458 =				
Date of Commencement:	14-08-2023				
Date of completion:	13-05-2024				
Date of entry:	25-02-24				

30mm 1/4	P/V layer spreading				
	G.S.B material in pot holes				
	4 No x 2.80 x 0.60 x 0.15 = 1.008 m ³				
	1 No x 0.60 x 0.30 x 0.15 = 0.027 m ³				
	4 No x 0.70 x 0.50 x 0.15 = 0.21 m ³				
	3 No x 1.50 x 0.80 x 0.15 = 0.54 m ³				
	5 No x 0.90 x 0.50 x 0.15 = 0.3375 m ³				
	1 No x 8.50 x 0.60 x 0.15 = 0.765 m ³				
	Total = 2.86 m ³				
30mm 1/2	P/V layer spreading & completion w.B.M				
	G.S.B material in pot holes				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
300 No 5/4 P/V and appberg fuel cost Area as same of Above Item vide Page No (23) $68.40 m^2$					68.40 m ²
300 No 6/8 P/V and long patch wood mid seal surface Area as same of above item vide Page No (23)					68.40 m ²
300 No 7/9 P/V and long fuel cost $6.40 \times 30.0 \times 3.75 =$					675 m ²
300 No 8/10 P/V and long S.D. Be $6 \times 3.0 \times 3.75 \times 0.075 =$					16.87 m ³
300 No 9/27 P/V and long Road money with hot Appl. thermos plastic em.					450 m ²
					10 m ²
					460 m ²

Continuation

7-3-24
 AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sonno 10					
					11.25 m ³
Sonno 11					
					1.12 m ³
Sonno 12					
					7.93 m ³
					3.90 m ³
					11.83 m ³
Sonno 13					
					17.28 m ³
					1.26 m ³
					18.54 m ³
Sonno 14					
					86.40 m ²
					28.80 m ²
					5.76 m ²
					24 m ²
					8 m ²
					1.44 m ²

Continuation

154.40 m³

Limit = 153.92 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Stn No 15/21	P/V				
	Parony dwe cut				
	enclay Parony cut				
	open as work of				
	above mentioned				
	vide P.No (05)				
	153.92m ²				153.92m ²
Stn No 16/22	P/V				
	and fig loss				
	of projection				
	2 No				2 No
Stn No 17/20	Planting of				
	tree				
	number of				
	115 x 50 ft				3770
Stn No 18/18	P/V				
	and fig				
	Rice				
	Boundary				
	Mile				
	56 No				56 No
Stn No 19/17	P/V				
	and fig				
	900mm				
	octagonal				
	board				
	2 No				2 No
Stn No 20/16	P/V				
	and fig				
	600x150				
	mm				
	rectangular				
	board				
	4 No				4 No
Stn No 21/15	P/V				
	and fig				
	600mm				
	Circular				
	board				
	as samples				
	6 No				6 No

Continuation

28
Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L	B.	
	Abstract of cost			
Stamby 1/4	P/V Clearing & grubbing			
	Qty vide P.H. - (16)			
	0.92 m @ 22.697.86/m ³			66882 =
Stamby 1/2	Cost of embankment			
	Qty vide P.H. - (16)			
	3185.42 m ³ @ 256.95/m ³			813494 =
Stamby 3/3	Cost of sub-grade			
	Qty vide T.M.S P.H. - (16)			
	1410 m ³ @ 260.32/m ³			367051
Stamby 1/4	P/V Laying G.S.B mat			
	Qty vide P.H. - 16 @ 24			
	125.70 + 2.86 = 128.26			
	@ 1571.25/m ³			201529 =
Stamby 5/5	P/V Laying W.B.M. g. mat			
	Qty vide P.H. (16) & (23)			
	91.95 + 5.13 = 97.08 m ³			
	Limit Qty = 96.05 m ³			
	@ 3390.26/m ³			325634 =
Stamby 6/6	P/V Laying W.B.M. g. mat			
	Qty vide P.H. - (17) & (23)			
	127.45 + 5.13 = 132.58 m ³			
	Limit Qty = 131.35 m ³			
	@ 29570.91/m ³			388521 =
Stamby 7/4	P/V and Apply Price			
	Cost -			
	Qty vide P.H. (17) & (23)			
	1699.33 + 68.40 = 1767.73			

Continuation C₁-R₃

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Smt 12/12 P/V and fly 200mm Iron plate Qty vide page No - (22) 9 No @ 819.96/each ft					7380 =
Smt 13/13 P/V and fly direction and plate board Qty vide page No - (27) 1.92 m ² @ 14957.13/m ² ft					28718 =
Smt 14/14 P/V and fly 600mm equilateral triangle Qty vide page No - (29) 6 No @ 4445.62/each ft					26674 =
Smt 15/15 P/V and fly 600mm Circular board Qty vide page No - (26) 6 No @ 4326.74/each ft					25960 =
Smt 16/16 P/V and fly 600 x 450 mm rectangular Qty vide page No - (26) 4 No @ 4183.01/each ft					16732 =
Smt 17/17 P/V and fly 900mm Octagonal board Qty vide page No - (26) 2 No @ 8627.74/each ft					17255 =

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<p>Soms 18/18</p> <p>P/W and fly Bee boundary pile</p> <p>Qty vid Pits - (2)</p> <p>56 Hrs @ 786.80 / each</p>					44061 =	
<p>Soms 19/20</p> <p>Planting of tree and their maintain</p> <p>Qty vid Pits - (26)</p> <p>34 Hrs @ 1259.02 / each</p>					42807 =	
<p>Soms 20/21</p> <p>P/W and Gully Road mainly with hot - applied the same P/W</p> <p>Qty vid Pits - (2)</p>						
					460 Hrs @ 824.79 / m ² hr	379403 =
<p>Soms 21/22</p> <p>P/W and fly Logo of concrete area board - to be as complete</p> <p>Qty vid Pits - (18) & (20)</p> <p>1 + 2 = 3 Hrs</p> <p>@ 11495.03 / each</p>					34485 =	
<p>Soms 22/23</p> <p>E/W excavation on foundation</p> <p>Qty vid Pits - (18) & (25)</p> <p>146.25 + 11.25 = 157.50 m³</p> <p>@ 383.28 / m³ - R</p>					60367 =	
					R ₃ -	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sono 23 24	P/V P.C.C. Mis goods on foundation				
	Qty vide P.Hs (18) + (25)				
	$14.21 + 1.12 = 15.83 \text{ m}^3$				
	@ 6875.86 / m ³ b				108845 =
Sono 24 25	Plastering with Corrat smooth				
	Qty vide P.Hs - (25)				
	$153.92 \text{ m}^2 @ 20497 / \text{m}^2$				31549 =
Sono 25 26	P/V Brick masonry work on parapet steps				
	Qty vide P.Hs - (25)				
	$18.54 \text{ m}^3 @ 6268.57 / \text{m}^3$				116219 =
Sono 26 27	P/V Parapet two coat on New structure				
	Qty vide P.Hs - (26)				
	$153.32 \text{ m}^2 @ 127.28 / \text{m}^2$				19591 =
Sono 27 28	P/V P.C.C. Mis goods on sub. structure				
	Qty vide P.Hs (18) + (25)				
	$153.78 + 11.83 = 165.61 \text{ m}^3$				
	@ 7897.0 / m ³ R				1307822 =
Sono 28 29	P/V and laying weep holes				
	Qty vide P.Hs - (19)				
	62 No @ 134.41 / each				8333 =
	90 - 8				8544960 =

Continuation

