

NHS 7 To Sukhait

Schedule XLV-Form No. 134

M/s Jadubansh Kumari

Executive Engineer

Rural Works Department

Works Division, Bhagpur

Singh.

DIVISION

JHANSI AIR PUR SUB-DIVISION

3250

MEASUREMENT BOOK

M/s Jadubansh Kumari Singh.

Name for work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - NH 57 To					Buldhait.
Name of Agency -					M/s Jadubansh
					Kumar Singh, Vill-
					Budhkhara, Muzaff-
					pur.
Agreement No -					31/SBO/2022-23
Date of Start -					28-02-23
Date of Comp -					27-02-24.
Actual Date of Comp -					27-02-24.

Measurements :-

(1) clearing and luscubbing Road
 Land — do — do — all
 — Job.

$$2 \times 2410 \times 1.125 = 5422.50 \text{ m}^2$$

$$= 0.54 \text{ Ha.}$$

(2) Construction of Subgrade
 and Earthen Shoulders —
 — do — do — all — Job.

$$2 \times 10 \times \frac{30}{1.125} \times 1.125 \times 0.600 = 405 \text{ m}^3$$

$$2 \times 5 \times 30 \times 1.125 \times 0.600 = 243.00 \text{ m}^3$$

$$2 \times 1 \times 20 \times 1.125 \times 0.600 = 27 \text{ m}^3$$

$$2 \times 10 \times 30 \times 1.125 \times 0.600 = 405 \text{ m}^3$$

$$2 \times 5 \times 30 \times 1.125 \times 0.600 = 202.5 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) providing and laying boulders	do	do	do	do	
all	Job.				
1 x 3 x	12.40	0.60			22.32 m ³
1 x 5 x	12.40	0.60			37.20 m ³
				0/1	59.52 m ³
By					
27/10/24				27/2/24	
vi				AR	

(ABSTRACT OF COST)

Name of work - NH 57 TO Salehail.

Name of Agency - M/s Jadubansh Karmar Singh, Vill - Badhkeara Musaffarpur.

Agreement No - 31/SB0/2022-23

Date of start - 28-02-23

Date of comp - 27-02-24

Actual Date of comp -