

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/C Bill					
Name of work - Construction of Road from To, to Kumbhar tola under mimesy					
Agency - M/s North Bihar Construction					
Agreement No - 01/200654/338/2024					
Date of Commencement - 7/04/24					
Date of Completion - 06/04/24					
Date of entry - 24/6/24					
Record Entry.					
(1/4) Excavation for Roadway in Soil					
do do all completed					
Ground.					
2 x 20 m x 0.525 x 0.100 =					2.100 m ³
2 x 22 m x 0.525 x 0.100 =					2.310 m ³
					4.41 m ³
Previous Qty in P-13 24/4/24 =					111.0 m ³
					Qty 115.41 m ³
Limit Qty =					111.0 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
3rd or	Atc	13/11			
(All 8hy use MB)					
(1/1) Providing and fixing					
Working Benchmarks pillar					
P-13	etc	1/1			
1.200 km	@	3876.96 km	=	4652	
(2/2) Refersore pillar					
P-13	etc	2/2			
1.200 km	@	1794.03 km	=	2153	
(3/3) clearing and					
gubbing of road land					
P-13	etc	3/3			
0.48 Ha	@	52970.33/ha	=	25426	
(4/4) Excavation for					
roadway on soil					
P-17	etc	1/4			
111.0 m ³	@	75.57 m ³	=	8388	
(5/5) Construction of					
Embankment with					
mat. obt	from				

Continuation

Co = 40619 =

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Borrow at 1000 m lead					
P-14	2ter	4/5			
146.813 m ³			190.57 m ³		27978:
(6/6) for 100 m lead					
P-14	2ter	6/6			
831.938 m ³			153.66 m ³		127836:
(7/7) Construction of sub					
grade & Earthen shoulder					
P-15	2ter	12/7			
592.728 m ³			192.25 m ³		113952:
(8/8) Construction of GSB					
for BT road					
P-18	2ter	2/8			
385.49 m ³			3136.59 m ³		1209124
(9/9) Ponding and leveling					
Spread & Comp. WBM (11)					
P-18	2ter	3/9			
197.439 m ³			4045.60 m ³		798759
(10/10) Ponding and apply					
Prime Coat SS ₁					
P-19	2ter	4/10			
2632.50 m ²			41.10 m ²		108196

Continuation

CO-2426464.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/11) Providing and applying tarred coat Rc, P-19 item 5/11					
2632.50 m ² @			14.05/m ²		36987 =
				2	
(12/12) Providing, Rolling, Comp. mpx Seal Surface					
P-20 item 6/12					
2632.50 m ² @			216.11/m ²		568910 =
				2	
(13/13) Construction of 6-500 mm cc road					
P-14 item 9/13					
53.25 m ³ @			3136.59/m ³		167023 =
				2	
(14/14) For Leveling, Compaction WBM gr II on cc road					
P-14 item 10/14					
143.44 m ³ @			4045.6/m ³		580301 =
				2	
(15/15) Construction of un- reinforced PCC on cc road					
P-14 item 11/15					
306.0 m ³ @			7382.76/m ³		2259131 =
				2	

Continuation

6038816 =
CO =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/22) Pouch drop and applied Hot thermo Compound in 31 and					
P-20	24m	7/22			
140.0m ²	@ 721.95	m ²			101073
					2

(17/23) Pouch drop and applied Hot thermo Compound in CC road					
P-21	24m	8/23			
100 m ²	@ 721.95	m ²			72195
					4

(18/27) Pouch drop and fixing typewritten material Project Sign Board.					
P-15	24m	13/27			
2 Nos @ 11128.97	each				22258
					2
					6234342
Add 17	Less				+ 2 62343
Add 12	%	G.S.T			+ 2 778121
Add	S.F				+ 2 52992
					2 7097798
Loss - 0.75%	As per Agreement				- 53233
					+ 7044565
Less Provision Paym					- 5918606
					2 1125959

Summar
24/6/24
or

Continuation
26/6/24
ME

C&P
26/06/24
EE