

66

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th year maintenance of					
N/W - Maintenance of road from					
To 3 to Barhama					
under Gung Block					
Agency, M/s Maa Shanti Constn					
Sikam Bigha, Gung.					
Dist. Gung.					
Agreement No - 13/SB/2019-20					
date of Agreement 13.8.2019					
date of compl. 12.8.2020					
Actual date of completion - 10.2.2020					
below 10%.					
Residual entry					

10 x 3.00 x 1.20 x 0.30 = 10.80 m ³	
2 x 15 m x 1.10 x 0.30 = 9.9 m ³	
2 x 9.1 m x 0.90 x 0.30 = 4.86 m ³	
2 x 14 m x 0.80 x 0.30 = 6.72 m ³	
2 x 20 m x 0.90 x 0.30 = 10.8 m ³	
2 x 17 m x 0.70 x 0.30 = 7.14 m ³	
$\frac{2}{15.2}$ Making up of Brems	T = 50.12 m ³
Shoulder, do do	
10 x 3.0 m x 1.12 = 33.6 m ²	
10 x 3.0 m x 1.10 = 33.0 m ²	
5 x 3.0 x 0.90 = 13.5 m ²	
5 x 2.0 x 0.80 = 8.0 m ²	
	T = 201.6 m ²
	Limit 225.44 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$10 \times 1 \times 1 = 10 \text{ m}^2$
					$3 \times 1 \times 1 = 3 \text{ m}^2$
					$T = 12 \text{ m}^2$
<u>7</u> 15.10					Repair of old joint sealing done
					$30 \times 3 \times 1 = 90 \text{ m}^2$
					$15 \times 1 \times 1 = 15 \text{ m}^2$
					$T = 105 \text{ m}^2$
<u>8</u> 15.10					Maintenance of old work-chals
					03 Nos.
<u>9</u> 15.10					Maintenance of Road marking
					done
					$2 \times 10 \times 30 \times 0.100 = 60 \text{ m}^2$
					$2 \times 5 \times 30 \times 0.100 = 30 \text{ m}^2$
					$2 \times 3 \times 30 \times 0.100 = 18 \text{ m}^2$
					$T = 108 \text{ m}^2$
<u>10</u> 15.11					For Cut Road
					$1 \times 7 \times 30 \times 0.100 = 21 \text{ m}^2$
<u>11</u> 15.9					Maintenance of road signage done
					0.66 km
<u>12</u> 15.11					Maintenance of 200 m x km 3rd lane 0.66 km

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Abstract of cont.
(1) 15.1 A					Restoration of rainwater chole.
					Qty side TMBP-66
					item no 1
					$50.12 \text{ m}^3 @ 380.58/\text{m}^3 \text{ H} = 19075 =$
(2) 15.2					Making of Booms/
					Shoulders - chole
					Qty side TMBP-66
					item no. 2
					$278.44 \text{ m}^2 @ 58.37/\text{m}^2 \text{ H} = 16253 =$
(3) 15.3 iii					Repairing pot hole
					Qty side TMBP-67
					item no. 3
					$0.17 \text{ m}^3 @ 10075.13/\text{m}^3 \text{ H} = 1914 = 0$
(4) 15.3.iii					patch repair over
					Bottoms Surface form
					thickness chole
					Qty side TMBP-67
					item no. 4
					$64.45 \text{ m}^2 @ 275.86/\text{m}^2 \text{ H} = 17779 =$
(5) 15.6					Creek Sealing
					Filling of creek &
					joint chole
					Qty side TMBP-67/68
					$550 \text{ m} @ 469/\text{m} \text{ H} = 2580 =$
Continuation T = 57602.50					

Continuation T = 18586320

