

Jay Bahar Lal Yadav
Agreement no-30-M-B-P-22-23

Schedule XLV-Form No. 134

MR-N/22-23 Bansari of

DIVISION

SUB-DIVISION

Red & orange

MEASUREMENT BOOK

2011

Supern Das home to Dhanraj Das Bansari share
K/A Father's property to all

2nd and final Bill

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Repair					
of Road from					
supen Das ke					
Ghar to Dhamua					
Haat Barsoi sing					
via Fatehpur					
puab tola.					
(under MK 3054)					
Name of Agency :- Jawahar					
Lal Yadav.					
Vill - Fawar, Po -					
Ataranga.					
DIST - Bhojpur					
Bihar - 802156					
Agreement NO - 30 MBD					
2022 - 2023					
(15.19% Below)					
Date of commencement :- 09-12-22					
Date of completion :- 03-12-23					
Actual Date of completion :- 25-11-2023					
Record Measurement					
(183) Providing and					
fixing of typical					
MMGSY informatory					

Continuation

Letter No- 14
 Date- 6/02/24
 Allotment - 3622-662=00

39

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26/85) painting of parapet wall —do—do—all complete work					
329.36 m ² @ 113.77 = 37471 = 00					
vide Tm 80 - 29					
(27/86) plastering with cent mortar do—do—all complete work					
112.16 m ² @ Rs 213.3 = 23927 = 00					
vide map - 29					
(28/87) Brick masonry work—do—do all complete work					
1.2 m ³ @ Rs 6244.83 = 7493.00					
vide Tm 80 - 28					
Rs = 8988996 = 00					
Add 12% GST (+) Rs = 1078677 = 00					
Add 0.1% L.C (+) Rs = 89889 = 00					
Rs = 10157564 = 00					
Add Seigniorage (+) Rs = 77572 = 00					
Rs = 10235136 = 00					
less 15.19% Below (-) Rs = 1554717 = 00					
as per agt					
Rs = 8680419 = 00					
less previous paid (-) Rs = 5057757 = 00					
Continuation Rs = 3622662 = 00					

cal
 25/11/2023
 JE

25/11/2023
 JE

25/11/2023
 JE

2nd and final Bill

40

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of payment					
CH TO MR-N					
5% SD	—		181133=00		
1% IT	—		36227=00		
1% (ce)	—		36227=00		
1% CGST	—		36227=00		
1% SGST	—		36227=00		
SF	—		36227=00		
Royalty	—		115163=00		
By CFMS	—		3145166=00		
Total RS	—		3622662=00		

Pruned for Rupees - 3622662=00

Thirty six lakh twenty two thousand six hundred sixty two Rupees only)

Signature
24/12/24

Executive Engineer
Rural Works Department
Works Division, Barsol

Continuation