

Gehuwarung River in Keshari chand
Durgawati Path (Amul) to Behar Road.
Schedule XLV-Form No. 134

अहमद

DIVISION

Bridge

अहमद - २५६

SUB-DIVISION

MEASUREMENT BOOK

1666

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
2nd on A/c Bill					
ABSTRACT of COST					
1/4) Earth excavation for foundation - a/c					
Q.V.P.M.B.P. (10) = 407.326 M ³					
But limited as per Agreement					
= 407.320 M ³					
@ Rs. 427 = 09/M ³					Rs. 173,962 =
2/2) Construction of R.C.C M15 grade in foundation					
Q.V.P.M.B.P. (11) = 18.815 M ³					
But limited as per Agreement					
= 18.210 M ³					
@ Rs. 7478 = 40/M ³					Rs. 136,182 =
3/3) Construction of R.C.C M30 grade in foundation					
Q.V.P.M.B.P. (14) = 239.598 M ³					
@ Rs. 8344 = 73/M ³					Rs. 199,938 =
4/4) Bored cast-in-situ R.C.C M35 grade in pile					
Q.V.P.M.B.P. (7) = 372.00 M					
@ Rs. 26417 = 97/M					Rs. 98,274.84 =
5/5) Silt & HySD Bed					
Continuation					
Rs. 12,137,009.00					

B.F.R. 121370092

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Reinforcement etc.					
C.C.P.M.B.P. - (7) =					39.040 MT
C.C.P.M.B.P. - (14) =					13.81754 MT
C/A1 =					52.85754 MT
But limited as per agreement					
=					51.893 MT
@ Rs. 80612 =					35/MT - Rs. 4,183,217 =
(6/6) Steel Liner 10 MM thick					
C.C.P.M.B.P. - (11) =					6.3897 MT
@ Rs. 105612 =					60/MT - Rs. 6,74,833 =
7/7) Temporary island					
C.C.P.M.B.P. - (10) =					1.00 NO
@ Rs. 78583 =					82/each Rs. 78,584 =
8/8) one span Service Road etc. etc.					
C.C.P.M.B.P. - (10) =					28.080 RM
@ Rs. 4778 =					01/RM - Rs. 1,22,934 =
9/10(i)) R.C.C M30 up to 5 M in sub-structure					
C.C.P.M.B.P. - (24) =					167.998 MT
@ Rs. 8703 =					48/MT - Rs. 1,46,21,67 =
10/10(ii)) R.C.C M30 grade					

Continuation

Rs. 18,65,87,44 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
up to 5 M to 10 M in					
Sub structure etc					
Q.V.M.B.P. (24) = 17.793 M ³					
@ Rs 8801 = 62/M ³ Rs 1,56,581 =					
11/11) R.C.C M35 in sub structure					
etc de de all ang-					
Q.V.M.B.P. (24) = 7.208 M ³					
@ Rs 8919 = 82/M ³ Rs 64,294 =					
12/12) S/F/F HYSD Bar					
Reinforcement					
etc de de all at					
Q.V.M.B.P. (23) = 22.98114 MT					
@ Rs 80835 = 88/MT Rs 18,57,701 =					
13/15) Weep Holes etc					
Q.V.M.B.P. (25) = 144.00 Nos					
@ Rs 156 = 31/each Rs 22,508 =					
Total Rs 20,75,988 =					
Add @ 18% G.S.T Rs (+) 37,36,769 =					
Add @ 1% L.C Rs (+) 2,07,598 =					
Add @ 10% Seigniorage					
fee on Material cost Rs (+) 105,310 =					
Total Rs 2,48,09,505 =					
Less for @ 1.91% Below					
as per Agreement Rs 473,862 =					
Continuation					
Total Rs 2,43,35,643 =					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B-f-Rs-		24	335643=
Less for previous					
Payment Rs				150	00000=
Total Rs				9335	643=
M D 27/06/2024 to chand-				Ah 27-6-24 AE	