

प्रमाणित किया जाता है कि इस मापी पुरतः
ने मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...~~अ. ल. र. उ. म. र.~~....
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...~~अ. ल. र. उ. म. र.~~...को निर्गत
किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, नखवनी
28/10/12

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2736

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:- construction					
of road from Ranti nagar					
road and Apir house to					
chhota sambari road under					
minus Y (sc)					
Agency:- parashant raj construction					
Agreement no- 755.B.D/2001-22					
date of start:- 5-01-2022					
date of completion- 4-10-2022					
(Received measurement) 05-09-22					

item no. ①:- p/f setting out					
peaks - - - of E.H.					
1.40 X 8 nos = 8 nos					
Total = 8 nos					
item no. ②:- clearing and					
cutting of vegetation - etc.					
1 X 3 X 30 X 3.50 = 315 m ²					
1 X 2 X 30 X 3.50 = 210 "					
1 X 4 X 30 X 3.50 = 420 "					
4 X 30 X 3.50 = 420 "					
5 X 30 X 3.50 = 525 "					
Total = 1890 m ²					
Qty = $\frac{1890}{10,000} = 0.189 H$					

Continuation Total = 0.189 H

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. Providing & laying RCC N.P.					
..... of 1/2 city wide T.M.B.P. (20)					
22.5 m @ 3748.99/m ²					84352/-
10. Providing & laying W.B.M. Grt.					
of 1/2 city wide T.M.B.P. (24)					
190.45 m @ 3613.87/m ²					699103/-
11. Construction of subgrade					
of 1/2 city wide T.M.B.P. (24)					
319.275 m @ 192.04/m ²					61314/-
12. Providing & applying prime coat					
..... of 1/2 city wide T.M.B.P. (25)					
2582.92 m @ 43.34/m ²					111944/-
13. Providing & applying tack coat					
..... of 1/2 city wide T.M.B.P. (26)					
2582.92 m @ 14.23/m ²					38305/-
14. Providing & laying controlling premix					
of 1/2 city wide T.M.B.P. (26)					
2582.92 m @ 219.91/m ²					568010/-
15. Construction of P.C.C.					
of 1/2 city wide T.M.B.P. (26)					
88.10 m @ 7063.21/m ²					622269/-
16. Road marking					
of 1/2 city wide T.M.B.P. (27)					
170.20 m @ 721.95/m ²					122876/-
17. Painting on parapet wall					
of 1/2 city wide T.M.B.P. (28)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		61.92 m ²	@ 101.40 / m ²		6279/-
18. Planting of trees of					
Chettywide TMIP - (28)					
		60 Nos.	@ 844.59 / No.		50675/-
19. RCC M15 of Chettywide					
TMIP - (29)					
(a) 100 mm stone - 62 Nos. @ 2318.49 / No.					4637/-
(b) 200 mm stone - 04 Nos. @ 621.36 / No.					2485/-
20. Providing & fixing board					
of Chettywide TMIP - (29)					
(a) 600 mm Δ - 10 Nos. @ 3408.17 / No.					34082/-
(b) 900 mm strip / slab -					
		02 Nos.	@ 8485.46		16971/-
(c) 600 x 450 □ - 02 Nos. @ 4529.90 / No.					9060/-
					4939840/-
Add 10% G.S.T + L.C.E.S.					+ 642179/-
Add S. Fee					+ 57873/-
					5639892/-
15.0% below as per agreement					(-) 851624/-
					4788268/-
P. Payment					(-) 3739083/-
					1049185/-
					Yudh
					26/11/2021
					TE.

Continuation